

Projects in Design/Development (Updated Quarterly)

Middle Fork Bridge, Sponsor: Boise County Key # 9521

Description: This project was delayed to FY2016 due to public controversy regarding the bridge design. The superstructure has been redesigned as a steel through-truss.

Status: The PS&E was received in February 2015. Still waiting on final permits.

Project Manager: Jerry Flatz

Construction Year: 2015

Pine Rd Bridge, Sponsor: Mt Home Highway District Key # 10550

Description: This project will replace the existing bridge structure and bring the approaches to current standards.

Status: Public hearing was held. The project is currently working on the Environmental Evaluation.

Project Manager: Jerry Flatz

Construction Year: 2016

Substation Rd Bridge, Sponsor: City of Emmett Key # 10551

Description: This project will replace an existing 2-lane substandard bridge with a 5-lane bridge with sidewalks to cross the Last Chance canal.

Status: PS&E submittal has been received. Waiting on purchase of Wetlands Credits to fulfill Environmental mitigation commitment.

Project Manager: Wayne Herbel

Construction Year: 2015

E Idaho St & Holly Ave, Sponsor: City of New Plymouth Key # 10555

Description: This project will rehabilitate and widen a total 3,350 feet of roadway surface to three lanes and construct new sidewalk, curb and gutter, and storm water drainage system in the City of New Plymouth and Payette County.

Status: This project is currently working on right-of-way acquisition.

Project Manager: Wayne Herbel

Construction Year: 2017

Sand Hollow Road, Sponsor: Highway District #1 Key # 11237

Description: This project scope has changed due to safety concerns. Originally, an overlay and no widening was proposed. After study, there was a higher than average crash rate. Widening will improve the safety and the decision was made to change the project Scope.

Status: This project is currently waiting on Final Design Submittal.

Project Manager: Jerry Flatz

Construction Year: 2017

W 9th St: Pioneer-W Indianhead Rd, Sponsor: City of Weiser Key # 12049

Description: This project will develop plans and specifications for the intersection alignment, pavement maintenance or pavement rehabilitation services. It will replace a functionally obsolete one-lane bridge. The project may include minor widening and right-of-way acquisition.

Status: This project is currently in process of Concept Development and environmental documentation.

Project Manager: Wayne Herbel

Construction Year: 2019

South 18th St E: 6th to American Legion Blvd, Sponsor: City of Mountain Home Key # 12382

Description: This project will consist of reconstructing the roadway to facilitate a three-lane section, bike lanes, curb, gutter, and sidewalk between 6th Street and American Legion Blvd. Notice to Proceed was issued to HDR for design services on November 16, 2012. The materials Phase 1(a) report was approved March 21, 2013.

Status: This project is in Finals Design and awaiting right-of-way review and approval.

Project Manager: Wayne Herbel

Construction Year: 2018



Farmway Rd/Highway 44, Sponsor: Notus-Parma Highway District #2 Key # 13054

Description: This project will repair a deteriorating truck bypass route by reconstructing approximately 0.62 miles of the Hwy 44 extension to Farmway Rd and improve the surface of approximately 0.87 miles of Farmway Road. It will include installation of guardrail on two concrete bridge crossings over canals.

Status: This project is in Final Design. The Environmental document was approved on October 16, 2014.

Project Manager: Wayne Herbel

Construction Year: 2018

10th Ave Bridge #21765, Sponsor: City of Caldwell Key # 13055

Description: This project will consist of removing and replacing an existing deteriorating bridge over Indian Creek on 10th avenue in Caldwell.

Status: This project is currently working on the Preliminary Design and Environmental documentation.

Project Manager: Wayne Herbel

Construction Year: 2018

E Lake Fork Rd Bridge, Sponsor: Valley County Key # 13056

Description: This project will consist of removing and replacing the East Lake Fork Road bridge.

Status: This project is currently working on the Concept Report and Wetlands Study.

Project Manager: Wayne Herbel

Construction Year: 2018

Cascade Lake Pathway Plan, Sponsor: City of Donnelly Key # 13062

Description: Planning project to connect multi-use pathways around Cascade Lake that access federal lands and interconnect the Cities of Donnelly and Cascade. This request is to develop the transportation plan for this multi-use pathway system.

Status: This project is currently developing the transportation plan for the multi-use pathway system. Anticipated completion is scheduled for Winter 2014/2015.

Project Manager: Wayne Herbel

Construction Year: 2015

ACHD Signal Timing Plan Update - 2014, Sponsor: ACHD Key # 13491

Description: This Safety project will improve signal timing at 37 intersections by optimizing signal progression on the corridors and updating the signal timing plans.

Status: This project is currently at 85% of project completion. The anticipated complete date is March 2015.

Project Manager: Kevin Kuther

Construction Year: 2014

S. Johns Street Improvements, Sponsor: City of Emmett Key # 13493

Description: This project is located in the City of Emmett on S. John's Avenue between 4th Street and 12th Street and will consist of reconstruction of S. John's Avenue of the roadway asphalt, base materials, sidewalk, curb & gutter, and storm water improvements.

Status: Waiting for Sponsor's signature on Agreement and will issue Notice to Proceed.

Project Manager: Wayne Herbel

Construction Year: 2020

Old Hwy 30/Plymouth St Br #26725 Repl, Sponsor: Canyon Highway District #4 Key # 13494

Description: This project will replace the existing bridge.

Status: Consultant selection in process.

Project Manager: Wayne Herbel

Construction Year: 2020

Upper Middle Fork Road Resurface, Sponsor: Atlanta Highway District Key # 13515

Description: The project consists of the rehabilitation of the Upper Middle Fork Rd within mileposts 114.09 to 129.09 and resurfacing of the intersection at Swanholm Road at milepost 122.59.

Status: This project is ready to submit to ITD.

Project Manager: Jerry Flatz



Construction Year: 2015

2015 Signal Timing Plan Update - ACHD, Sponsor: ACHD Key # 13955

Description: This safety project is to update existing time-of-day coordinated signal timings along arterial corridors within Ada County, Idaho.

Status: The engineering consultant is Six Mile Engineering, LLC. Project Development is underway. Project is at 35% completion.

Project Manager: Kevin Kuther

Construction Year: 2015

High Accident Warning Signs, Sponsor: Canyon Highway District #4 Key # 13956

Description: This project will install safety countermeasures to improve safety through horizontal curves. The countermeasures being used are chevron signs on horizontal curves and advanced warning signs with advisory speed limits.

Status: Waiting for Approval of the Environmental document by ITD. Consultant is ready to submit PS&E when Environmental approval is obtained.

Project Manager: Wayne Herbel

Construction Year: 2015

16th Avenue Signal Timing, Sponsor: City of Nampa Key # 13958

Description: This project will install Crash Reduction Countermeasures along 16th Avenue between 3rd St N and 7th St S to improve overall traffic flow and protect left hand turn movements.

Status: The Engineering Consultant is Precision Engineering. Negotiations are complete. Awaiting PSA and NTP from ITD.

Project Manager: Wayne Herbel

Construction Year: 2015

Greenhurst Road Signals, Sponsor: City of Nampa Key # 13959

Description: This project will install Crash Reduction Countermeasures along Greenhurst Road between Sunnyridge Rd and Southside Rd to improve overall traffic flow and protect left hand turn movements.

Status: The Engineering Consultant is Precision Engineering. Negotiations are complete. Awaiting PSA and NTP from ITD.

Project Manager: Wayne Herbel

Construction Year: 2015

Peckham Road Rehabilitation, Sponsor: Golden Gate Highway District Key # 13964

Description: The proposed roadside improvements will increase pedestrian safety and promote traffic in the city.

Status: The design portion of the project is scheduled for 2016.

Project Manager: Wayne Herbel

Construction Year: 2020

Northside Blvd and Kings Rd, Sponsor: City of Nampa Key # 18702

Description: This safety improvement project will use LHSIP funds to install traffic signal crash reduction countermeasures at two traffic signals on Northside Boulevard and one traffic signal on Kings Road. LOCATIONS: 1. Karcher Rd & Northside BLVD; 2. Northside BLVD & 6th St North; and 3. Kings Rd & Garrity BLVD/Airport Rd

Status: Funding for Project Development will be obligated in FY2015. The State and Local Agreement is prepared and was sent to the City of Nampa for signature.

Project Manager: Wayne Herbel

Construction Year: 2016

Cherry Lane; Linder Rd to Meridian Rd, Sponsor: Ada County Highway District Key # 18717

Description: This project will use LHSIP funds to install continuous street lighting on Cherry Lane, between Linder Road and Meridian Road. This segment of roadway is part of the Fairview Corridor and vehicle traffic is projected to increase in the years to come. This street lighting project will improve driver safety and reduce nighttime accidents by up to 4.8%.

Status: Funding for Project Development will be obligated in FY2015. The State and Local Agreement was sent to the Ada County Highway District for signature.

Project Manager: Wayne Herbel

Construction Year: 2017

Canyon Creek Rd Shoulders and Signing Improvements, Sponsor: Mountain Home Highway District Key # 18918

Description: This project, between NE Mashburn Road and the Feeder Canal, travels through farmland as well as undeveloped property. The number of crashes could be reduced if delineators were placed along this segment and the road was widened, as the current edges are severely broken causing the road to be approximately 19 feet which is less than the standard Mountain Home Highway District road width of 24 feet (paved). The current asphalt edge would be removed (1.5 feet each side), and new base and asphalt would be placed (3 feet each side).

Status: Funding for Project Development will be obligated in FY2016. The State and Local Agreement has been prepared and sent to the Mountain Home Highway District for signature.

Project Manager: Wayne Herbel

Construction Year: 2016

Simco Road Delineators, Sponsor: Mountain Home Highway District Key # 19090

Description: This project will improve Simco Road from I-84 to Grand View Road. The projects will install delineators along the roadway.

Status: Funding for Project Development will be obligated in FY2017. This is a 2017 LHSIP project.

Project Manager: Kevin Kuther

Construction Year: 2017

Cove Road Bridge, Sponsor: Washington County Key # 19129

Description: The existing bridge is located on a major collector which serves as the main route west from Weiser along the south side of the Weiser River. The bridge serves as the emergency access route in the event of a temporary closure of the US95 bridge over the Weiser River which is located approximately 3/4-mile west of the subject structure and results in a 2.75-mile detour. The Cove Road Weiser River Bridge is a 97-year old three-span steel truss structure. It is 249 feet long and 19 feet wide. The bridge is posted as a one-lane and has severe weight restrictions. The superstructure and substructure are both in poor condition with an overall sufficiency rating of 23.3. The width and load restrictions of this structure force agricultural truck traffic to and from the southwest side of Weiser to detour onto US95 at an intersection where cross traffic is moving at a 65 mph speed limit. The Cove Road Bridge over the Weiser River is fracture critical, structurally deficient, and functionally obsolete.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. We are waiting for design funding.

Project Manager: Wayne Herbel

Construction Year: 2020

Projects under Construction/Beginning Soon (Updated Quarterly)

SF Payette Rv Bridge, Sponsor: Boise County Key # 9986

Description: This project consists of replacing a one lane bridge with a two lane bridge on a local road.

Status: This project is currently at substantial completion. Contractor has filed his Notice of Termination. Currently CE&I is working on files to be submitted to LHTAC.

Project Manager: Megan Kautz

Construction Year: 2012

Ola Hwy: Brush - Power Line Xing, Sponsor: Gem County Key # 12051

Description: This is a pavement rehabilitation project placing an overlay on a two-lane roadway.

Status: This project is currently at substantial completion. Outstanding items are currently being addressed. The CE&I Consultant is currently working on Project Closeout.

Project Manager: Megan Kautz

Construction Year: 2013

Bowmont Rd; Lynnwood Rd to SH-45, Sponsor: Nampa Highway District Key # 12898

Description: This project will realign Bowmont Road from SH-45 west to the West Madden Lateral canal and will align the west leg of the intersection of Bowmont Rd and SH-45 with the east leg of the intersection and allow Bowmont Road to follow the section line to the west. It includes reconstruction of a box culvert over the Madden Lateral canal.

Status: The construction started on February 11, 2015. The project is anticipated to be complete by August 2015.

Project Manager: Megan Kautz

Construction Year: 2015

Homedale Road Intersection, Sponsor: City of Caldwell Key # 13488

Description: This local safety improvement project for the City of Caldwell includes the replacement and installation of stop signs, "stop ahead" signs, and flashing warning beacons.

Status: Once the materials are installed with weather permitting this Spring then LHTAC will give the final acceptance.

Project Manager: Steve Sprague

Construction Year: 2014

Intersection Improvements, Sponsor: Canyon Highway District No. 4 Key # 13489

Description: This local safety improvement project consists of constructing splitter islands and painted median islands at various locations. Flashing beacons will also be installed with new stop signs.

Status: The contract has been suspended thru winter and is anticipated to start in March 2015. With an anticipated completion date of Summer 2015.

Project Manager: Steve Sprague

Construction Year: 2014

Middleton and Flamingo Signal, Sponsor: City of Nampa Key # 13502

Description: This local safety improvement project consists of constructing a traffic control signal at the intersection of Middleton Rd and Flamingo Ave.

Status: Currently in construction with an anticipated completion date of May 2015.

Project Manager: Steve Sprague

Construction Year: 2014