

Projects in Design/Development (Updated Quarterly)

N. Grape St., Sponsor: City of Shoshone Key # 9852

Description: This project was delayed to FY2015 due to historical issues with the existing bridge. We are now back on track. Right-of-way delayed to FY2014.

Status: Final Design Review for this project is complete. The Consultant is working on revisions to prepare the PS&E Submittal.

Project Manager: Jerry Flatz

Construction Year: 2015

21st St Reconst., Sponsor: City of Heyburn Key # 9854

Description: This project will widen the roadway, construct curb & gutter and pedestrian improvements between 500 West and 600 West in Heyburn, ID. The project is 1.0 mile in length.

Status: The project's PS&E package was resubmitted to ITD in February 2015. Waiting for advertisement by ITD.

Project Manager: Scott Ellsworth

Construction Year: 2015

Cheney Dr; Washington St-N College, Sponsor: City of Twin Falls Key # 11495

Description: This project, on the CSI college campus, is the construction of a new roadway.

Status: This project's PS&E package has been submitted to ITD as of 10th of February 2015. Waiting for advertisement by ITD.

Project Manager: Jerry Flatz

Construction Year: 2015

Bob Barton Rd: 1950 E-2200E, Sponsor: Wendell Highway District Key # 12084

Description: This project will widen 2.5 miles of Barton Road between S1950 E Rd and S2200 E. Rd to include shoulders and turn lanes. Right-of-way will be acquired to accommodate the full section.

Status: This project is in Final Design. Right-of-way negotiations are in progress.

Project Manager: Wayne Herbel

Construction Year: 2016

Yale Rd Stage III, Sponsor: Burley Highway District Key # 12085

Description: This project will reconstruct and widen Yale Road from Webbs Dairy (MP9.8 to 11.8) including the pipe culvert replacement, box culvert extension and shoulder slope improvements.

Status: This project's PS&E package has been submitted to ITD as of 20th of February 2015. Waiting for advertisement by ITD.

Project Manager: Jerry Flatz

Construction Year: 2015

Adams Gulch Rd, Big Wood Rv Bridge, Sponsor: Blaine County Key # 12409

Description: This project consists of replacing the single span bridge on Adams Gulch Road over the Big Wood River in Blaine County.

Status: This project is currently in the process of right-of-way acquisition. This project will be ready ahead of schedule.

Project Manager: Jerry Flatz

Construction Year: 2017

4100 N Safety Improvements, Sponsor: Buhl Highway District Key # 13539

Description: This safety project will reduce roadway departures in general by a visual enhancement along the pavement edge by the use of pavement markings and the installation of roadside delineators.

Status: This project was delayed per the ITD Board and moved to FY2015. The PS&E Package is anticipated in April 2015.

Project Manager: Kevin Kuther

Construction Year: 2015



US 30 & 3900 N Rd Flashing Beacons 2015 LHSIP Group Sign Project, Sponsor: Filer Highway District Key # 13991

Description: This safety project will install Curve Advance Warning signs and will include a sequential dynamic warning system with 36" curve warning blinker signs which are solar powered and vehicle detected with a radio transmitter to actuate a series of four 24" x 30" chevron blinker signs that notify the driver and helping move them safely around the curve.

Status: This is a Group Sign Project for FY2015. Anticipate PS&E Submittal in March 2015.

Project Manager: Kevin Kuther

Construction Year: 2015

Gannett Picabo Road, Sponsor: Blaine County Key # 13992

Description: This safety project proposes a Road Safety Audit to determine what improvements could be made on Gannett Road to reduce the number of crashes experienced, with the intent to implement recommended improvements as soon as feasible upon completion of the Road Safety Audit.

Status: The Engineering Consultant is Kittelson & Associates, Inc. Negotiations is Complete. Awaiting PSA and NTP from ITD.

Project Manager: Kevin Kuther

Construction Year: 2015

200 N Rd; 500 W / US 93 2015 LHSIP Group Sign Project, Sponsor: Jerome Highway District Key # 13993

Description: This safety project will install countermeasures located on 200 North Road from the intersection of the 500 West Road to the intersection of US Highway 93. The Countermeasures that would be installed are advance warning signs, larger stop signs and install more speed limit signs. No additional right-of-way will be required for this project.

Status: This is a Group Sign Project for FY2015. Anticipate PS&E Submittal in March 2015.

Project Manager: Kevin Kuther

Construction Year: 2015

3700 N Road Int; US 93 / Kimberly 2015 LHSIP Group Sign Project, Sponsor: Twin Falls Highway District Key # 13995

Description: This safety project will improve eight intersections along a 10+ mile section of E 3700N Rd. that runs East - West from the City of Kimberly to US 93. The Twin Falls Highway District proposes to increase the size of stop signs, install stop bars and short lane markings.

Status: This is a Group Sign Project for FY2015. Anticipate PS&E Submittal in March 2015.

Project Manager: Kevin Kuther

Construction Year: 2015

West Glendale Road & Bridge Improvement, Sponsor: Blaine County Key # 13998

Description: This project will upgrade the roadway from .7 miles west of State Highway 75 to Glendale Canal. Project includes replacing structurally deficient Glendale Canal Bridge. This is a main route to a multiple use area, including an industrial and business community, Blaine County Road and Bridge Facilities and to Bellevue's Waste Water Treatment Plant.

Status: This project is in the ITIP and currently scheduled under preliminary development. We are waiting for design funding.

Project Manager: Jerry Flatz

Construction Year: 2020

River Street, Walnut to Galena, Sponsor: City of Hailey Key # 18807

Description: The project consists with numerous safety and circulation improvements to River Street, between Walnut Street and Galena Street.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. Design funding is anticipated in FY 2018.

Project Manager: Jerry Flatz

Construction Year: 2020



Cedar Draw: Bridge Widening, Sponsor: Filer Highway District Key # 18970

Description: The bridge is at 3800 North 2319 East. This lateral is used for movement of water during the irrigation season and is dry during the winter months. The current bridge is twenty feet in length, with guardrail at the outermost edge of the structure. The inside width of the guardrail is twenty feet six inches, leaving a very narrow area for vehicles passing within the area. This leaves the guardrail next to the edge of the roadway creating a potential impact by two passing cars with the guardrail or striking on another. The improvement proposed would be widening the current structure by eleven feet each direction, installation of wing walls and curbing.

Status: Funding for Project Development will be obligated in FY2015. The State and Local Agreement is prepared and sent to the Filer Highway District for signature.

Project Manager: Jerry Flatz

Construction Year: 2016

1700 S Rd Bridge, Sponsor: Gooding Highway District No. 1 Key # 18973

Description: The North Side Transportation Committee supports the efforts of Gooding Highway District to pursue a Federal-Aid Bridge Application. The 1700 South Road Bridge is deteriorating quickly and needs to be replaced. The bridge has a 90 degree skew that makes it very dangerous for motorist and trucks trying to travel over the bridge.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding.

Project Manager: Jerry Flatz

Construction Year: 2020

Golden Valley Road, Sponsor: Oakley Highway District Key # 19028

Description: This joint project, sponsored by Oakley Highway District (OHD) and Murtaugh Highway District (MHO), will rehabilitate Golden Valley Road (1 0008) from MP 6.000 to MP 12.000. This consists of approximately 6 miles of roadway rehabilitation starting at the intersection of 1500W Road and Golden Valley Road, and continuing east to the intersection 900W and Golden Valley Road. The project consists of approximately 2 miles of overlay, 2 miles of RABS rehabilitation, and chip sealing the entire 6 miles of roadway.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding.

Project Manager: Wayne Herbel

Construction Year: 2020

Bob Barton Road and 100 S Road Safety Improvements

2016 LHSIP Group Sign Project, Sponsor: Jerome Highway District Key # 19108

Description: Bob Barton Road: This project will improve the Bob Barton Road corridor from 100 W Rd to S. Lincoln. The project will install curve advance warning signs (flashing beacons and signs) and install larger stop signs. No additional right-of-way will be required for this project. 100 South Road: This project will improve the 100 S Road corridor from 500 W Rd to US-93. The project will install advance warning signs, install larger stop signs. No additional right-of-way will be required for this project.

Status: Funding for Project Development will be obligated in FY2016. The State and Local Agreement is being prepared and will be sent to the Jerome Highway District for signature.

Project Manager: Kevin Kuther

Construction Year: 2016

North Road Phase 3, Sponsor: Jerome Highway District Key # 19114

Description: This project will reconstruct 1.15 miles of roadway, upgrade base, widen pavement, install a traffic control signal and left hand turn lanes.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding.

Project Manager: Wayne Herbel

Construction Year: 2020

Projects under Construction/Beginning Soon (Updated Quarterly)

Old Hwy 81 S, Sponsor: Raft River Highway District Key # 11991

Description: This project consists of rehabilitation of 8.5 miles of Old Hwy 81 S. using recycled asphalt base after replacement of existing culverts.

Status: This project is currently at substantial completion. Currently CE&I is in progress of closeout on the project. There are still outstanding items to be received from Knife River.

Project Manager: Megan Kautz

Construction Year: 2013

A. St. 9th to 100 N./ B Canal Bridge, Sponsor: City of Rupert Key # 8700/9542

Description: This project consists of constructing a two lane road with curb & gutter and sidewalk. Replacing the B Canal Br with a inverted siphon culvert.

Status: This project is currently at substantial completion. Outstanding items are currently being addressed. The CE&I Consultant is currently working on Project Closeout.

Project Manager: Megan Kautz

Construction Year: 2013

Golf Course Rd Safety Improvements, Sponsor: Jerome Highway District Key # 13540

Description: This local safety improvement project will construct a left turn lane on Golf Course Rd at the Blue Lake Country Club Rd Intersection along with purchasing signing for installation along Golf Course Rd from 300 South to US-93.

Status: The contract has been suspended thru winter and is anticipated to start in March 2015. With an anticipated completion date of Spring 2015.

Project Manager: Steve Sprague

Construction Year: 2014

4100 N Road Intersection Improvements, Sponsor: Filer Highway District Key # 13541

Description: This local safety improvement project includes the replacement and installation of larger Stop Signs and Thermoplastic Stop Bars.

Status: Sponsor is anticipated to install the provided material this Spring. Then LHTAC will give the final acceptance.

Project Manager: Steve Sprague

Construction Year: 2014

3900 N Road Intersection Improvements, Sponsor: Twin Falls Highway District Key # 13542

Description: This local safety improvement project consists of the installation of 15 Stop Bar markings, 15 Short Centerline markings and the replacement of 15 Stop Signs. This also includes the installation of 10 Stop Ahead Signs and the replacement of 6 Existing Stop Ahead Signs with larger 48" signs.

Status: Sponsor is anticipated to install the provided material this Spring. Then LHTAC will give the final acceptance.

Project Manager: Steve Sprague

Construction Year: 2014

3900 N Road Roadway Improvements, Sponsor: Twin Falls Highway District Key # 13543

Description: This local safety improvement project consists of installing additional Speed Limit Signs between each main intersection along 3900 N Road.

Status: Sponsor is anticipated to install the provided material this Spring. Then LHTAC will give the final acceptance.

Project Manager: Steve Sprague

Construction Year: 2014



Falls Avenue Intersection Improvements, Sponsor: City of Twin Falls Key # 13544

Description: This local safety improvement project consists of the installation of eight Stop Bars in Thermoplastic and eight new (48") Stop Signs at side streets that intersect with Falls Avenue from Washington Street North and Blue Lakes Boulevard.

Status: Sponsor is anticipated to install the provided material this Spring. Then LHTAC will give the final acceptance.

Project Manager: Steve Sprague

Construction Year: 2014

Poleline Rd-Eastland Dr, Sponsor: City of Twin Falls Key # 13545

Description: The local safety improvement project is to furnish purchase and install roadway lighting on Poleline Road from 1985 Poleline Road to the Intersection of Eastland Drive/Cheney Drive.

Status: The contract has been suspended thru winter and is anticipated to start in March 2015. With an anticipated completion date of Summer 2015.

Project Manager: Steve Sprague

Construction Year: 2014

Addison and Carriage, Sponsor: City of Twin Falls Key # 13546

Description: This local safety improvement project consists of installing a traffic control signal and constructing ADA compliant pedestrian facilities on all four corners of the intersection at Addison Ave and Carriage Ln.

Status: Currently at substantial completion and outstanding punch list item to be addressed.

Project Manager: Steve Sprague

Construction Year: 2014