



Projects in Design/Development (Updated Quarterly)

Middle Fork Bridge, Sponsor: Boise County Key # 9521

Description: This project was delayed to FY2016 due to public controversy regarding the bridge design. The superstructure has been redesigned as a steel through-truss.

Status: The project currently needs to renew the 404 Permit. Once renewed then the PS&E Submittal will be complete.

Construction Year: 2015

Pine Rd Bridge, Sponsor: Mt Home Highway District Key # 10550

Description: This project will replace the existing bridge structure and bring the approaches to current standards.

Status: The project is currently working on the Environmental Section.

Construction Year: 2016

Substation Rd Bridge, Sponsor: City of Emmett Key # 10551

Description: This project will replace an existing 2-lane substandard bridge with a 5-lane bridge with sidewalks to cross the Last Chance canal.

Status: This project had the Final Design Review Meeting in June of 2014. Currently waiting on PS&E Submittal.

Construction Year: 2015

E Idaho St & Holly Ave, Sponsor: City of New Plymouth Key # 10555

Description: This project will rehabilitate and widen a total 3,350 feet of roadway surface to three lanes and construct new sidewalk, curb and gutter, and storm water drainage system in the City of New Plymouth and Payette County.

Status: This project is working on right-of-way acquisition.

Construction Year: 2017

Sand Hollow Road, Sponsor: Highway District #1 Key # 11237

Description: This project scope has changed due to safety concerns. Originally, an overlay and no widening was proposed. After study, there was a higher than average crash rate. Widening will improve the safety and the decision was made to change the project Scope.

Status: This project is currently waiting on Final Design Submittal.

Construction Year: 2017

W 9th St: Pioneer-W Indianhead Rd, Sponsor: City of Weiser Key # 12049

Description: This project will develop plans and specifications for the intersection alignment, pavement maintenance or pavement rehabilitation services. It will replace a functionally obsolete one-lane bridge. The project may include minor widening and right-of-way acquisition.

Status: The project Pre-Op meeting will be the week of September 8th.

Construction Year: 2019

South 18th St E: 6th to American Legion Blvd, Sponsor: City of Mountain Home Key # 12382

Description: This project will consist of reconstructing the roadway to facilitate a three-lane section, bike lanes, curb, gutter, and sidewalk between 6th Street and American Legion Blvd. Notice to Proceed was issued to HDR for design services on November 16, 2012. The materials Phase 1(a) report was approved March 21, 2013.

Status: This project is currently working on Environmental Approval.

Construction Year: 2018

Bowmont Rd; Lynnwood Rd to SH-45, Sponsor: Nampa Highway District Key # 12898

Description: This project will realign Bowmont Road from SH-45 west to the West Madden Lateral canal and will align the west leg of the intersection of Bowmont Rd and SH-45 with the east leg of the intersection and allow Bowmont Road to follow the section line to the west. It includes reconstruction of a box culvert over the Madden Lateral canal.

Status: The PS&E package is ready to be submitted. Once project funding is in place the PS&E will be submitted.

Construction Year: 2015



Farmway Rd/Highway 44, Sponsor: Notus-Parma Highway District #2 Key # 13054

Description: This project will repair a deteriorating truck bypass route by reconstructing approximately 0.62 miles of the Hwy 44 extension to Farmway Rd and improve the surface of approximately 0.87 miles of Farmway Road. It will include installation of guardrail on two concrete bridge crossings over canals.

Status: Currently working on the Environmental Section of the project.

Construction Year: 2018

10th Ave Bridge #21765, Sponsor: City of Caldwell Key # 13055

Description: This project will consist of removing and replacing an existing deteriorating bridge over Indian Creek on 10th avenue in Caldwell.

Status: Currently working on Preliminary Design and Environmental for this project.

Construction Year: 2018

E Lake Fork Rd Br, Sponsor: Valley County Key # 13056

Description: This project will consist of removing and replacing the East Lake Fork Road bridge.

Status: Currently working on wetlands study for this project.

Construction Year: 2018

Cascade Lake Pathway Plan, Sponsor: City of Donnelly Key # 13062

Description: Planning project to connect multi-use pathways around Cascade Lake that access federal lands and interconnect the Cities of Donnelly and Cascade. This request is to develop the transportation plan for this multi-use pathway system.

Status: Developing the transportation plan for the multi-use pathway system. Anticipate completion in December 2014.

Construction Year: 2015

Signal Timing, Sponsor: ACHD Key # 13491

Description: The project will improve signal timing at 37 intersections by optimizing signal progression on the corridors and updating the signal timing plans. The following is the list of corridors:

- Franklin Road, Touchmark Way to Allumbaugh Street
- Overland Road, Cloverdale Road to Overland Park
- Boise Towne Square Mall Area

Status: This project is currently at 30% of project completion. The anticipated complete date is February 2015.

Construction Year: 2014

S. Johns Street Improvements, Sponsor: City of Emmett Key # 13493

Description: This project is located in the City of Emmett on S. John's Avenue between 4th Street and 12th Street and will consist of reconstruction of S. John's Avenue of the roadway asphalt, base materials, sidewalk, curb & gutter, and storm water improvements.

Status: This project is currently in negotiations with the consultant.

Construction Year: 2020

Old Hwy 30/Plymouth St Br #26725 Repl, Sponsor: Canyon Highway District #4 Key # 13494

Description: This project will replace the existing bridge.

Status: The State and Local Agreement has been signed by Canyon Highway District #4. Currently preparing a RFP for consultant. The funding will be available in 2015.

Construction Year: 2020

Upper Middle Fork Road Resurface, Sponsor: Atlanta Highway District Key # 13515

Description: The project consists of the rehabilitation of the Upper Middle Fork Rd within mileposts 114.09 to 129.09 and resurfacing of the intersection at Swanholm Road at milepost 122.59.

Status: The Environmental Approval is needed. Currently waiting on Final Design Submittal.

Construction Year: 2015

**Signal Timing, Sponsor: ACHD Key # 13955**

Description: The purpose of this project is to update existing time-of-day coordinated signal timings along arterial corridors within Ada County, Idaho.

Status: The RFI has been sent out for Consultant. Once consultant has been selected the Preliminary Design will be started.

Construction Year: 2015

High Accident Warning Signs, Sponsor: Canyon Highway District #4 Key # 13956

Description: This project will install safety countermeasures to improve safety through horizontal curves. The countermeasures being used are chevron signs on horizontal curves and advanced warning signs on curves advising a speed reduction.

Status: The project Final Design Plans currently are being worked on.

Construction Year: 2015

16th Avenue Signal Timing, Sponsor: City of Nampa Key # 13958

Description: This project will install Crash Reduction Countermeasures along 16th Avenue between 3rd St N and 7th St S to improve overall traffic flow and protect left hand turn movements.

Status: The State and Local Agreement has been signed by City of Nampa. The money will be obligated in October 2014.

Construction Year: 2015

Greenhurst Road Signals, Sponsor: City of Nampa Key # 13959

Description: This project will install Crash Reduction Countermeasures along Greenhurst Road between Sunnyridge Rd and Southside Rd to improve overall traffic flow and protect left hand turn movements.

Status: The State and Local Agreement has been signed by City of Nampa. The money will be obligated in October 2014.

Construction Year: 2015

Garrity/Idaho Center Blvd Signalization, Sponsor: City of Nampa Key # 13960

Description: The Garrity Blvd/Idaho Center Blvd Corridor Signals Project (Adaptive Countermeasures) will install Adaptive Technology Crash Reduction Countermeasures at nine high accident signalized intersections within the Garrity Boulevard/Idaho Center Boulevard north Corridor.

Status: The State and Local Agreement has been signed by City of Nampa. The money will be obligated in October 2014.

Construction Year: 2016

Peckham Road Rehabilitation, Sponsor: Golden Gate Highway District Key # 13964

Description: The proposed roadside improvements will increase pedestrian safety and promote traffic in the city.

Status: The design portion of the project will be in 2016.

Construction Year: 2020



Projects under Construction/Beginning Soon (Updated Quarterly)

SF Payette Rv Bridge, Sponsor: Boise County Key # 9986

Description: This project consists of replacing a one lane bridge with a two lane bridge on a local road.

Status: This project is fully constructed. Currently waiting for stabilization.

Construction Year: 2012

SW 3rd Street, Sponsor: City of Fruitland Key # 10549

Description: This project is to reconstruct the existing roadway pavement, constructing pedestrian facilities, curb and gutter, drainage system, parking lanes, and adding bike lanes.

Status: This project is fully constructed. Currently CE&I working on files to be submitted to LHTAC.

Construction Year: 2012

Ola Hwy: Brush - Power Line Xing, Sponsor: Gem County Key # 12051

Description: This is a pavement rehabilitation project placing an overlay on a two-lane roadway.

Status: This project is currently at 97% completion. The anticipated substantial completion date is mid September 2014.

Construction Year: 2013

Homedale Road Intersection, Sponsor: City of Caldwell Key # 13488

Description: This local safety improvement project for the City of Caldwell includes the replacement and installation of stop signs, "stop ahead" signs, and flashing warning beacons.

Status: The construction contract started on 9/2/14. With an anticipated completion date of the end of October.

Construction Year: 2014

Intersection Improvements, Sponsor: Canyon Highway District No. 4 Key # 13489

Description: This local safety improvement project consists of constructing splitter islands and painted median islands at various locations. Flashing beacons will also be installed with new stop signs.

Status: This project is scheduled to bid on 9/16/14. Construction is anticipated to start in October 2014. With an anticipated completion date at the end of November.

Construction Year: 2014

Middleton and Flamingo Signal, Sponsor: City of Nampa Key # 13502

Description: This local safety improvement project consists of constructing a traffic control signal at the intersection of Middleton Rd and Flamingo Ave.

Status: This project is scheduled to bid on 9/23/14. Construction is anticipated to start in October 2014. The anticipated completion date is April 2015.

Construction Year: 2014