

Projects in Design/Development (Updated Quarterly)

Adams Gulch Rd, Big Wood Rv Br, Sponsor: Blaine County Key # 12409

Description: This project consists of replacing the single span bridge on Adams Gulch Road over the Big Wood River in Blaine County.

Status: The Draft PS&E package has been submitted by the consultant and is being reviewed. Right of way acquisition is complete and the right of way certificate has been issued by ITD.

Project Manager: Wayne Herbel

Construction Year: 2017

West Glendale Road & Canal Bridge, Sponsor: Blaine County Key # 13998

Description: This project includes upgrading the roadway from .7 miles west of State Highway 75 to Glendale Canal. The project includes replacing structurally deficient Glendale Canal Bridge. This is a main route to a multiple use area, including an industrial and business community, Blaine County Road and Bridge Facilities and to Bellevue's Waste Water Treatment Plant.

Status: The project development funding has been advanced to FY16 and the consultant selection process is ready to begin. Construction funding has been advanced to FY20.

Project Manager: Wayne Herbel

Construction Year: 2020

Local Bridge Design Standards, Sponsor: Jerome HD Key # 18672

Description: This State Transportation Innovation Incentive Program (STIC) funded bridge replacement will be used for creating local bridge standards for Geosynthetic Reinforced Soil - Integrated Bridge System (GRS-IBS) technology. This project will create bridge standards for the local highway jurisdictions to use.

Status: The design phase of this project is complete. It is being prepared for bidding and construction.

Project Manager: Muhammad Zubery

Construction Year: 2016

River St, Walnut to Galena, Sponsor: City of Hailey Key # 18807

Description: The project consists of numerous safety and circulation improvements to River Street, between Walnut Street and Galena Street.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. Design funding is anticipated in FY18.

Project Manager: Wayne Herbel

Construction Year: 2021

1700 S Rd Bridge, Sponsor: Gooding HD Key # 18973

Description: The 1700 South Road Bridge has a deficiency rating of 30.9 and is planned to be replaced. The bridge has a 90 degree skew that makes it very dangerous for motorist and trucks trying to travel over the bridge.

Status: The State and Local Agreement for development has been executed and the project is ready for Consultant Selection.

Project Manager: Wayne Herbel

Construction Year: 2020

Golden Valley Rd: 1500 W to 900 W, Sponsor: Oakley HD Key # 19028

Description: This joint project, sponsored by Oakley Highway District and Murtaugh Highway District, includes rehabilitating Golden Valley Road from MP 6 to MP 12. This consists of approximately 6 miles of roadway rehabilitation starting at the intersection of 1500 W Road and Golden Valley Road, and continuing east to the intersection 900 W and Golden Valley Road. The project consists of approximately 2 miles of overlay, 2 miles of RABS rehabilitation, and chip sealing the entire 6 miles of roadway.

Status: Design funds have been obligated. This project is at the initial step of the consultant selection process. Request for Information (RFI) has been sent to shortlisted consultants.

Project Manager: Muhammad Zubery

Construction Year: 2021

North Rd Phase 3, Sponsor: Jerome HD Key # 19114

Description: This project includes reconstructing 1.15 miles of roadway while upgrading the base, widening the pavement, and installing a traffic control signal and left turn lanes.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding.

Project Manager: Wayne Herbel

Construction Year: 2021

Intersection & Sign Improvements, Hillsdale HD, Sponsor: Hillsdale HD Key # 19212

Description: This safety corridor project includes installing advance warning signs with solar powered flashing lights and larger stop signs. This project will be located around intersections of Valley School District in addition to other problem areas with vehicles running through stop signs.

Status: Project Development funds were advanced with ITD's June Board meeting.

Project Manager: Kevin Kuther

Construction Year: 2017

Sign Improvements at 4 Curves, Sponsor: Wendell HD Key # 19240

Description: This project includes installing improved signing at four locations. The signing would include new advance warning signs and the addition of chevrons to delineate the curve better.

Status: Project Development funds were advanced with ITD's June Board meeting.

Project Manager: Kevin Kuther

Construction Year: 2017

Intersection & Sign Improvements, Jerome HD, Sponsor: Jerome HD Key # 19560

Description: This project includes installing advanced warning signs and larger stop signs for a Safety Corridor. This project will include most of the intersections in the south west corner of the district from the intersection of 500 West to West Road across to the intersection of 100 West to 500 South.

Status: Project Development funds were advanced with ITD's June Board meeting.

Project Manager: Kevin Kuther

Construction Year: 2017

Yale Road Stage 4; MP 12.1 to 13.7, Sponsor: Burley HD Key # 19637

Description: This project includes improvement to Yale Road from MP 12.1 to MP 13.7. The two miles of pavement rehabilitation and realignment includes: 1) Roadway ballast to support the increased heavy truck traffic associated with the farm to market operations, 2) Improved horizontal and vertical alignment by removing substandard curves, stop conditions, 90° curves and improve sight distance and overall safety, 3) Widen road and shoulders to meet AASHTO standards and allow for safe passage of vehicles 4) Improve shoulder slopes, ditches, and drainage structures to improve the drainage system.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is currently waiting for design funding.

Project Manager: Muhammad Zubery

Construction Year: 2021

4100 N Rehabilitation; 2100 E to 2400 E, Sponsor: Filer HD Key # 19672

Description: This project includes rehabilitating the existing 4100 North Road from 2100 E to 2400 E. The highway district is being proactive before the roadway further deteriorates and causes an emergency. The rehabilitation project plans to use a CRABS rehabilitation process to rehabilitate this road and prepare it for the expected traffic volumes.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

Project Manager: Wayne Herbel

Construction Year: 2021

INT Hankins & Addison Ave Signal, Sponsor: Twin Falls HD Key # 19688

Description: This project includes installing a traffic control signal with illumination. This project is located at the eastern City Limit of Twin Falls.

Status: Project Development funds were advanced with ITD's June Board meeting.

Project Manager: Kevin Kuther

Construction Year: 2018

S Canal Bridge 300 N 95 E, Sponsor: Jerome HD Key # 19779

Description: Bridge replacement over the S-Canal on 300 N near 95 E in Jerome Highway District. All design for this project is being completed under 18672.

Status: Project design was completed under project # 18672. The final bidding plans are scheduled to be submitted to ITD first week of July. T2 Workshops, as part of the project, are to be scheduled in the contract during the last 2 weeks of October or 3 weeks in November.

Project Manager: Scott Ellsworth

Construction Year: 2016

Projects under Construction/Beginning Soon (Updated Quarterly)

N. Grape St., Sponsor: City of Shoshone Key # 9852

Description: This project consists of replacing the single span, single lane, steel truss 76' Grape Street Bridge over the Little Wood River in the City of Shoshone.

Status: The project is substantially complete as of 6/23/2016. Punch list items are currently being addressed.

Project Manager: Matt Koster

Construction Year: 2015

21st St Reconst., Sponsor: City of Heyburn Key # 9854

Description: This project will widen the roadway, construct curb and gutter and pedestrian improvements between 500 West and 600 West. The project is 1 mile in length.

Status: The project is currently in construction and about 85% complete. It is anticipated the project will be completed by the end of July 2016.

Project Manager: Matt Koster

Construction Year: 2015

Cheney Dr; Washington St-N College, Sponsor: City of Twin Falls Key # 11495

Description: This project consists of constructing a new roadway on the CSI college campus.

Status: This project is substantially complete. The Contractor will be completing punch-list items through June 2016.

Project Manager: Megan Kautz

Construction Year: 2015

Bob Barton Rd: 1950 E-2200E, Sponsor: Wendell HD Key # 12084

Description: This project will widen 2.5 miles of Barton Road between S 1950 East Road and S 2200 East Road to include shoulders and turn lanes. Right-of-way will be acquired to accommodate the full section.

Status: This project has been awarded and will begin construction no earlier than February 2017.

Project Manager: Megan Kautz

Construction Year: 2016

US 30 & 3900 N Rd Flashing Beacons, Sponsor: Filer HD Key # 13991

Description: This safety project includes installing advance curve warning signs and will include a sequential dynamic warning system with 36" curve warning blinker signs which are solar powered and vehicle detected with a radio transmitter to actuate a series of four 24" x 30" chevron blinker signs that notify the driver and helping move them safely around the curve.

Status: 2015 Grouped Safety Project. The materials have been delivered and LHTAC is currently waiting for installation documentation to begin formal close-out.

Project Manager: Steve Sprague

Construction Year: 2015

200 N Rd; 500 W / US 93, Sponsor: Jerome HD Key # 13993

Description: This safety project includes installing countermeasures on 200 North Road from the intersection of the 500 West Road to the intersection of US Highway 93. Countermeasures include: advance warning signs, larger stop signs and install more speed limit signs.

Status: 2015 Grouped Safety Project. The materials have been delivered and LHTAC is currently waiting for installation documentation to begin formal close-out.

Project Manager: Steve Sprague

Construction Year: 2015

3700 N Road Int; US 93 / Kimberly, Sponsor: Twin Falls HD Key # 13995

Description: This safety project includes improving eight intersections along a 10+ mile section of E 3700N Road that runs East - West from the City of Kimberly to US 93. Improvements include increasing the size of stop signs, while also installing stop bars and short lane markings.

Status: 2015 Grouped Safety Project. The materials have been delivered and LHTAC is currently waiting for installation documentation to begin formal close-out.

Project Manager: Steve Sprague

Construction Year: 2015

Bob Barton Rd Corridor and 100 S Rd Corridor, Sponsor: Jerome HD Key # 19108

Description: This project includes improving the Bob Barton Road corridor from 100 W Road to South Lincoln and 100 South Road corridor from 500 W Road to US-93 by installing advance warning signs and larger stop signs. This project is part of the FY2016 LHSIP Group Sign Project.

Status: All materials have been delivered. Currently, waiting for formal documentation of Sponsor installation completion to start close-out.

Project Manager: Steve Sprague

Construction Year: 2016