

## Projects in Design/Development (Updated Quarterly)

### **Pine Rd Bridge, Sponsor: Mountain Home Highway District Key # 10550**

**Description:** This project will replace the existing bridge structure and bring the approaches to current standards.

**Status:** The intent to award letter went out to the contractor on 9/23/16.

**Project Manager:** Wayne Herbel

**Construction Year:** 2016

### **E Idaho St & Holly Ave, Sponsor: City of New Plymouth Key # 10555**

**Description:** This project will rehabilitate and widen a total 3,350 ft. of roadway surface to three-lanes and construct new sidewalk, curb and gutter, and storm water drainage system in the City of New Plymouth and Payette County.

**Status:** Right-of-way acquisition is complete and this project is currently in Final Design.

**Project Manager:** Wayne Herbel

**Construction Year:** 2017

### **W 9th St: Pioneer-W Indianhead Rd, Sponsor: City of Weiser Key # 12049**

**Description:** This project will develop plans and specifications for the intersection alignment, pavement maintenance or pavement rehabilitation services. It will replace a functionally obsolete one-lane bridge. The project may include minor widening and right-of-way acquisition.

**Status:** This project is currently in process of concept development and environmental documentation.

**Project Manager:** Wayne Herbel

**Construction Year:** 2019

### **South 18th St E: 6th to American Legion Blvd, Sponsor: City of Mountain Home Key # 12382**

**Description:** This project will consist of reconstructing the roadway to facilitate a three-lane section, bike lanes, curb, gutter, and sidewalk between 6th Street and American Legion Blvd.

**Status:** Final Design Review for this project is complete. The consultant is working on revisions to prepare the PS&E submittal.

**Project Manager:** Wayne Herbel

**Construction Year:** 2018

### **Farmway Rd/Highway 44, Sponsor: Notus-Parma Highway District Key # 13054**

**Description:** This project consists of repairing a deteriorating truck bypass route by reconstructing approximately 0.62 miles of the Hwy 44 extension to Farmway Road and improve the surface of approximately 0.87 miles of Farmway Road. It includes installation of guardrail on two concrete bridge crossings over canals.

**Status:** This project's PS&E package has been submitted to ITD as of September 12, 2016. Currently waiting for funding to advance project from FY2018.

**Project Manager:** Wayne Herbel

**Construction Year:** 2018

### **10th Ave Bridge, Sponsor: City of Caldwell Key # 13055**

**Description:** This project consists of removing and replacing an existing deteriorating bridge over Indian Creek on 10th Avenue in Caldwell.

**Status:** This project is currently working on the Preliminary Design and environmental documentation.

**Project Manager:** Wayne Herbel

**Construction Year:** 2018

### **E Lake Fork Rd Bridge, Sponsor: Valley County Key # 13056**

**Description:** This project consists of removing and replacing the East Lake Fork Road Bridge.

**Status:** The PS&E package has been submitted by the Consultant and is ready for submittal to ITD. The project is currently waiting for funding to advance the project from FY2018.

**Project Manager:** Wayne Herbel

**Construction Year:** 2019

### **S. Johns Street Improvements, Sponsor: City of Emmett Key # 13493**

**Description:** This project is located in the City of Emmett on S. Johns Avenue between 4th Street and 12th Street and will consist of reconstruction of S. Johns Avenue of the roadway asphalt, base materials, sidewalk, curb/gutter, and storm water improvements.

**Status:** The project is currently developing Preliminary Design Plans and working on the Environmental Document.

**Project Manager:** Wayne Herbel

**Construction Year:** 2021

### **Old Hwy 30/Plymouth St Bridge Replacement, Sponsor: Canyon Highway District Key # 13494**

**Description:** This project will replace the existing bridge.

**Status:** This project is currently working on the Concept Report. A public meeting was held July 7, 2016.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

### **Peckham Road Rehabilitation, Sponsor: Golden Gate Highway District Key # 13964**

**Description:** The proposed roadside improvements will increase pedestrian safety and promote traffic in the city.

**Status:** This project is currently working on the Concept Report.

**Project Manager:** Wayne Herbel

**Construction Year:** 2020

### **Northside Blvd Signals, Sponsor: City of Nampa Key # 18702**

**Description:** This safety improvement project will install traffic signal crash reduction countermeasures at two traffic signals on Northside Boulevard.

**Status:** The consultant is making revisions following the Final Design Review.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

### **Cherry Ln, Linder Rd/Meridian Rd, Sponsor: Ada County Highway District Key # 18717**

**Description:** This project will use Safety funds to install continuous street lighting on Cherry Lane, between Linder Road and Meridian Road. This segment of roadway is part of the Fairview Corridor and vehicle traffic is projected to increase in the years to come. This street lighting project will improve driver safety and reduce nighttime accidents by up to 4.8%.

**Status:** Funding for Construction of this project is scheduled in Fiscal Year 2017.

**Project Manager:** Wayne Herbel

**Construction Year:** 2017

**Simco Road Delineators, Sponsor: Mountain Home Highway District Key # 19090**

**Description:** This project includes improving Simco Road from I-84 to Grand View Road by installing delineators along the roadway.

**Status:** Cultural Approval has been started. LHTAC will be doing the Project Development for this project.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**Cove Rd Bridge, Sponsor: Washington County Key # 19129**

**Description:** The existing bridge is located on a major collector which serves as the main route west from Weiser along the south side of the Weiser River. The bridge serves as the emergency access route in the event of a temporary closure of the US 95 bridge over the Weiser River which is located approximately 3/4-mile west of the subject structure and results in a 2.75-mile detour. The Cove Road Weiser River Bridge is a 97-year old three-span steel truss structure. The bridge is posted as one-lane and has severe weight restrictions. The superstructure and substructure are both in poor condition with an overall sufficiency rating of 23.3. The width and load restrictions of this structure force agricultural truck traffic to and from the southwest side of Weiser to detour onto US95. This project will design a bridge replacement.

**Status:** This project is scheduled for development in FY2017. Consultant selection is anticipated to begin in October, 2016 upon execution of a State/Local Agreement for development.

**Project Manager:** Wayne Herbel

**Construction Year:** 2021

**Overland Rd & Vista Ave Lighting, Sponsor: Ada County Highway District Key # 19387**

**Description:** This project includes installing street lighting on the north and east legs of the Vista Avenue/Overland Road intersection to improve driver safety and reduce nighttime crashes.

**Status:** PS&E Submitted to ITD for potential year-end funding.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**12th Ave S; Sherman to Dewey Beacons, Sponsor: City of Nampa Key # 19396**

**Description:** This project includes installing a pedestrian hybrid beacon on 12th Avenue South (SH 45) at a location between Sherman Avenue and Dewey Avenue. These improvements will increase driver awareness and protect pedestrians and bicyclists with the following improvements: 1) Pedestrian Hybrid Beacon; 2) Lighting; 3) Automatic Pedestrian Signals (APS); 4) Compliant Pedestrian Ramps and 5) Signage & Striping.

**Status:** Engineering Consultant working on the Final Design Submittal. Environmental Approval is pending Cultural Approval.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**12th Ave S (SH45); 10th St S to 12th St S, Sponsor: City of Nampa Key # 19600**

**Description:** This project includes installing a pedestrian hybrid beacon on 12th Avenue South (SH 45) at a location between 10th Street South and 12th Street South. These improvements will increase driver awareness and protect pedestrians and bicyclists with the following improvements: 1) Pedestrian Hybrid Beacon; 2) Lighting; 3) Automatic Pedestrian Signals (APS); 4) Compliant Pedestrian Ramps and 5) Signage and Striping.

**Status:** Engineering Consultant working on the Final Design Submittal. Environmental Approval is pending Cultural Approval.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

### **Cole Road; Spectrum to S Century Way Medians, Sponsor: Ada County Highway District Key # 19685**

**Description:** This project includes installing a raised concrete median to replace the existing temporary median on Cole Road between Spectrum Street and South Century Way. The raised concrete will better delineate the median, the left turn pockets and reduce crashes.

**Status:** Engineering Consultant is waiting on Environmental Approval to move forward to Final Design. Environmental Approval is pending.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

## Projects under Construction/Beginning Soon (Updated Quarterly)

### **Middle Fork Bridge, Sponsor: Boise County Key # 9521**

**Description:** The superstructure for this project has been redesigned as a steel through-truss. This project was delayed to FY2016 due to public controversy regarding the bridge design.

**Status:** The new bridge is complete and open to traffic. Existing bridge removal has begun and is approximately 60% complete.

**Project Manager:** Megan Kautz

**Construction Year:** 2015

### **Substation Rd Bridge, Sponsor: City of Emmett Key # 10551**

**Description:** This project will replace an existing two-lane substandard bridge with a five-lane bridge with sidewalks to cross the Last Chance canal.

**Status:** Construction is complete. The project files are being closed out.

**Project Manager:** Megan Kautz

**Construction Year:** 2015

### **Sand Hollow Road, Sponsor: Highway District #1 Key # 11237**

**Description:** This Sand Hollow Road project will improve a 2-lane major collector in Payette County which begins at the intersection of Black Canyon Road and ends at SH-52/72 near New Plymouth. This project includes preparation of the pavement and an overlay following the repair and reconstruction of soft spots, the upgrading of guardrail at the canal crossing bridge, the placement of riprap along the wingwalls of the Farmers Canal and the replacement of culvert/irrigation crossings.

**Status:** The project is complete. The consultant is working through the project file close out.

**Project Manager:** Megan Kautz

**Construction Year:** 2017

### **Greenhurst Road Signals, Sponsor: City of Nampa Key # 13959**

**Description:** This project includes installing crash reduction countermeasures along Greenhurst Road between Sunnyridge Road and Southside Road to improve overall traffic flow and protect left hand turn movements.

**Status:** The project is currently in the acquisition phase. Construction is expected in the Spring of 2017.

**Project Manager:** Steve Sprague

**Construction Year:** 2016

**Canyon Creek Road Shoulders and Signage,  
Sponsor: Mountain Home Highway District Key # 18918**

**Description:** This project, between NE Mashburn Road and the Feeder Canal, travels through farmland as well as undeveloped property. The number of crashes could be reduced if delineators were placed along this segment and the road was widened, as the current edges are severely broken causing the road to be approximately 19' which is less than the standard Mountain Home Highway District road width of 24' (paved). The current asphalt edge would be removed (1.5' each side), and new base and asphalt would be placed (3' each side).

**Status:** Construction is complete and has been accepted by the Sponsor. The project is waiting for formal close out.

**Project Manager:** Steve Sprague

**Construction Year:** 2016