

Projects in Design/Development (Updated Quarterly)

Adams Gulch Rd, Big Wood Rv Br, Sponsor: Blaine County Key # 12409

Description: This project consists of replacing the single span bridge on Adams Gulch Road over the Big Wood River in Blaine County.

Status: The Final PS&E package has been submitted and reviewed. Project is waiting for obligation of funding in FY2017.

Project Manager: Wayne Herbel

Construction Year: 2017

West Glendale Road & Canal Bridge, Sponsor: Blaine County Key # 13998

Description: This project includes upgrading the roadway from .7 miles west of State Highway 75 to Glendale Canal. The project includes replacing structurally deficient Glendale Canal Bridge. This is a main route to a multiple use area, including an industrial and business community, Blaine County Road and Bridge Facilities and to Bellevue's Waste Water Treatment Plant.

Status: This project is currently in process of consultant selection.

Project Manager: Wayne Herbel

Construction Year: 2020

River St, Walnut to Galena, Sponsor: City of Hailey Key # 18807

Description: The project consists of numerous safety and circulation improvements to River Street, between Walnut Street and Galena Street.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. Design funding is anticipated in FY18.

Project Manager: Wayne Herbel

Construction Year: 2022

1700 S Rd Bridge, Sponsor: Gooding HD Key # 18973

Description: The 1700 South Road Bridge has a sufficiency rating of 30.9 and is planned to be replaced. The bridge has a 90 degree skew that makes it very dangerous for motorist and trucks trying to travel over the bridge.

Status: The consultant selection process is complete and contract negotiations are in progress.

Project Manager: Wayne Herbel

Construction Year: 2020

Golden Valley Rd: 1500 W to 900 W, Sponsor: Oakley HD Key # 19028

Description: This joint project, sponsored by Oakley Highway District and Murtaugh Highway District, includes rehabilitating Golden Valley Road from MP 6 to MP 12. This consists of approximately 6 miles of roadway rehabilitation starting at the intersection of 1500 W Road and Golden Valley Road, and continuing east to the intersection 900 W and Golden Valley Road. The project consists of approximately 2 miles of overlay, 2 miles of Recycled Asphalt Base Stabilization (RABS) rehabilitation, and chip sealing the entire 6 miles of roadway.

Status: Agreement is out for final signatures. After that ITD will issue notice to proceed (NTP) to consultant to begin work.

Project Manager: Muhammad Zubery

Construction Year: 2021

North Rd Phase 3, Sponsor: Jerome HD Key # 19114

Description: This project includes reconstructing 1.15 miles of roadway while upgrading the base, widening the pavement, and installing a traffic control signal and left turn lanes.

Status: The consultant selection process has been initiated.

Project Manager: Wayne Herbel

Construction Year: 2021

Intersection & Sign Improvements, Sponsor: Hillsdale HD Key # 19212

Description: This safety corridor project includes installing advance warning signs with solar powered flashing lights and larger stop signs. This project will be located around intersections of Valley School District in addition to other problem areas where vehicles run through stop signs.

Status: The project is in process of Final Design and environmental documentation.

Project Manager: Kevin Kuther

Construction Year: 2017

Sign Improvements at 4 Curves, Sponsor: Wendell HD Key # 19240

Description: This project includes installing improved signing at four locations. The signing will include new advance warning signs and the addition of chevrons to delineate the curve better.

Status: The project is in process of Final Design and environmental documentation.

Project Manager: Kevin Kuther

Construction Year: 2017

Intersection & Sign Improvements, Jerome HD, Sponsor: Jerome HD Key # 19560

Description: This project includes installing advanced warning signs and larger stop signs for a Safety Corridor. This project will include most of the intersections in the south west corner of the district from the intersection of 500 West to West Road across to the intersection of 100 West to 500 South.

Status: The project is in the process of Final Design and environmental documentation.

Project Manager: Kevin Kuther

Construction Year: 2017

Yale Road Stage 4; MP 12.1 to 13.7, Sponsor: Burley HD Key # 19637

Description: This project includes improvement to Yale Road from MP 12.1 to MP 13.7. The two miles of pavement rehabilitation and realignment includes: 1) Roadway ballast to support the increased heavy truck traffic associated with the farm to market operations, 2) Improved horizontal and vertical alignment by removing substandard curves, stop conditions, 90° curves and improve sight distance and overall safety, 3) Widened road and shoulders to meet AASHTO standards and allow for safe passage of vehicles 4) Improve shoulder slopes, ditches, and drainage structures to improve the drainage system.

Status: This project is in the ITIP and currently scheduled under Preliminary Development.

Project Manager: Muhammad Zubery

Construction Year: 2022

4100 N Rehabilitation; 2100 E to 2400 E, Sponsor: Filer HD Key # 19672

Description: This project includes rehabilitating the existing 4100 North Road from 2100 E to 2400 E. The highway district is being proactive before the roadway further deteriorates and causes an emergency. The rehabilitation project plans to use a Cement Recycled Asphalt Base Stabilization (CRABS) rehabilitation process to rehabilitate this road and prepare it for the expected traffic volumes.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

Project Manager: Wayne Herbel

Construction Year: 2021

INT Hankins & Addison Ave Signal, Sponsor: Twin Falls HD Key # 19688

Description: This project includes installing a traffic control signal with illumination. This project is located at the eastern City Limit of Twin Falls.

Status: The project has undergone negotiations and consultant contract is awaiting approval.

Project Manager: Kevin Kuther

Construction Year: 2018

Gannett Rd Sign Imprv, Sponsor: Blaine County Key # 19868

Description: This project will install advance warning signs for intersections/streets and curves, add additional chevron warning signs at curves, and implement corrections to bring signing up to MUTCD standards. **Status:** Funds to start Project Development are anticipated to be obligated in FY2018.

Project Manager: Kevin Kuther

Construction Year: 2019

Curve Imprv, Hillsdale HD, Sponsor: Hillsdale HD Key # 20037

Description: This project will improve safety at multiple locations throughout the District to enhance the Warning Signs for road curves and will replace or add new reflective curve warning signs with advisory speed signs, add Chevrons to help direct drivers through the curve.

Status: Funds to start Project Development are anticipated to be obligated in FY2018.

Project Manager: Kevin Kuther

Construction Year: 2019

3700 N (Cross Co Rd) Intersections, Sponsor: Filer HD Key # 20119

Description: This project will address the lack of compliance by drivers and will add larger 48" stop signs along with 48" stop ahead signs and will be mounted on 4x6 wooden posts with metal bracing. Improvements include incorporation of 12 inch stop bars at each intersection.

Status: Funds to start Project Development are anticipated to be obligated in FY2018.

Project Manager: Kevin Kuther

Construction Year: 2019

Projects under Construction/Beginning Soon (Updated Quarterly)

N. Grape St., Sponsor: City of Shoshone Key # 9852

Description: This project consists of replacing the single span, single lane, steel truss 76' Grape Street Bridge over the Little Wood River in the City of Shoshone.

Status: The project is complete. The records are anticipated to be delivered to LHTAC soon.

Project Manager: Matt Koster

Construction Year: 2015

21st St Reconst., Sponsor: City of Heyburn Key # 9854

Description: This project will widen the roadway, construct curb and gutter and provide pedestrian improvements between 500 West and 600 West. The project is 1 mile in length.

Status: The project is complete. The records are anticipated to be delivered to LHTAC soon.

Project Manager: Matt Koster

Construction Year: 2015

Cheney Dr; Washington St-N College, Sponsor: City of Twin Falls Key # 11495

Description: This project consists of constructing a new roadway on the CSI college campus.

Status: Construction is complete. Final project accounting and payment is being processed.

Project Manager: Megan Kautz

Construction Year: 2015

Bob Barton Rd: 1950 E-2200E, Sponsor: Wendell HD Key # 12084

Description: This project will widen 2.5 miles of Barton Road between S 1950 East Road and S 2200 East Road to include shoulders and turn lanes. Right-of-way will be acquired to accommodate the full section.

Status: The project has been awarded and construction is anticipated to begin in February 2017.

Project Manager: Megan Kautz

Construction Year: 2016

Bob Barton Rd Corridor and 100 S Rd Corridor, Sponsor: Jerome HD Key # 19108

Description: This project includes improving the Bob Barton Road corridor from 100 W Road to South Lincoln and 100 South Road corridor from 500 W Road to US-93 by installing advance warning signs and larger stop signs. This project is part of the FY2016 LHSIP Group Sign Project.

Status: LHTAC is waiting to receive confirmation to begin closeout process.

Project Manager: Steve Sprague

Construction Year: 2016

S Canal Bridge 300 N 95 E, Sponsor: Jerome HD Key # 19779

Description: Bridge replacement over the S-Canal on 300 N near 95 E in Jerome Highway District. All design for this project is being completed under 18672.

Status: The project is currently in construction and about 80% complete. The anticipated completion date is Spring 2016.

Project Manager: Megan Kautz

Construction Year: 2016