

## Projects in Design/Development (Updated Quarterly)

### **STC-8217, Cove Rd Bridge, Sponsor: Washington County Key # 19129**

**Description:** The general work will require design of a new bridge structure, bridge approach roadway design including Right-of-Way plans for Right-of-Way acquisition.

**Status:** The project has undergone negotiations and consultant contract is awaiting approval.

**Project Manager:** Bryan Martin

**Construction Year:** 2021

### **Old Hwy 30; Goodson to Oasis, Sponsor: Canyon HD Key # 19951**

**Description:** The project will rehabilitate approximately 3.4 miles of Old Highway 30, a major rural collector serving northern Canyon County, as well as southern Payette and Gem Counties. This is the final phase of rehabilitating Old Highway 30 from the vicinity of Caldwell to Payette County.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

### **Horseshoe Pk Path & SW Ave Impr, Sponsor: City of New Plymouth Key # 19966**

**Description:** The purpose of the project is to add safe pedestrian and bicycle facilities in Horseshoe Park (Southwest Blvd.) between S. Plymouth Ave. and Southwest Ave. and on the south side of Southwest Ave. beginning at S. Plymouth Ave. and ending at SW 1st Ave. near the west city limits boundary.

**Status:** Funds to start Project Development will be obligated in FY2018. The State and Local Agreement for this Transportation Alternatives Program (TAP) project will be prepared and sent to the Sponsor.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

### **Sand Hollow Rd; SH52 to BI Canyon, Sponsor: Payette County Key # 20019**

**Description:** This is phase 2 of the improvements on Sand Hollow Road. This phase is 4.7 miles (from Black Canyon Road to Oasis Road). The project includes rehabilitating asphalt pavement (pavement repair and overlay) and upgrading guardrail at existing structures.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

### **Indian Cr Path Ext to Greenbelt, Sponsor: City of Caldwell Key # 20076**

**Description:** This project will construct a nearly half-mile long 10-foot wide multiple-use asphalt and concrete pathway along Indian Creek, build two (2) pedestrian bridges over Indian Creek, build a crosswalk over Simplot Blvd., and construct lighting along the entire pathway system.

**Status:** The consultant selection process had to be revised. An RFI was sent and scoring/ranking of the selection process is underway.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

### **Ola Hwy; Powerline Rd to 2nd Ford Rd, Sponsor: Gem County Key # 20100**

**Description:** The Ola Highway Improvement project is located near the unincorporated Community of Ola in Gem County and is anticipated to overlay two miles of existing pavement and pave three miles of existing gravel road to keep paved roads good and also to pave a road which exceeds the ADT for a gravel type surface.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

### **Indian Cr Path Ext; Taffy to Peppermint, Sponsor: City of Nampa Key # 20141**

**Description:** This project will construct approximately 633 feet of 8-foot-wide, multi-use, asphalt trail for Indian Creek Pathway. The project will also provide for safety and ADA improvements to the crosswalk where Indian Creek Pathway crosses South Kings Road, including Rapid Flashing Beacons (RFB), street lighting, ADA pedestrian ramps, sidewalk/storm water system repair, thermoplastic striping and signage.

**Status:** This project has funds to start Project Development in early FY2018.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

### **Mission Street; Southern City Limits to Deinhard Lane, Sponsor: City of McCall Key # 20146**

**Description:** The Mission Street Rehabilitation project is located in the City of McCall in Valley County and is anticipated to include the removal of the existing asphalt surface, widening of the road section, verifying the structural integrity of the base and sub-base, new asphalt pavement, striping, utility relocations and the installation of storm water conveyance and treatment systems to improve the condition of the roadway.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are currently waiting for design funding.

**Project Manager:** Wayne Herbel

**Construction Year:** 2023

### **Strike Dam Rd Imprv, Sponsor: Mountain Home HD Key # 20162**

**Description:** This project will improve the sight distances for the safety of motorists. This section of roadway includes improving safety features within five steep grades located between M.P. 100.8 to M.P. 104.1. Blasting is to improve the vertical and horizontal alignment of the road. The roadway will be constructed back to the existing gravel section.

**Status:** This project had funds for Project Development assigned at the end of FY2017.

**Project Manager:** Kevin Kuther

**Construction Year:** 2019

### **Int Smith Ave & Middleton Rd Signal, Sponsor: City of Nampa Key # 20167**

**Description:** The project will install a traffic signal at the intersection of Smith Avenue and Middleton Road. The project will install crash reduction countermeasures to increase driver awareness, protect pedestrians, improve intersection efficiency and enhance vehicle safety. Improvements include a traffic signal, pedestrian facilities, street lighting, lane widening and the installation of turn lanes.

**Status:** This project has funds to start Project Development in early FY2018.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

### **STC-3945, E Lake Fk Rd; E Lake Fk Cr Br To Sh55, Sponsor: Valley County Key # 20242**

**Description:** This is a rehabilitation project of 0.55 mile long on East Lake Fork Road between Lake Fork Creek Bridge and intersection with SH 55.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

**Project Manager:** Wayne Herbel

**Construction Year:** 2023

### **Safety Imprv at 62 Intersections, Sponsor: Golden Gate HD Key # 20249**

**Description:** This project includes the following safety improvements: Install larger stop signs (30" to 36"), Install stop bars (stop bar on minor roads and short segments of centerline), Install advance warning signs (30" to 36").

**Status:** Funds to start Project Development will be obligated in early FY2018. The State and Local Agreement for this Group Safety Project is being prepared.

**Project Manager:** Amanda LaMott

**Construction Year:** 2018

### **Walk Safe, Cross Safe, Sponsor: City of Glenns Ferry Key # 20261**

**Description:** The proposed project will connect these vacancies in sidewalk with existing ADA accessible ramps and will install rectangular rapid flashing beacons at two of the crosswalks along N. Bannock Street, with one crosswalk at the busy intersection of Old U.S 30 and the second on the southern approach to the school.

**Status:** This project is currently scheduled to start Project Development in early FY2018.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

### **State St Lighting; 16th To 23rd, Sponsor: Ada County HD Key # 20275**

**Description:** This project will install additional street lighting on State Street, between 16th Street and 23rd Street. The segments of the street in between the intersections are not lighted and have a higher nighttime crash rate than the lighted segments.

**Status:** This project is currently scheduled to start Project Development in early FY2018.

**Project Manager:** Kevin Kuther

**Construction Year:** 2019

### **Old Hwy 30/Plymouth St Bridge Replacement, Sponsor: Canyon HD Key # 13494**

**Description:** This project will construct a new bridge at a new location. The existing bridge will be left in place to serve pedestrians and bicyclists and provide connectivity for the City of Caldwell's Greenbelt pathway. The project includes two canal crossings and approximately 2200 feet of new approach roadway construction.

**Status:** The final Concept Report has been submitted and review is in progress.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

### **W 9th St: Pioneer-W Indianhead Rd, Sponsor: City of Weiser Key # 12049**

**Description:** This project will develop plans and specifications for the intersection alignment, pavement maintenance or pavement rehabilitation services. It will replace a functionally obsolete one-lane bridge. The project may include minor widening and right-of-way acquisition.

**Status:** This project is currently developing Preliminary Design plans and working on the Environmental Document. Public meeting was held on 7-26-2017.

**Project Manager:** Wayne Herbel

**Construction Year:** 2019

### **10th Ave Bridge, Sponsor: City of Caldwell Key # 13055**

**Description:** This project consists of removing and replacing an existing deteriorating bridge over Indian Creek on 10th Avenue in Caldwell.

**Status:** The project is currently in Preliminary Design. The Environmental Document was approved as a Categorical Exclusion (c) on September 25, 2017. The project is waiting on approval of the hydraulics report.

**Project Manager:** Wayne Herbel

**Construction Year:** 2018

### **Peckham Road Rehabilitation, Sponsor: Golden Gate HD Key # 13964**

**Description:** The project intends to improve 3.75 miles of Peckham Road between US-95 and Notus Rd. It includes curb, gutter and sidewalk in select locations within the city limits of Wilder and Greenleaf.

**Status:** The Preliminary Design Review was held on June 12, 2017. The project is in the process of the Environmental Documentation.

**Project Manager:** Wayne Herbel

**Construction Year:** 2020

### **Pine Street SR2S, Sponsor: City of Cascade Key # 20246**

**Description:** This project will construct sidewalks, on-street bicycle facilities, signalization and bicycle amenities.

**Status:** This project is working on Final Design and Environmental Documentation.

**Project Manager:** Amanda LaMott

**Construction Year:** 2018

**E Idaho St & Holly Ave, Sponsor: City of New Plymouth Key # 10555**

**Description:** This project will reconstruct approximately 740 feet of E. Idaho Street and approximately 2900 feet of Holly Avenue in the City of New Plymouth and Payette County. The project includes minor widening of the existing roadway, addition of a center turn lane, curb gutter and ADA compliant sidewalks and ramps within the City Limits, installation of catch basins and stormwater drainage system. It also includes realignment of a roadway curve for improved traffic operation and safety.

**Status:** The PS&E Package has been received from the consultant. Waiting for Railroad Agreement by ITD. The State/Local Agreement for construction has been executed.

**Project Manager:** Wayne Herbel

**Construction Year:** 2018

**South 18th St E: 6th to American Legion Blvd, Sponsor: City of Mountain Home Key # 12382**

**Description:** This project will consist of reconstructing the roadway to facilitate a three-lane section, bike lanes, curb, gutter, and sidewalk between 6th Street and American Legion Blvd.

**Status:** The consultant is revising the PS&E plans in order to reduce the project estimate to meet the available funding.

**Project Manager:** Wayne Herbel

**Construction Year:** 2018

**Simco Road Delineators, Sponsor: Mountain Home HD Key # 19090**

**Description:** This project includes improving Simco Road from I-84 to Grand View Road by installing delineators along the roadway.

**Status:** This project has bid and justification of award is being analyzed.

**Project Manager:** Amanda LaMott

**Construction Year:** 2017

**Cole Road; Spectrum to S Century Way Medians, Sponsor: Ada County HD Key # 19685**

**Description:** This project includes installing a raised concrete median to replace the existing temporary median on Cole Road between Spectrum Street and South Century Way. The raised concrete will better delineate the median, the left turn pockets and reduce crashes.

**Status:** This project has bid and justification of award is being analyzed.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

## Projects under Construction/Beginning Soon (Updated Quarterly)

### **Pine Road Bridge, Sponsor: Mountain Home HD Key # 10550**

**Description:** This project will replace the existing bridge structure and bring the approaches to current standards.

**Status:** This project is currently in construction and about 5% complete. The anticipated completion date is in November 2018.

**Project Manager:** Megan Kautz

**Construction Year:** 2016

### **Sand Hollow Road, Sponsor: Highway District #1 Key # 11237**

**Description:** This Sand Hollow Road project will improve a 2-lane major collector in Payette County which begins at the intersection of Black Canyon Road and ends at SH-52/72 near New Plymouth. This project includes preparation of the pavement and an overlay following the repair and reconstruction of soft spots, the upgrading of guardrail at the canal crossing bridge, the placement of riprap along the wingwalls of the Farmers Canal and the replacement of culvert/irrigation crossings.

**Status:** Construction is complete. Final project accounting and payment is being processed.

**Project Manager:** Megan Kautz

**Construction Year:** 2016

### **Farmway Rd/Highway 44, Sponsor: Notus-Parma HD Key # 13054**

**Description:** This project consists of repairing a deteriorating truck bypass route by reconstructing approximately 0.62 miles of the Hwy 44 extension to Farmway Road and improve the surface of approximately 0.87 miles of Farmway Road. It includes installation of guardrail on two concrete bridge crossings over canals.

**Status:** This project has been awarded and construction is anticipated to begin in November 2017.

**Project Manager:** Megan Kautz

**Construction Year:** 2017

### **E Lake Fork Road Bridge, Sponsor: Valley County Key # 13056**

**Description:** This project consists of removing and replacing the East Lake Fork Road Bridge.

**Status:** This project is currently in construction and about 10% complete. The anticipated completion date is in May.

**Project Manager:** Megan Kautz

**Construction Year:** 2017

### **12th Ave S; Sherman to Dewey Beacons, Sponsor: City of Nampa Key # 19396**

**Description:** This project includes installing a pedestrian hybrid beacon on 12th Avenue South (SH 45) at a location between Sherman Avenue and Dewey Avenue. These improvements will increase driver awareness and protect pedestrians and bicyclists with the following improvements: 1) Pedestrian Hybrid Beacon; 2) Lighting; 3) Automatic Pedestrian Signals (APS); 4) Compliant Pedestrian Ramps and 5) Signage & Striping.

**Status:** This project will be starting in the spring and is anticipated to be complete this summer.

**Project Manager:** Megan Kautz

**Construction Year:** 2017

### **12th Ave S (SH45); 10th St S to 12th St S, Sponsor: City of Nampa Key # 19600**

**Description:** This project includes installing a pedestrian hybrid beacon on 12th Avenue South (SH 45) at a location between 10th Street South and 12th Street South. These improvements will increase driver awareness and protect pedestrians and bicyclists with the following improvements: 1) Pedestrian Hybrid Beacon; 2) Lighting; 3) Automatic Pedestrian Signals (APS); 4) Compliant Pedestrian Ramps and 5) Signage and Striping.

**Status:** This project will be starting in the spring and is anticipated to be complete this summer.

**Project Manager:** Megan Kautz

**Construction Year:** 2017