

Projects in Design/Development (Updated Quarterly)

Fisher Ave - E Walker St to Bridge St, Sponsor: City of Blackfoot Key # 19247

Description: Fisher Street is an urban arterial and this project includes improving 0.89 miles of it with new curb, gutter, sidewalks, and drainage between Alice and Walker Streets.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently programmed for FY20.

Project Manager: Muhammad Zubery

Construction Year: 2022

Bannock St Reconstruction, Malad City, Sponsor: City of Malad Key # 19622

Description: This project includes reconstructing 0.7 miles of Bannock Street, which runs through the center of the city. A major water system upgrade in the recent past has left this route with many utility patches. The roadway needs a complete reconstruction to reestablish a proper pavement section.

Status: Design consultant selection process has begun. RFIs were sent out to short listed consultants. Waiting for response back.

Project Manager: Muhammad Zubery

Construction Year: 2021

Dingle E Shore; Beach to Cemetery, Sponsor: Bear Lake County Key # 19838

Description: The N Beach Road; US-89 to Dingle E Shore Road Pavement Markings/Delineators project is located near the City of St Charles in Bear Lake County and will improve the roadway network safety with the installation of new, permanent edgeline markings, centerline markings, and delineators to reduce/eliminate serious injury crashes and fatalities.

Status: Project is included in the ITIP in Preliminary Development. Design funding is programmed for FY2019.

Project Manager: Muhammad Zubery

Construction Year: 2022

American Falls Bike/Ped Connectivity, Sponsor: City of American Falls Key # 19841

Description: The American Falls Bicycle/Pedestrian Connectivity Project includes Bannock Avenue from Lee Street to Madison Street, Bannock Avenue from Harrison Street to Roosevelt Street and Roosevelt Street from Bannock Avenue to Tyhee Avenue. The project is located in the City of American Falls, south of the Hwy 39 bypass, in Power County.

Status: The Engineer Consultant has been issued Notice to Proceed on Project Development. This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Kevin Kuther

Construction Year: 2018

Bannock Co Event Center Ped Path, Sponsor: Bannock County Key # 20028

Description: The purpose of the Bannock County Event Center Pedestrian Path is to connect Bench Road, Fairground Drive and Chubbuck Road bike/pedestrian routes together and access two destinations: Bannock County Portneuf Wellness Complex and Bannock County Event Center.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year: 2019

Old Hwy 37, The Narrows, Sponsor: Oneida County Key # 9894

Description: The Old HWY 37, The Narrows roadway improvement project will improve a 3.7-mile section situated within Rock Creek Canyon. The existing roadway will be widened and curves flattened. Five creek crossings will be upgraded.

Status: Final Design Submittal has been received. Final Design Review Meeting is scheduled for October 6. Anticipate PS&E submittal end of October.

Project Manager: Scott Ellsworth

Construction Year: 2018

Center Street Railroad Bridge Underpass Rehab, Sponsor: City of Pocatello Key # 12098

Description: Center Street is depressed under the Union Pacific Railroad (UPRR) tracks in Pocatello, ID. The Center Street Railroad Bridge is exhibiting deterioration of the abutments, the fascia girders, and the portals to the sidewalks under the tracks. The recommended project improvements are intended to keep the bridge in service for a period of approximately 40 years by repairing and preserving the abutments, replacing the fascia and the portals to the sidewalks, and replacing the retaining walls and sidewalks leading to the undercrossing. Existing roadway and pedestrian lighting at the underpass and along the approach walkways will be upgraded.

Status: Concept Report Approval December 19, 2013. Current scope of work for Preliminary and Final Design services is waiting for City approval and Notice To Proceed.

Project Manager: Scott Ellsworth

Construction Year: 2023

Ridge Crest Elem SR2S, Sponsor: City of Blackfoot Key # 20184

Description: This project will install approximately 1660 LF of curb and gutter and 5' wide sidewalk on the west side of Airport Road from Wooten Way to Harbor Drive.

Status: The project is in process of Final Design and environmental documentation.

Project Manager: Kevin Kuther

Construction Year: 2018

Groveland Rd: SH39 to US26/Pioneer Rd, Sponsor: Bingham County Key # 12445

Description: This project will improve a critical intersection with poor sight distance west of Blackfoot, ID. Groveland Road will be realigned to intersect with US 26.

Status: Received the draft PS&E package and under review. Canal company structure design still pending.

Project Manager: Muhammad Zubery

Construction Year: 2019

E Oneida Street Reconstruction, Sponsor: Franklin County Key # 11244

Description: This project will reconstruct and widen 0.75 miles of existing roadway creating better sight distance through the hollows. The project includes an urban portion in the City of Preston and a rural portion in the county, creating a city and county partnership. Two crossings of Worm Creek will have vertical sight distance improvements.

Status: Final revised plans submittal for re-bidding purposes is anticipated mid October. Reissuing 404 permits ongoing.

Project Manager: Scott Ellsworth

Construction Year: 2016

Projects under Construction/Beginning Soon (Updated Quarterly)

Adams Gulch Rd, Big Wood River Bridge, Sponsor: Blaine County Key # 12409

Description: This project consists of replacing the single span bridge on Adams Gulch Road over the Big Wood River in Blaine County.

Status: This project is currently in construction and about 50% complete. The anticipated completion date is September, 2018.

Project Manager: Matt Koster

Construction Year: 2017

4100 N Safety Improvements, Sponsor: Buhl HD Key # 13539

Description: This safety project includes visual enhancements along the pavement edge by the use of pavement markings.

Status: This construction will be delayed until Spring of 2018. Due to flooding that occurred.

Project Manager: Kevin Kuther

Construction Year: 2015

Bob Barton Rd Corridor and 100 S Rd Corridor, Sponsor: Jerome HD Key # 19108

Description: This project includes improving the Bob Barton Road corridor from 100 W Road to South Lincoln and 100 South Road corridor from 500 W Road to US-93 by installing advance warning signs and larger stop signs. This project is part of the FY2016 LHSIP Group Sign Project.

Status: Sponsor needed an extension for installation of signs due to weather. An extension has been given until September 1, 2017.

Project Manager: Kevin Kuther

Construction Year: 2016

S Canal Bridge 300 N 95 E, Sponsor: Jerome HD Key # 19779

Description: Bridge replacement over the S-Canal on 300 N near 95 E in Jerome Highway District. All design for this project is being completed under 18672.

Status: Construction is complete. Final project accounting and payment is being processed.

Project Manager: Megan Kautz

Construction Year: 2016