

## Projects in Design/Development (Updated Quarterly)

### **West Glendale Road & Canal Bridge, Sponsor: Blaine County Key # 13998**

**Description:** This project includes upgrading the roadway from .7 miles west of State Highway 75 to Glendale Canal. The project includes replacing structurally deficient Glendale Canal Bridge.

**Status:** Notice to Proceed was issued on October 23, 2017. This project is currently in Preliminary Design.

**Project Manager:** Wayne Herbel

**Construction Year:** 2020

### **River St, Walnut to Galena, Sponsor: City of Hailey Key # 18807**

**Description:** The project consists of numerous safety and circulation improvements to River Street, between Walnut Street and Galena Street.

**Status:** This project is currently in the process of Consultant Selection.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

### **1700 S Rd Bridge, Sponsor: Gooding HD Key # 18973**

**Description:** The 1700 South Road Bridge has a sufficiency rating of 30.9 and is planned to be replaced. The bridge has a 90 degree skew that makes it very dangerous for motorists and trucks trying to travel over the bridge.

**Status:** This project is in Concept Development.

**Project Manager:** Wayne Herbel

**Construction Year:** 2020

### **Golden Valley Rd: 1500 W to 900 W, Sponsor: Oakley HD Key # 19028**

**Description:** This joint project, sponsored by Oakley Highway District and Murtaugh Highway District, includes rehabilitating Golden Valley Road from MP 6 to MP 12. This consists of approximately 6 miles of roadway rehabilitation starting at the intersection of 1500 W Road and Golden Valley Road, and continuing east to the intersection 900 W and Golden Valley Road. The project consists of approximately 2 miles of overlay, 2 miles of Recycled Asphalt Base Stabilization (RABS) rehabilitation, and chip sealing the entire 6 miles of roadway.

**Status:** Charter report and combined materials report have been approved. A public meeting has been held and waiting for preliminary design package.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2021

### **North Rd Phase 3, Sponsor: Jerome HD Key # 19114**

**Description:** This project includes reconstructing 1.15 miles of roadway while upgrading the base, widening the pavement, and evaluate installing left turn lanes.

**Status:** Topographical survey, environmental survey and geo-technical field investigation have been completed. Charter work has begun.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2021

**Yale Road Stage 4; MP 12.1 to 13.7, Sponsor: Burley HD Key # 19637**

**Description:** This project includes improvement to Yale Road from MP 12.1 to MP 13.7. The two miles of pavement rehabilitation and realignment includes: 1) Roadway ballast to support the increased heavy truck traffic associated with the farm to market operations, 2) Improved horizontal and vertical alignment by removing substandard curves, stop conditions, 90° curves and improve sight distance and overall safety, 3) Widened road and shoulders to meet AASHTO standards and allow for safe passage of vehicles 4) Improve shoulder slopes, ditches, and drainage structures to improve the drainage system.

**Status:** Design consultant has been selected. Waiting for draft scope and estimate to begin negotiation process to finalize the agreement.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2021

**4100 N Rehabilitation; 2100 E to 2400 E, Sponsor: Filer HD Key # 19672**

**Description:** This project includes rehabilitating the existing 4100 North Road from 2100 E to 2400 E. The highway district is being proactive before the roadway further deteriorates and causes an emergency. The rehabilitation project plans to use a Cement Recycled Asphalt Base Stabilization (CRABS) rehabilitation process to rehabilitate this road and prepare it for the expected traffic volumes.

**Status:** This project is currently in the process of Consultant Selection.

**Project Manager:** Wayne Herbel

**Construction Year:** 2021

**INT Hankins & Addison Ave Signal, Sponsor: Twin Falls HD Key # 19688**

**Description:** This project includes installing a traffic control signal with illumination. This project is located at the eastern City Limit of Twin Falls.

**Status:** The project is anticipated to have PS&E submitted to ITD in February 2018.

**Project Manager:** Kevin Kuther

**Construction Year:** 2018

**Gannett Rd Sign Imprv, Sponsor: Blaine County Key # 19868**

**Description:** This project will install advance warning signs for intersections/streets and curves, add additional chevron warning signs at curves, and implement corrections to bring signing up to MUTCD standards.

**Status:** Funds to start Project Development will be obligated this year. The State and Local Agreement for this Group Safety Project is being prepared.

**Project Manager:** Amanda LaMott

**Construction Year:** 2018

**Soldier Road to Camas School Path, Sponsor: Camas County Key # 19904**

**Description:** The proposed project is to construct a paved bike lane along Soldier road from Camas School to the Soldier town site. The total bike path is approximately 1.8 miles. This would allow walking and biking to and from Camas School to Soldier town site. Currently most of the population is north of the school and in Soldier.

**Status:** The project is in process of Final Design and environmental documentation.

**Project Manager:** Kevin Kuther

**Construction Year:** 2018

**Curve Imprv, Hillsdale HD, Sponsor: Hillsdale HD Key # 20037**

**Description:** This project will improve safety at multiple locations throughout the District to enhance the Warning Signs for road curves and will replace or add new reflective curve warning signs with advisory speed signs, and Chevrons to help direct drivers through the curve.

**Status:** Funds to start Project Development will be obligated this year. The State and Local Agreement for this Group Safety Project is being prepared.

**Project Manager:** Amanda LaMott

**Construction Year:** 2018

**3700 N (Cross Co Rd) Intersections, Sponsor: Filer HD Key # 20119**

**Description:** This project will address the lack of compliance by drivers and will add larger 48" stop signs along with 48 inch stop ahead signs and will be mounted on 4x6 wooden posts with metal bracing. Improvements include incorporation of 12 inch stop bars at each intersection.

**Status:** Funds to start Project Development will be obligated this year. The State and Local Agreement for this Group Safety Project is being prepared.

**Project Manager:** Amanda LaMott

**Construction Year:** 2018

**Myrtle St Connector, Sponsor: City of Hailey Key # 20137**

**Description:** This project will provide a separated shared-use connection from Main St. to the WRT, provide a safe connection for middle school students, bicyclists and pedestrians to neighborhoods, school, the north end commercial area and public transit and improve tourism access/activity.

**Status:** The State and Local Agreement has been executed. The engineering consultant is being selected. Contract negotiation will begin February.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

**Shoshone St Signals and Turn Bay, Sponsor: City of Twin Falls Key # 20295**

**Description:** This project will install left turn lane, left turn signals, actuated signals, and exclusive pedestrian phasing.

**Status:** This project has gone out for Re-Advertisement. The Bid Date is set for 2/6/18.

**Project Manager:** Amanda LaMott

**Construction Year:** 2017

**Idahome Rd and 2750 E Rd, Sponsor: Raft River HD Key # 20312**

**Description:** This project is funded through the Freight Program and is to improve approximately 4.2 miles of rural collector roadway by reconstructing and paving. The improvements shall begin at the I-84/Idahome Road Interchange and extend along Idahome Road to the intersection with 2750 E Road then north along 2750 E Road to the north end of the EVC Dairy Operation. The roadway improvements shall be designed for 129,000 lb. vehicles.

**Status:** Notice to proceed with design was given January 2018. Kick-off meeting is scheduled for January 25, 2018.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2019

**E 4100 N Rehabilitation Phase 2, Sponsor: Buhl HD Key # 20518**

**Description:** This project will rehabilitate and widen E 41-- road from N 1730 E in Buhl Highway District to N 2100 E in Filer Highway District. The intent is to recycle the existing asphalt(CRABS) and utilize the recycled material to build the new widened base of the typical section. The roadway will receive an asphalt overlay, new striping, and "rumble stripe" to alert drivers if they drift outside their lane. This project is in two highway jurisdictions.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development.

**Project Manager:** TBD

**Construction Year:** 2024

**Broadford Road Safety Audit, Sponsor: Blaine County Key # 20576**

**Description:** The intent is to conduct a roadway safety audit to understand the safety enhancement options in order to increase the safety of Broadford Road in its function as it is today; not to enhance and upgrade it so that it become a major thoroughfare.

**Status:** The consultant selection process has been initiated.

**Project Manager:** Amanda LaMott

**Construction Year:** none

**Burley Ave; US-30 to Fruitland Ave, Sponsor: Buhl HD Key # 20633**

**Description:** This project will consist of installation of curb, gutter and restriping that will begin at Fruitland Road, the City of Buhl's north-south truck route, and end at the intersection of US Highway 30 and State Highway 46. This project is in two highway jurisdictions.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development.

**Project Manager:** TBD

**Construction Year:** 2024

**Crestview Rd Rehabilitation Phase 2, Sponsor: Hillsdale HD Key # 20699**

**Description:** This project consists of the rehabilitation of 4 miles of Crestview Road from Frontage Road, adjacent to Interstate 84, to 600 Road S. The Crestview Road rehabilitation is anticipated to include the reconstruction of aggregate base material and asphalt concrete surface, shoulder widening, and drainage and embankment.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development.

**Project Manager:** TBD

**Construction Year:** 2024

**Intersection Washington Street and Caswell, Sponsor: City of Twin Falls Key # 20752**

**Description:** This project includes a Pedestrian Hybrid Beacon as a vehicle/pedestrian crash reduction countermeasures at the intersection of Washington St. and Caswell Ave in Twin Falls, ID.

**Status:** The State and Local Agreement has been signed by the City of Twin Falls. The engineering consultant has been selected. Contract negotiation will begin in early 2018.

**Project Manager:** Kevin Kuther

**Construction Year:** 2019

**Projects under Construction/Beginning Soon (Updated Quarterly)****Adams Gulch Rd, Big Wood River Bridge, Sponsor: Blaine County Key # 12409**

**Description:** This project consists of replacing the single span bridge on Adams Gulch Road over the Big Wood River in Blaine County.

**Status:** This project is currently in construction and about 50% complete. The anticipated completion date is September, 2018.

**Project Manager:** Matt Koster

**Construction Year:** 2017

**4100 N Safety Improvements, Sponsor: Buhl HD Key # 13539**

**Description:** This safety project includes visual enhancements along the pavement edge by the use of pavement markings.

**Status:** This construction will be delayed until Spring of 2018 due to flooding that occurred.

**Project Manager:** Kevin Kuther

**Construction Year:** 2015

**Intersection & Sign Improvements, Sponsor: Hillsdale HD Key # 19212**

**Description:** This safety corridor project includes installing advance warning signs with solar powered flashing lights and larger stop signs. This project will be located around intersections of Valley School District in addition to other problem areas where vehicles run through stop signs.

**Status:** This project was awarded on 12/8/17. Material Delivery is anticipated in end of January.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**Sign Improvements at 4 Curves, Sponsor: Wendell HD Key # 19240**

**Description:** This project includes installing improved signing at four locations. The signing will include new advance warning signs and the addition of chevrons to delineate the curve better.

**Status:** This project was awarded on 12/8/17. Material Delivery is anticipated in end of January.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**Intersection & Sign Improvements, Jerome HD, Sponsor: Jerome HD Key # 19560**

**Description:** This project includes installing advanced warning signs and larger stop signs for a Safety Corridor. This project will include most of the intersections in the south west corner of the district from the intersection of 500 West to West Road across to the intersection of 100 West to 500 South.

**Status:** This project was awarded on 12/8/17. Material Delivery is anticipated in end of January.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**Washington St and Falls Ave, Sponsor: City of Twin Falls Key # 20291**

**Description:** Add retro-reflective back-plates, convert to protected/permissive left turn operation and install lighting.

**Status:** This project was awarded in October and is anticipated to start after winter in Spring 2018.

**Project Manager:** Amanda LaMott

**Construction Year:** 2017