

Projects in Design/Development (Updated Quarterly)

W 9th St: Pioneer-W Indianhead Rd, Sponsor: City of Weiser Key # 12049

Description: This project will develop plans and specifications for the intersection alignment, pavement maintenance or pavement rehabilitation services. It will replace a functionally obsolete one-lane bridge. The project may include minor widening and right-of-way acquisition.

Status: This project is currently in Final Design and in the process of right-of-way acquisition.

Project Manager: Wayne Herbel

Construction Year: 2019

S. Johns Street Improvements, Sponsor: City of Emmett Key # 13493

Description: This project is located in the City of Emmett on S. Johns Avenue between 4th Street and 12th Street and will consist of reconstruction of S. Johns Avenue of the roadway asphalt, base materials, sidewalk, curb/gutter, and stormwater improvements. The project includes construction of mini-roundabouts at the intersections of S. Johns Ave. with 4th Street and S. Johns Avenue and 12th Street.

Status: The project is currently in Final Design

Project Manager: Wayne Herbel

Construction Year: 2021

Peckham Road Rehabilitation, Sponsor: Golden Gate HD Key # 13964

Description: The project intends to improve 3.75 miles of Peckham Road between US-95 and Notus Rd. It includes curb, gutter, and sidewalk in select locations within the city limits of Wilder and Greenleaf.

Status: This project is currently in Final Design. A supplemental agreement is being negotiated to include minor Right of Way acquisition and an update to the environmental document.

Project Manager: Wayne Herbel

Construction Year: 2020

Horseshoe Pk Path & SW Ave Impr, Sponsor: City of New Plymouth Key # 19966

Description: The purpose of the project is to add safe pedestrian and bicycle facilities in Horseshoe Park (Southwest Blvd.) between S. Plymouth Ave. and Southwest Ave. and on the south side of Southwest Ave. beginning at S. Plymouth Ave. and ending at SW 1st Ave. near the west city limits boundary.

Status: This project is currently developing Final Design Plans and working on the Environmental Document. Anticipated PS&E January 2019

Project Manager: Amanda LaMott

Construction Year: 2019

Indian Cr Path Ext to Greenbelt, Sponsor: City of Caldwell Key # 20076

Description: This project will construct a nearly half-mile-long 10-foot wide multiple-use asphalt and concrete pathway along Indian Creek, build two (2) pedestrian bridges over Indian Creek, build a crosswalk over Simplot Blvd., and construct lighting along the entire pathway system.

Status: The project is in the process of Final Design and environmental documentation.

Project Manager: Amanda LaMott

Construction Year: 2019

Safety Imprv at 62 Intersections, Sponsor: Golden Gate HD Key # 20249

Description: This project includes the following safety improvements: Install larger stop signs (30" to 36"), Install stop bars (stop bar on minor roads and short segments of centerline), Install advance warning signs (30" to 36").

Status: The project is anticipated to have PS&E submitted in August 2018.

Project Manager: Amanda LaMott

Construction Year: 2018

Walk Safe, Cross Safe, Sponsor: City of Glenns Ferry Key # 20261

Description: The proposed project will connect these vacancies in the sidewalk with existing ADA accessible ramps and will install rectangular rapid flashing beacons at two of the crosswalks along N. Bannock Street, with one crosswalk at the busy intersection of Old U.S 30 and the second on the southern approach to the school.

Status: The Final Design submittal has been received and the submittal is being reviewed.

Project Manager: Amanda LaMott

Construction Year: 2019

State St Lighting; 16th To 23rd, Sponsor: Ada County HD Key # 20275

Description: This project will install additional street lighting on State Street, between 16th Street and 23rd Street. The segments of the street in between the intersections are not lighted and have a higher nighttime crash rate than the lighted segments.

Status: The project is in the process of Design and Environmental Documentation.

Project Manager: Kevin Kuther

Construction Year: 2019

Old Hwy 30/Plymouth St Bridge Replacement, Sponsor: Canyon HD Key # 13494

Description: This project will construct a new bridge at a new location. The existing bridge will be left in place to serve pedestrians and bicyclists and provide connectivity for the City of Caldwell's Greenbelt pathway. The project includes two canal crossings and approximately 2200 feet of new approach roadway construction.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Wayne Herbel

Construction Year: 2022

Cove Rd Bridge, Washington Co, Sponsor: Washington County Key # 19129

Description: This project is for work to replace the 3-span steel truss bridge on Cove Road over the Weiser River with a 2-span steel girder bridge, and raise the approach grades.

Status: This project is developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Bryan Martin

Construction Year: 2021

Indian Cr Path Ext; Taffy to Peppermint, Sponsor: City of Nampa Key # 20141

Description: This project will construct approximately 633 feet of 8-foot-wide, multi-use, asphalt trail for Indian Creek Pathway. The project will also provide for safety and ADA improvements to the crosswalk where Indian Creek Pathway crosses South Kings Road, including Rapid Flashing Beacons (RFB), street lighting, ADA pedestrian ramps, sidewalk/stormwater system repair, thermoplastic striping and signage.

Status: The project is in the process of Preliminary Design and the start of environmental documentation.

Project Manager: Amanda LaMott

Construction Year: 2019

10th Ave Bridge, Sponsor: City of Caldwell Key # 13055

Description: This project consists of removing and replacing an existing deteriorating bridge over Indian Creek on 10th Avenue in Caldwell.

Status: Final PS&E package has been submitted by the consultant. The project is currently waiting additional funding to advertise. The project construction will be delayed to FY2019.

Project Manager: Wayne Herbel

Construction Year: 2018

Strike Dam Rd Imprv, Sponsor: Mountain Home HD Key # 20162

Description: This project will improve the sight distances for the safety of motorists. This section of roadway includes improving safety features within five steep grades located between M.P. 100.8 to M.P. 104.1. Blasting is to improve the vertical and horizontal alignment of the road. The roadway will be constructed back to the existing gravel section.

Status: The project is currently waiting on final permits and PS&E submittal.

Project Manager: Kevin Kuther

Construction Year: 2019

Int Smith Ave & Middleton Rd Signal, Sponsor: City of Nampa Key # 20167

Description: The project will install a traffic signal at the intersection of Smith Avenue and Middleton Road. The project will install crash reduction countermeasures to increase driver awareness, protect pedestrians, improve intersection efficiency and enhance vehicle safety. Improvements include a traffic signal, pedestrian facilities, street lighting, lane widening and the installation of turn lanes.

Status: The project PS&E package has been submitted to LHTAC.

Project Manager: Kevin Kuther

Construction Year: 2019

Old Hwy 30; Goodson to Oasis, Sponsor: Canyon HD Key # 19951

Description: The project will rehabilitate approximately 3.4 miles of Old Highway 30, a major rural collector serving northern Canyon County, as well as southern Payette and Gem Counties. This is the final phase of rehabilitating Old Highway 30 from the vicinity of Caldwell to Payette County.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently. The State/Local agreement has been sent to the sponsor and is currently waiting for a signature.

Project Manager: Dan Coonce

Construction Year: 2022

Ola Hwy; Powerline Rd to 2nd Fork Rd, Sponsor: Gem County Key # 20100

Description: The Ola Highway Improvement project is located near the unincorporated Community of Ola in Gem County and is anticipated to overlay two miles of existing pavement and pave three miles of existing gravel road to keep paved roads good and also to pave a road which exceeds the ADT for a gravel type surface.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently. The State/Local agreement has been sent to the sponsor and is currently waiting for a signature.

Project Manager: Muhammad Zubery

Construction Year: 2022

Mission Street; Southern City Limits to Deinhard Lane, Sponsor: City of McCall Key # 20146

Description: The Mission Street Rehabilitation project is located in the City of McCall in Valley County and is anticipated to include the removal of the existing asphalt surface, widening of the road section, verifying the structural integrity of the base and sub-base, new asphalt pavement, striping, utility relocations and the installation of stormwater conveyance and treatment systems to improve the condition of the roadway.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

Project Manager: Wayne Herbel

Construction Year: 2023

Old Hwy 30; Old Oregon Trail Rd To E 54th S St, Sponsor: Mountain Home HD Key # 20182

Description: This project intends to rehabilitate approximately 2.1 miles of Old Hwy 30 from the intersection of Old Oregon Trail Road to the Glens Ferry Highway District line. The project will also include minor shoulder improvements to the roadway.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently. The State/Local agreement has been sent to the sponsor and is currently waiting for a signature.

Project Manager: Dan Coonce

Construction Year: 2022

STC-3945, E Lake Fk Rd; E Lake Fk Cr Br To Sh55, Sponsor: Valley County Key # 20242

Description: This is a rehabilitation project of 0.55 mile long on East Lake Fork Road between Lake Fork Creek Bridge and the intersection with SH 55. This project is expected to widen the roadway, and lessen the vertical grade near the SH-55 intersection to bring it into compliance with current standards. Additional improvements will include replacing deteriorated culverts at an irrigation canal crossing, acquiring right-of-way, and mitigating impacts to wetlands adjacent to the roadway.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

Project Manager: Wayne Herbel

Construction Year: 2023

Intersection Lone Star and Middleton Road Improvement, Sponsor: City of Nampa Key # 20613

Description: The Lone Star Road & Middleton Road Intersection Improvement project is located in the City of Nampa in Canyon County will improve commuter and pedestrian/bike safety and will improve traffic flow with the installation of a traffic signal and sidewalk to reduce/eliminate serious injury crashes and fatalities.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year: 2020

Projects under Construction/Beginning Soon (Updated Quarterly)

Pine Road Bridge, Sponsor: Mountain Home HD Key # 10550

Description: This project will replace the existing bridge structure and bring the approaches to current standards.

Status: This project is currently in construction and about 10% complete. The anticipated completion date is in Nov. 2018.

Project Manager: Megan Kautz

Construction Year: 2016

E Idaho St & Holly Ave, Sponsor: City of New Plymouth Key # 10555

Description: This project will reconstruct approximately 740 feet of E. Idaho Street and approximately 2900 feet of Holly Avenue in the City of New Plymouth and Payette County. The project includes minor widening of the existing roadway, addition of a center turn lane, curb gutter and ADA compliant sidewalks and ramps within the City Limits, installation of catch basins and stormwater drainage system. It also includes realignment of a roadway curve for improved traffic operation and safety.

Status: This project is currently in construction and about 65% complete. The anticipated completion date is in July 2018.

Project Manager: Megan Kautz

Construction Year: 2018

Sand Hollow Road, Sponsor: Highway District #1 Key # 11237

Description: This Sand Hollow Road project will improve a 2-lane major collector in Payette County which begins at the intersection of Black Canyon Road and ends at SH-52/72 near New Plymouth. This project includes preparation of the pavement and an overlay following the repair and reconstruction of soft spots, the upgrading of guardrail at the canal crossing bridge, the placement of riprap along the wingwalls of the Farmers Canal and the replacement of culvert/irrigation crossings.

Status: This project is currently at substantial completion. Outstanding items are being addressed by the Contractor.

Project Manager: Megan Kautz

Construction Year: 2016

Farmway Rd/Highway 44, Sponsor: Notus-Parma HD Key # 13054

Description: This project consists of repairing a deteriorating truck bypass route by reconstructing approximately 0.62 miles of the Hwy 44 extension to Farmway Road and improve the surface of approximately 0.87 miles of Farmway Road. It includes installation of guardrail on two concrete bridge crossings over canals.

Status: This project is currently at substantial completion. Outstanding items are being addressed by the contractor. The CE&I Consultant is currently working on Project Closeout.

Project Manager: Megan Kautz

Construction Year: 2017

E Lake Fork Road Bridge, Sponsor: Valley County Key # 13056

Description: This project consists of removing and replacing the East Lake Fork Road Bridge.

Status: This project is complete. The records are anticipated to be delivered to the LHTAC soon.

Project Manager: Megan Kautz

Construction Year: 2017

Northside Blvd Signals, Sponsor: City of Nampa Key # 18702

Description: This safety improvement project will install traffic signal crash reduction countermeasures at two traffic signals on Northside Boulevard.

Status: This project is complete. The records are anticipated to be delivered to the LHTAC soon.

Project Manager: Megan Kautz

Construction Year: 2017

Cherry Ln, Linder Rd/Meridian Rd, Sponsor: Ada County HD Key # 18717

Description: This project will use Safety funds to install continuous street lighting on Cherry Lane, between Linder Road and Meridian Road. This segment of roadway is part of the Fairview Corridor and vehicle traffic is projected to increase in the years to come.

This street lighting project will improve driver safety and reduce nighttime accidents by up to 4.8%.

Status: Construction is being administered by the Ada County Highway District.

Project Manager: Kevin Kuther

Construction Year: 2017

Overland Rd & Vista Ave Lighting, Sponsor: Ada County HD Key # 19387

Description: This project includes installing street lighting on the north and east legs of the Vista Avenue/Overland Road intersection to improve driver safety and reduce nighttime crashes.

Status: Construction is being administered by the Ada County Highway District.

Project Manager: Kevin Kuther

Construction Year: 2017

12th Ave S; Sherman to Dewey Beacons, Sponsor: City of Nampa Key # 19396

Description: This project includes installing a pedestrian hybrid beacon on 12th Avenue South (SH 45) at a location between Sherman Avenue and Dewey Avenue. These improvements will increase driver awareness and protect pedestrians and bicyclists with the following improvements: 1) Pedestrian Hybrid Beacon; 2) Lighting; 3) Automatic Pedestrian Signals (APS); 4) Compliant Pedestrian Ramps and 5) Signage & Striping.

Status: Construction was completed in May 2018. LHTAC is working to close the project out.

Project Manager: Brian Wright

Construction Year: 2017

12th Ave S; Sherman to Dewey Beacons, Sponsor: City of Nampa Key # 19396

Description: This project includes installing a pedestrian hybrid beacon on 12th Avenue South (SH 45) at a location between Sherman Avenue and Dewey Avenue. These improvements will increase driver awareness and protect pedestrians and bicyclists with the following improvements: 1) Pedestrian Hybrid Beacon; 2) Lighting; 3) Automatic Pedestrian Signals (APS); 4) Compliant Pedestrian Ramps and 5) Signage & Striping.

Status: Construction was completed in May 2018. LHTAC is working to close the project out.

Project Manager: Brian Wright

Construction Year: 2017

12th Ave S (SH45); 10th St S to 12th St S, Sponsor: City of Nampa Key # 19600

Description: This project includes installing a pedestrian hybrid beacon on 12th Avenue South (SH 45) at a location between 10th Street South and 12th Street South. These improvements will increase driver awareness and protect pedestrians and bicyclists with the following improvements: 1) Pedestrian Hybrid Beacon; 2) Lighting; 3) Automatic Pedestrian Signals (APS); 4) Compliant Pedestrian Ramps and 5) Signage and Striping.

Status: Construction was completed in May 2018. LHTAC is working to close the project out.

Project Manager: Brian Wright

Construction Year: 2017

Cole Road; Spectrum to S Century Way Medians, Sponsor: Ada County HD Key # 19685

Description: This project includes installing a raised concrete median to replace the existing temporary median on Cole Road between Spectrum Street and South Century Way. The raised concrete will better delineate the median, the left turn pockets and reduce crashes.

Status: Construction is substantially complete.

Project Manager: Kevin Kuther

Construction Year: 2017

INT Cole Rd and Overland Rd, Sponsor: Ada County HD Key # 20294

Description: Reconfigure free right turn lanes on all four legs.

Status: Construction is substantially complete.

Project Manager: Kevin Kuther

Construction Year: 2017