

Projects in Design/Development (Updated Quarterly)

Bannock St Reconstruction, Malad City, Sponsor: City of Malad Key # 19622

Description: This project includes reconstructing 0.7 miles of Bannock Street, which runs through the center of the city. A major water system upgrade in the recent past has left this route with many utility patches. The roadway needs a complete reconstruction to reestablish a proper pavement section.

Status: Project has been kicked off. Topographical Survey and geotechnical field investigation have been completed. Work on preparing materials phase reports and charter report continued.

Project Manager: Muhammad Zubery

Construction Year: 2021

Int Hawthorne & W Quinn Rds, Sponsor: City of Pocatello Key # 12099

Description: Improvements to the intersection of Hawthorne and Quinn Roads will be made. The project will complete roadway improvements at the intersection and install a new traffic signal. New ROW will be required.

Status: Working with consultant and sponsor on the status of the project. Currently in the right-of-way process.

Project Manager: Scott Ellsworth

Construction Year: 2023

Center Street Railroad Bridge Underpass Rehab, Sponsor: City of Pocatello Key # 12098

Description: Center Street is depressed under the Union Pacific Railroad (UPRR) tracks in Pocatello, ID. The project improvements are intended to keep the bridge in service for a period of approximately 40 years by repairing and preserving the abutments, replacing the fascia and the portals to the sidewalks, and replacing the retaining walls and sidewalks leading to the undercrossing. Existing roadway and pedestrian lighting at the underpass and along the approach walkways will be upgraded.

Status: Working on Preliminary Design. Materials investigation is ongoing.

Project Manager: Scott Ellsworth

Construction Year: 2023

Groveland Rd: SH39 to US26/Pioneer Rd, Sponsor: Bingham County Key # 12445

Description: This project will improve a critical intersection with poor sight distance west of Blackfoot, ID. Groveland Road will be realigned to intersect with US 26.

Status: PS&E package has been delivered. Received 404 permit and ROW certificate.

Project Manager: Muhammad Zubery

Construction Year: 2019

Bannock Co Event Center Ped Path, Sponsor: Bannock County Key # 20028

Description: The purpose of the Bannock County Event Center Pedestrian Path is to connect Bench Road, Fairground Drive and Chubbuck Road bike/pedestrian routes together and access two destinations: Bannock County Portneuf Wellness Complex and Bannock County Event Center.

Status: Final Design Review for this project is complete. The Consultant is working on revisions to prepare the PS&E Submittal.

Project Manager: Amanda LaMott

Construction Year: 2019

Fisher Ave - E Walker St to Bridge St, Sponsor: City of Blackfoot Key # 19247

Description: Fisher Street is an urban arterial and this project includes improving 0.89 miles of it with new curb, gutter, sidewalks, and drainage between Alice and Walker Streets.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently programmed for FY20.

Project Manager: Scott Ellsworth

Construction Year: 2022

Dingle E Shore; Beach to Cemetery, Sponsor: Bear Lake County Key # 19838

Description: The N Beach Road; US-89 to Dingle E Shore Road Pavement Markings/Delineators project is located near the City of St Charles in Bear Lake County and will improve the roadway network safety with the installation of new, permanent edgeline markings, centerline markings, and delineators to reduce/eliminate serious injury crashes and fatalities.

Status: Have Fully Executed SLA PD. Design funding is programmed for FY2019.

Project Manager: Muhammad Zubery

Construction Year: 2022

N Beach Rd & Dingle E Shore Rd, Sponsor: Bear Lake County Key # 20748

Description: This project will install new permanent edge-line pavement markings, center-line markings and delineators to improve driver awareness, visibility of roadway, changing geometry and improve driver anticipation.

Status: LHTAC will be starting the Project Development for this project in early fall of 2018.

Project Manager: Amanda LaMott

Construction Year: 2019

Projects under Construction/Beginning Soon (Updated Quarterly)

E Oneida Street Reconstruction, Sponsor: Franklin County Key # 11244

Description: This project will reconstruct and widen 0.75 miles of existing roadway creating better sight distance through the hollows. The project includes an urban portion in the City of Preston and a rural portion in the county, creating a city and county partnership. Two crossings of Worm Creek will have vertical sight distance improvements.

Status: This project will be starting at the end of July 2018 and is anticipated to be completed in August 2021.

Project Manager: Matt Koster

Construction Year: 2016

Portneuf River Lewis St Bridge, Sponsor: City of Pocatello Key # 12444

Description: This project will replace the existing bridge from 1948 over the Portneuf River in Pocatello.

Status: DRI comments are currently being addressed. Once addressed, final closeout will be completed.

Project Manager: Matt Koster

Construction Year: 2017

Benton Street Bridge, Sponsor: City of Pocatello Key # 13119

Description: This project consists of rehabilitating Benton St. Bridge with fiber wrap of columns and repairing the pier caps. An impressed current cathodic protection system is going to be used for corrosion mitigation.

Status: This project is currently in construction and about 25% complete. The anticipated completion date is June 2019.

Project Manager: Matt Koster

Construction Year: 2017

Turner Road Penstock Bridge#19175 Repl, Sponsor: Caribou County Key # 13563

Description: This project consists of rehabilitating/reconstructing Turner Road Penstock Bridge.

Status: SHPO has approved the final sign mitigation. Final closeout is being processed.

Project Manager: Matt Koster

Construction Year: 2015

Benton St & 2nd Ave Intersection, Sponsor: City of Pocatello Key # 14018

Description: This project involves installing a raised center median on East Benton Street which partially blocks access onto East Benton from South 2nd Avenue.

Status: Project is complete, going into Closeout

Project Manager: Kevin Kuther

Construction Year: 2016

Ridge Crest Elem SR2S, Sponsor: City of Blackfoot Key # 20184

Description: This project will install approximately 1660 LF of curb and gutter and 5' wide sidewalk on the west side of Airport Road from Wooten Way to Harbor Drive.

Status: Bids were opened by the City. Contracts are being signed. Project to be awarded.

Project Manager: Kevin Kuther

Construction Year: 2018