

Projects in Design/Development (Updated Quarterly)

Indian Cr Path Ext; Taffy to Peppermint, Sponsor: City of Nampa Key # 20141

Description: This project will construct approximately 633 feet of 8-foot-wide, multi-use, asphalt trail for Indian Creek Pathway. The project will also provide for safety and ADA improvements to the crosswalk where Indian Creek Pathway crosses South Kings Road, including Rapid Flashing Beacons (RFB), street lighting, ADA pedestrian ramps, sidewalk/stormwater system repair, thermoplastic striping, and signage.

Status: This project was advertised in June 2019 and only had one bid which was above the engineer's estimate. Re-bid Fall 2019 with additional permitting being considered by the Sponsor.

Project Manager: Amanda LaMott

Construction Year: 2019

BSU Covered Bike Facility, Sponsor: Boise State University Key # 21913

Description: Construct one covered bicycle parking facility on the Boise State University campus. The covered parking shelter will provide shelter from the sun, rain, and snow.

Status: This projects plans, specifications, & estimate package has been submitted and Sponsor is preparing this for bidding.

Project Manager: Amanda LaMott

Construction Year: 2019

Old Hwy 30; Goodson to Oasis, Sponsor: Canyon HD Key # 19951

Description: The project will rehabilitate approximately 3.4 miles of Old Highway 30, a major rural collector serving northern Canyon County, as well as southern Payette and Gem Counties. This is the final phase of rehabilitating Old Highway 30 from the vicinity of Caldwell to Payette County.

Status: This project is currently working on the Concept Report.

Project Manager: Dan Coonce

Construction Year: 2026

Ola Hwy; Powerline Rd to 2nd Fork Rd, Sponsor: Gem County Key # 20100

Description: The Ola Highway Improvement project is located near the unincorporated Community of Ola in Gem County and is anticipated to overlay two miles of existing pavement and pave three miles of existing gravel road to keep paved roads good and also to pave a road which exceeds the ADT for a gravel type surface.

Status: Project kicked off. The geo-technical investigation will begin shortly. The project site has sensitive archaeological sites. Need monitoring during investigation work.

Project Manager: Muhammad Zubery

Construction Year: 2024

Old Hwy 30; Old Oregon Trail Rd To E 54th S St, Sponsor: Mountain Home HD Key # 20182

Description: This project intends to rehabilitate approximately 2.1 miles of Old Hwy 30 from the intersection of Old Oregon Trail Road to the Glens Ferry Highway District line. The project will also include minor shoulder improvements to the roadway.

Status: The Concept Report has been approved.

Project Manager: Dan Coonce

Construction Year: 2024

***S Cemetery Rd; SH 44 to Willow CR, Sponsor: City of Middleton Key # 12048**

Description: This project will construct a new 0.284-mile roadway segment south of SH-44 and Willow Creek in Middleton.

Status: Working on the final design. Final design submittal received late July, 2019 with review meeting held on August 29. The city is performing right-of-way negotiations.

Project Manager: Scott Ellsworth

Construction Year: 2021

***Middleton & Ustick Roundabout, Sponsor: City of Caldwell Key # 13487**

Description: This project will improve a four-way stop at the Middleton Road and Ustick Road Intersection by building a roundabout to help traffic flow and congestion.

Status: Following up on submitted deliverables. The city has requested additional funds for construction from the Urban Committee.

Project Manager: Wayne Herbel

Construction Year: 2021

Sand Hollow Rd; Oasis to Black Canyon, Sponsor: Payette County Key # 20019

Description: This is phase 2 of the improvements on Sand Hollow Road. This phase is 4.7 miles (from Black Canyon Road to Oasis Road). The project includes rehabilitating asphalt pavement (pavement repair and overlay) and upgrading guardrail at existing structures.

Status: Project charter approved. Materials reports have been approved. A public meeting was held. The environmental document approved. Design study report approved. Final design work will begin soon.

Project Manager: Muhammad Zubery

Construction Year: 2026

Old Hwy 30/Plymouth St Bridge Replacement, Sponsor: Canyon HD Key # 13494

Description: This project will construct a new bridge at a new location. The existing bridge will be left in place to serve pedestrians and bicyclists and provide connectivity for the City of Caldwell's Greenbelt pathway. The project includes two canal crossings and approximately 2200 feet of new approach roadway construction.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document. A supplemental agreement has been executed to provide an ethnographic survey.

Project Manager: Wayne Herbel

Construction Year: 2023

Rail with Trail Pathway, Sponsor: City of Meridian Key # 13918

Description: Project constructs a multi-use pathway either along or parallel to the railroad tracks for one-half mile near Downtown Meridian. The city of Meridian is completing design with local funds.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year: 2026

Cove Rd Bridge, Washington Co, Sponsor: Washington County Key # 19129

Description: This project is for work to replace the 3-span steel truss bridge on Cove Road over the Weiser River with a 2-span steel girder bridge, and raise the approach grades.

Status: Currently work is being done to complete the Environmental Document, particularly Section 106 and 4(f). The consultant is preparing a draft scope for phase 2 design.

Project Manager: Scott Wood

Construction Year: 2024

Bike/Ped Br Over Boise River, Sponsor: City of Eagle Key # 20841

Description: Design and construct a bicycle and pedestrian bridge over the north channel of the Boise River adjacent to the SH-55 (Eagle Rd.) Bridge. The bicycle and pedestrian bridge will provide a critical link between the Boise River Greenbelt, planned pathways, and a rapidly growing residential and commercial core area in the City of Eagle.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year: 2026

Greenhurst Rd; Sunnysbrook to Canyon St, Sponsor: City of Nampa Key # 21999

Description: Provide safety improvements on Greenhurst Rd. from Sunnysbrook Rd. to Canyon St. in the City of Nampa. The project will install a traffic control signal with pedestrian crossing facilities, a pedestrian-activated flashing beacon crossing light, street lighting, and a raised median to reduce or eliminate fatal and serious injury accidents for roadway users.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year: 2021

Stoddard Path Ext PH 1, Sponsor: City of Nampa Key # 22050

Description: The Stoddard City Pathway (Iowa to Amity) project is an extension of the existing Stoddard Pathway located in Nampa, Canyon County. The current Stoddard Pathway is approximately 2-miles and connects neighborhoods to parks and schools in southeast Nampa. This extension would add approximately ½- mile to the paved trail starting at Iowa Avenue and ending at Amity Avenue.

Status: The project is in the process of preparing the preliminary design and environmental documentation.

Project Manager: Amanda LaMott

Construction Year: 2020

W 9th St: Pioneer-W Indianhead Rd, Sponsor: City of Weiser Key # 12049

Description: This project will develop plans and specifications for the intersection alignment, pavement maintenance or pavement rehabilitation services. It will replace a functionally obsolete one-lane bridge. The project may include minor widening and right-of-way acquisition.

Status: The project was bid on April 30, 2019. The low bid exceeded the Engineer's Estimate by more than 10% and the bid was rejected. The project will be revised and rebid at a later date.

Project Manager: Wayne Herbel

Construction Year: 2019

***Colorado & Holly Signal, Sponsor: City of Nampa Key # 13486**

Description: This project will install traffic signals and pedestrian-friendly improvements at the intersections of Colorado Avenue and Holly Street in Nampa.

Status: Project scheduled for FY20 construction and the State & Local Agreement is in place for submitting for construction.

Project Manager: Scott Ellsworth

Construction Year: 2020

S. Johns Street Improvements, Sponsor: City of Emmett Key # 13493

Description: This project is located in the City of Emmett on S. Johns Avenue between 4th Street and 12th Street and will consist of reconstruction of S. Johns Avenue of the roadway asphalt, base materials, sidewalk, curb/gutter, and stormwater improvements. The project includes construction of mini-roundabouts at the intersections of S. Johns Ave. with 4th Street and S. Johns Avenue and 12th Street.

Status: The plans, specifications, & estimate package has been submitted by the Consultant and is in the process of review.

Project Manager: Wayne Herbel

Construction Year: 2021

Peckham Road Rehabilitation, Sponsor: Golden Gate HD Key # 13964

Description: The project intends to improve 3.75 miles of Peckham Road between US-95 and Notus Rd. It includes curb, gutter, and sidewalk in select locations within the city limits of Wilder and Greenleaf.

Status:

Project Manager: Wayne Herbel

Construction Year: 2021

Desert Canyon Trail BikePed, Sponsor: City of Mountain Home Key # 18827

Description: This project will construct sidewalks, bicycle lockers, shelters, benches, drinking fountains, lighting, and information boards on the Desert Canyon Trail in Mountain Home.

Status: The Project is waiting on the updated plans, specifications, & estimate submittal to be re-advertised during Fall 2019.

Project Manager: Kevin Kuther

Construction Year: 2019

Main St; Avenue C to Avenue, Sponsor: City of Kuna Key # 20143

Description: Extend streetscape improvements along Main Street from Avenue C to Avenue A in the City of Kuna. Improvements include crosswalks, bulb-outs at the intersections, landscaping, decorative and functional lighting, benches, and bike racks.

Status: This project has submitted plans, specifications & estimate package.

Environmental approval was obtained on 02/20/2019.

Construction is scheduled during 2020.

Project Manager: Amanda LaMott

Construction Year: 2020

Intersection Lone Star and Middleton Road Improvement, Sponsor: City of Nampa Key # 20613

Description: The Lone Star Road & Middleton Road Intersection Improvement project is located in the City of Nampa in Canyon County will improve commuter and pedestrian/bike safety and will improve traffic flow with the installation of a traffic signal and sidewalk to reduce/eliminate serious injury crashes and fatalities.

Status: The Project is currently waiting on Final Permits and plans, specifications, & estimate submittal to obligate funds.

Project Manager: Amanda LaMott

Construction Year: 2020

Fairview Ave Greenbelt Ramp, Sponsor: City of Boise Key # 20639

Description: Design and construct an Americans with Disabilities Act-compliant, concrete, multi-use pathway ramp connecting the south side of the Greenbelt to the existing bike lane on Fairview Avenue in the City of Boise. A small section of block retaining wall construction is anticipated.

Status: The project is currently waiting on Final Permits to obligate funds.

Project Manager: Amanda LaMott

Construction Year: 2021

***N 10th Ave ITS & Overlay, Sponsor: City of Caldwell Key # 13905**

Description: Overlay a one-half mile section of 10th Avenue in Downtown Caldwell from the Railroad Overpass to I-84 to replace surface in poor condition. Install intelligent transportation system (ITS) components to connect signals and bring pedestrian facilities to current standards.

Status: Reviewed scope of work and entering into negotiations.

Project Manager: Wayne Herbel

Construction Year: 2026

Mission Street; Southern City Limits to Deinhard Lane, Sponsor: City of McCall Key # 20146

Description: The Mission Street Rehabilitation project is located in the City of McCall in Valley County and is anticipated to include the removal of the existing asphalt surface, widening of the road section, verifying the structural integrity of the base and sub-base, new asphalt pavement, striping, utility relocations and the installation of stormwater conveyance and treatment systems to improve the condition of the roadway. It is also anticipated to include the design of a multi-use pathway adjacent to the roadway.

Status: The consultant selection process has been completed. The contract is currently in the negotiation process.

Project Manager: Wayne Herbel

Construction Year: 2026

Eastside Drive Bridge, Sponsor: Valley County Key # 20230

Description: This project will reconstruct the deteriorated bridge and extend the length to push the abutments beyond the channel limits in order to minimize the potential for future scouring. The bridge length would extend to approximately 120', meaning that the new abutments would extend 16' beyond the exiting abutments.

Status: Negotiations with consultants completed. Awaiting updated scope and manhours.

Project Manager: Scott Wood

Construction Year: 2024

E Lake Fk Rd; E Lake Fk Cr Br To Sh55, Sponsor: Valley County Key # 20242

Description: This is a rehabilitation project of 0.55 mile long on East Lake Fork Road between Lake Fork Creek Bridge and the intersection with SH 55. This project is expected to widen the roadway, and lessen the vertical grade near the SH-55 intersection to bring it into compliance with current standards. Additional improvements will include replacing deteriorated culverts at an irrigation canal crossing, acquiring right-of-way, and mitigating impacts to wetlands adjacent to the roadway.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently which is programmed for FY20.

Project Manager: Scott Wood

Construction Year: 2026

Int N Middleton Rd & Cornell St, Sponsor: City of Middleton Key # 20430

Description: The N Middleton Road & Cornell Street Roundabout project is located in the City of Middleton in Canyon County will improve this intersection with the conversion of the intersection to a mini-roundabout to reduce/eliminate serious injury crashes and fatalities.

Status: The State and Local Agreement has been executed. We are currently waiting for design funding.

Project Manager: Kevin Kuther

Construction Year: 2021

Simco Rd Rehabilitation, Sponsor: Mountain Home HD Key # 21981

Description: Rehabilitate a 5 mile stretch of Simco Road. This is a rural asphalt surface major collector in Elmore Co.

Status: SLA PD executed. This project is being combined with KN 22105 (Freight). Waiting for FY 2020 funding to be available.

Project Manager: Muhammad Zubery

Construction Year: 2026

***Midway Rd; Karcher to Caldwell Blvd, Sponsor: Canyon HD Key # 22016**

Description: This project will Rehabilitate pavement and construct shared-use shoulders on Midway Road between SH-55 (Karcher Road) and I-84B (Caldwell Boulevard) in Canyon County.

Status: Awaiting obligation.

Project Manager: Dan Coonce

Construction Year: 2024

***Cherry Ln; Franklin Blvd to 11th Ave N, Sponsor: City of Nampa Key # 22017**

Description: This project will rebuild Cherry Lane from 11th Ave North to Franklin Boulevard.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. We are awaiting design funding.

Project Manager: Dan Coonce

Construction Year: 2025

***Montana Ave; Ped Imprv & Widening, Sponsor: City of Caldwell Key # 22018**

Description: This project will construct sidewalk from Syringa Middle School to Spruce Street on the West Side of Montana Avenue in the City of Caldwell. The project includes pedestrian crossing and rectangular rapid flashing beacon crossing at the Alder Street and Spruce Street intersections across Montana Avenue.

Status: This project is in the ITIP and currently scheduled under Preliminary Development and awaiting design funding.

Project Manager: Dan Coonce

Construction Year: 2025

Stoddard Path Ext, PH 2, Sponsor: City of Nampa Key # 22070

Description: The purpose of this project is to extend the Stoddard Pathway from Amity Avenue to Sherman Avenue. The Stoddard City Pathway (Amity to Sherman) extension will provide a safe route to Sherman Elementary, which is one of Nampa's highest needs school. Students and pathway users will be able to utilize an existing crosswalk with a Rapid Flashing Beacon at the Amity Avenue crossing. The project will also tie into the proposed Stoddard City Pathway (Iowa to Amity), creating approximately 2 and $\frac{3}{4}$ miles of continuous trail.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year: 2021

Bosma Ln to Labor Camp Sidewalk, phase 2, Sponsor: City of Marsing Key # 22072

Description: 1800 ft of 5 ft wide pedestrian sidewalk located on the north side of SH55, adjacent and immediately north of new curb to be installed.

Status: This project is in the ITIP. We are currently waiting for design funding scheduled in FY20.

Project Manager: Brian Wright

Construction Year: 2021

Grimes City Pathway, Sponsor: City of Nampa Key # 22076

Description: This project is on the Grimes Pathway between Birch Ln. and Karcher Rd and between Franklin Rd. and 11th Ave. It is located in Nampa, Canyon County. The southern section of the project begins on Karcher Rd. and extends northeast between McDonagh Park and the railroad. The northern section of the project begins by connecting to the existing Grimes Pathway in Sunset Oaks Park and extends north to Birch Ln

Status: This project is in the ITIP. We are currently waiting for design funding scheduled in FY20.

Project Manager: Amanda LaMott

Construction Year: 2020

***Franklin Blvd & Karcher Rd Int, Sponsor: City of Nampa Key # 22102**

Description: This project will construct a dual-lane offset roundabout at Franklin Blvd. and Karcher Rd. in the City of Nampa. The project includes right-of-way, curb and gutter, sidewalk, lighting, pedestrian ramps, and lane widening.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. We are awaiting design funding.

Project Manager: Dan Coonce

Construction Year: 2022

***Int 3rd Ave N & W Industrial Rd, Sponsor: City of Nampa Key # 22103**

Description: This project will install a new signalized intersection approximately one-quarter mile south of the existing Franklin Blvd. and Industrial Rd. intersection in the City of Nampa.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. We are awaiting design funding.

Project Manager: Dan Coonce

Construction Year: 2022

**These projects are funded through your MPO. The project is being administered by LHTAC Staff.*

Projects Under Construction/Beginning Soon (Updated Quarterly)

Pine Road Bridge, Sponsor: Mountain Home HD Key # 10550

Description: This project will replace the existing bridge structure and bring the approaches up to current standards.

Status: Construction is complete. Final project accounting and payment is being processed.

Project Manager: Megan Kautz

Construction Year: 2016

Sand Hollow Road, Sponsor: Highway District #1 Key # 11237

Description: This Sand Hollow Road project will improve a 2-lane major collector in Payette County which begins at the intersection of Black Canyon Road and ends at SH-52/72 near New Plymouth. This project includes preparation of the pavement and an overlay following the repair and reconstruction of soft spots, the upgrading of guardrail at the canal crossing bridge, the placement of riprap along the wingwalls of the Farmers Canal, and the replacement of culvert/irrigation crossings.

Status: Construction is complete. Final project accounting and payment is being processed.

Project Manager: Megan Kautz

Construction Year: 2016

***South 18th St E: 6th to American Legion Blvd, Sponsor: City of Mountain Home Key # 12382**

Description: This project will consist of reconstructing the roadway to facilitate a three-lane section, bike lanes, curb, gutter, and sidewalk between 6th Street and American Legion Blvd.

Status: This project is currently at substantial completion. Outstanding items are being addressed by the contractor. The CE&I Consultant is currently working on Project Closeout.

Project Manager: Megan Kautz

Construction Year: 2019

10th Ave Bridge, Sponsor: City of Caldwell Key # 13055

Description: This project consists of removing and replacing an existing deteriorating bridge over Indian Creek on 10th Avenue in Caldwell.

Status: This project is currently in construction and about 55% complete. The anticipated completion date is in October 2019.

Project Manager: Megan Kautz

Construction Year: 2019

Horseshoe Park Pathway, Sponsor: City of New Plymouth Key # 18680

Description: This project will construct a 12-foot wide paved bicycle and pedestrian pathway through the center of New Plymouth's Horseshoe Park.

Status: The project is currently in construction and about 95% complete. The anticipated completion date is September 2019.

Project Manager: Amanda LaMott

Construction Year: 2019

Horseshoe Pk Path & SW Ave Impr, Sponsor: City of New Plymouth Key # 19966

Description: The purpose of the project is to add safe pedestrian and bicycle facilities in Horseshoe Park (Southwest Blvd.) between S. Plymouth Ave. and Southwest Ave. and on the south side of Southwest Ave. beginning at S. Plymouth Ave. and ending at SW 1st Ave. near the west city limits boundary.

Status: The project is currently in construction and about 95% complete. The anticipated completion date is September 2019.

Project Manager: Amanda LaMott

Construction Year: 2019

Indian Cr Path Ext to Greenbelt, Sponsor: City of Caldwell Key # 20076

Description: This project will construct a nearly half-mile-long 10-foot wide multiple-use asphalt and concrete pathway along Indian Creek, build two (2) pedestrian bridges over Indian Creek, build a crosswalk over Simplot Blvd., and construct lighting along the entire pathway system.

Status: This project is currently in construction. The anticipated completion date is late September 2019.

Project Manager: Amanda LaMott

Construction Year: 2019

State St Lighting; 16th To 23rd, Sponsor: Ada County HD Key # 20275

Description: This project will install additional street lighting on State Street, between 16th Street and 23rd Street. The segments of the street in between the intersections are not lighted and have a higher nighttime crash rate than the lighted segments.

Status: This project is in construction and being administered by ACHD.

Project Manager: Kevin Kuther

Construction Year: 2019

Cambridge Sidewalk & Drainage, Sponsor: City of Cambridge Key # 22053

Description: Superior Street and US Highway 95 (US 95) sidewalk and drainage improvements, phase II: the intersection of Salubria Road (US 95 milepost 112.94) then proceeding northeast on Superior Street and US 95 to Hopper Avenue/State Highway 71 (US 95 milepost 113.302), covering approximately 1900 linear feet of sidewalk and drainage improvements.

Status: The project is currently in construction. The anticipated completion date is October 2019.

Project Manager: Amanda LaMott

Construction Year: 2019

Int Smith Ave & Middleton Rd Signal, Sponsor: City of Nampa Key # 20167

Description: The project will install a traffic signal at the intersection of Smith Avenue and Middleton Road. The project will install crash reduction countermeasures to increase driver awareness, protect pedestrians, improve intersection efficiency, and enhance vehicle safety. Improvements include a traffic signal, pedestrian facilities, street lighting, lane widening, and the installation of turn lanes.

Status: The intent to award letter went out to the contractor in August 2019.

Project Manager: Kevin Kuther

Construction Year: 2019

SH-55; 14th to SH-78 Sidewalk, Sponsor: City of Marsing Key # 22056

Description: 1800 ft of 5 ft wide pedestrian sidewalk to be constructed in ITD right of way. Sidewalk will be located on the north side of SH-55, adjacent and immediately north of new curb to be installed. This sidewalk installation will be a component of a larger project by ITD to reconstruct SH 55. The new sidewalk will provide safe pedestrian access to the Marsing School campus for students and parents. The sidewalk will also be used extensively by residents trying to reach the City center for employment, shopping, library, parks, and medical care. The new sidewalk will begin at SH55/SH78 intersection and will extend west 1800 ft to 14th Avenue.

Status: This project has been awarded and construction is anticipated to begin Spring 2020.

Project Manager: Amanda LaMott

Construction Year: 2020

Strike Dam Rd Imprv, Sponsor: Mountain Home HD Key # 20162

Description: This project will improve the sight distances for the safety of motorists. This section of roadway includes improving safety features within five steep grades located between M.P. 100.8 to M.P. 104.1. Blasting is to improve the vertical and horizontal alignment of the road. The roadway will be constructed back to the existing gravel section.

Status: This project is currently in Substantial Completion. Outstanding items are being addressed by the contractor. The CE&I consultant is currently working on project closeout.

Project Manager: Kevin Kuther

Construction Year: 2019

Walk Safe, Cross Safe, Sponsor: City of Glenns Ferry Key # 20261

Description: The proposed project will connect these vacancies in the sidewalk with existing ADA accessible ramps and will install rectangular rapid flashing beacons at two of the crosswalks along N. Bannock Street, with one crosswalk at the busy intersection of Old U.S 30 and the second on the southern approach to the school.

Status: This project is currently in substantial completion. The anticipated completion date is September 2019.

Project Manager: Amanda LaMott

Construction Year: 2019

**These projects are funded through your MPO. The project is being administered by LHTAC Staff.*