

Projects Under Construction/Beginning Soon (Updated Quarterly)

E 1300 N, Ora Bridge, Sponsor: Fremont County Key # 12122

Description: This project is to replace the existing bridge located 2.5 miles west of the City of Ashton and less than 1 mile downstream of the Ashton Dam in Fremont County. The new bridge will be 484 foot 4 span prestressed concrete girder bridge over the Henry's Fork of the Snake River. Nearly 1200 feet of approach work will be required for the new bridge. The existing bridge will be removed.

Status: The project is currently in construction and about 65% complete. The anticipated completion date is in December, 2020.

Project Manager: Matt Koster

Construction Year: 2018

Beaver Creek Rd Bridge, Sponsor: Clark County Key # 13135

Description: This project consists of replacing the bridge, which was constructed in 1947. The sufficiency rating of the bridge is 46.4.

Status: This project has been awarded and construction is anticipated to begin July 6th, 2020.

Project Manager: Matt Koster

Construction Year: 2020

Idaho Falls Citywide Microsurfaces, Sponsor: City of Idaho Falls Key # 13586

Description: This project will provide a Microsurfacing of Idaho Falls Collectors and Arterials.

Status: This project has been awarded and construction is anticipated to begin July 13th, 2020.

Project Manager: Matt Koster

Construction Year: 2019

S 2nd West St Br, St Anthony, Sponsor: City of St Anthony Key # 14061

Description: This project replaces the existing S 2nd West Street bridge over Egin Canal. The proposed structure will be a 62-foot single-span precast concrete voided slab bridge, founded on piles socketed into bedrock. Construction will require maintaining flow to the downstream power plant and relocating utilities.

Status: The project is currently in construction and about 65% complete. The anticipated completion date is in August, 2020.

Project Manager: Matt Koster

Construction Year: 2020

Packsaddle Rd Teton River Bridge, Sponsor: Teton County Key # 19030

Description: This project includes repairing and stabilizing the existing concrete on the Packsaddle Road Cache Bridge. The bridge was built in 1956 and the 2013 sufficiency rating is 58.2.

Status: This project has been awarded and construction is anticipated to begin July 13th, 2020.

Project Manager: Matt Koster

Construction Year: 2020

Pence Bridge Wetland Monitoring, Sponsor: Lost River HD Key # 20839

Description: This project is the continued monitoring and maintenance of the three wetland mitigation sites for the Pence Bridge Project.

Status: The Butte Soil and Water Conservation District is to complete the monitoring report this year.

Project Manager: Karissa Nelson

Construction Year: 2019

5000 South Wetland Monitoring, Sponsor: Madison County Key # 20840

Description: This project is the monitoring of a wetland mitigation site for the Archer Lyman Highway project. Two years of monitoring were completed under the Archer Lyman construction project. The remaining eight years will be monitored under this project.

Status: There is no work needed until next year's monitoring report.

Project Manager: Karissa Nelson

Construction Year: 2019