

Projects in Design/Development (Updated Quarterly)

S Cemetery Rd; SH 44 to Willow CR, Sponsor: City of Middleton Key # 12048

Description: This project will construct a new 0.284 mile roadway segment south of SH-44 and a bridge over Willow Creek in Middleton.

Status: Project is ready for bidding waiting for funding.

Project Manager: Scott Ellsworth

Construction Year: 2021

Middleton & Ustick Roundabout, Sponsor: City of Caldwell Key # 13487

Description: This project will improve a four-way stop at the Middleton Road and Ustick Road Intersection by building a roundabout to help traffic flow and congestion.

Status: This project is in Final Design.

Project Manager: Wayne Herbel

Construction Year: 2024

S. Johns Street Improvements, Sponsor: City of Emmett Key # 13493

Description: This project is located in the City of Emmett on S. Johns Avenue between 4th Street and 12th Street and will consist of reconstruction of the roadway asphalt, base materials, sidewalk, curb/gutter, and storm water improvements. The project includes construction of mini-roundabouts at the intersections of S. Johns Ave. with 4th Street and S. Johns Avenue and 12th Street.

Status: The Plans, Specifications, and Estimate (PS&E) package has been submitted by the Consultant. The project is ready to be advertised when funding is available.

Project Manager: Wayne Herbel

Construction Year: 2021

Old Hwy 30/Plymouth St Bridge Replacement, Sponsor: Canyon HD Key # 13494

Description: This project will construct a new bridge at a new location. The existing bridge will be left in place to serve pedestrians and bicyclists and provide connectivity for the City of Caldwell's Greenbelt pathway. The project includes two canal crossings and approximately 2200 feet of new approach roadway construction.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Wayne Herbel

Construction Year: 2023

N 10th Ave ITS & Overlay, Sponsor: City of Caldwell Key # 13905

Description: This project will overlay a one-half mile section of 10th Avenue in Downtown Caldwell from the Railroad Overpass to I-84 to replace surface in poor condition. Install intelligent transportation system (ITS) components to connect signals and bring pedestrian facilities to current standards.

Status: This project is currently in Preliminary Design. The consultant is working on the Environmental document.

Project Manager: Wayne Herbel

Construction Year: 2026

Rail with Trail Pathway, Sponsor: City of Meridian Key # 13918

Description: This project constructs a multi-use pathway either along or parallel to the railroad tracks for one-half mile near Downtown Meridian. City of Meridian is completing design with local funds.

Status: This project is currently developing Preliminary Design Plans and discussing Right of Way needs and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year: 2026

Peckham Road Rehabilitation, Sponsor: Golden Gate HD Key # 13964

Description: The project intends to improve 3.75 miles of Peckham Road between US-95 and Notus Rd. It includes curb, gutter and sidewalk in select locations within the city limits of Wilder and Greenleaf.

Status: The Final Design Review for this project is complete. The Consultant is working on revisions to prepare the Plans Specifications & Estimates submittal. ROW acquisition is complete. This project is being coordinated with KN 22101, Peckham Rd Intersections, a Freight project for efficiency.

Project Manager: Wayne Herbel

Construction Year: 2022

Desert Canyon Trail BikePed, Sponsor: City of Mountain Home Key # 18827

Description: This project will construct sidewalks, bicycle lockers, shelters, benches, drinking fountains, lighting, and information boards on the Desert Canyon Trail in Mountain Home.

Status: The Project is waiting on an updated Plan, Specifications and Estimate (PS&E) submittal to be re-advertised during FY2021.

Project Manager: Kevin Kuther

Construction Year: 2019

Cove Rd Bridge, Washington Co, Sponsor: Washington County Key # 19129

Description: This project is for work to replace the 3-span steel truss bridge on Cove Road over the Weiser River with a 2-span steel girder bridge, and raise the approach grades.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document. Awaiting Memorandum of Agreement for the bridge mitigation. Currently work is being done to complete the Environmental Document.

Project Manager: Scott Wood

Construction Year: 2024

Old Hwy 30; Goodson to Oasis, Sponsor: Canyon HD Key # 19951

Description: The project will rehabilitate approximately 3.4 miles of Old Highway 30, a major rural collector serving northern Canyon County, as well as southern Payette and Gem Counties. This is the final phase of rehabilitating Old Highway 30 from the vicinity of Caldwell to Payette County.

Status: Environmental document and public hearing has been completed and anticipate design approval in Oct 2020.

Project Manager: Dan Coonce

Construction Year: 2026

Sand Hollow Rd; Oasis to BI Canyon, Sponsor: Payette County Key # 20019

Description: This is phase 2 of the improvements on Sand Hollow Road. This phase is 4.7 miles (from Black Canyon Road to Oasis Road). The project includes rehabilitating asphalt pavement (pavement repair and overlay) and upgrading guardrail at existing structures.

Status: This project is ready and waiting for funding to be bid for construction.

Project Manager: Muhammad Zubery

Construction Year: 2026

Ola Hwy; Powerline Rd to 2nd Fork Rd, Sponsor: Gem County Key # 20100

Description: The Ola Highway Improvement project is located near the unincorporated Community of Ola in Gem County and is anticipated to overlay two miles of existing pavement and pave three miles of existing gravel road to keep paved roads good and also to pave a road which exceeds the ADT for a gravel type surface.

Status: Concept report and materials phase reports have been approved. Preliminary design work continues.

Project Manager: Muhammad Zubery

Construction Year: 2024

Indian Cr Path Ext; Taffy to Peppermint, Sponsor: City of Nampa Key # 20141

Description: This project will construct approximately 633 feet of 8-foot-wide, multi-use, asphalt trail for Indian Creek Pathway. The project will also provide for safety and ADA improvements to the crosswalk where Indian Creek Pathway crosses South Kings Road, including Rapid Flashing Beacons (RFB), street lighting, ADA pedestrian ramps, sidewalk/stormwater system repair, thermoplastic striping and signage.

Status: This project is currently being advertised and construction is anticipated to be completed summer 2021.

Project Manager: Amanda LaMott

Construction Year: 2019

Mission Street; Southern City Limits to Deinhard Lane, Sponsor: City of McCall Key # 20146

Description: The Mission Street Rehabilitation project is located in the City of McCall in Valley County and is anticipated to include the removal of the existing asphalt surface, widening of the road section, verifying the structural integrity of the base and sub-base, new asphalt pavement, striping, utility relocations and the installation of storm water conveyance and treatment systems to improve the condition of the roadway. It is also anticipated to include the design of a multi-use pathway adjacent to the roadway.

Status: The project is in Preliminary Design. The consultant is preparing the Environmental document.

Project Manager: Wayne Herbel

Construction Year: 2026

Old Hwy 30; Old Oregon Trail Rd To E 54th S St, Sponsor: Mountain Home HD Key # 20182

Description: This project intends to rehabilitate approximately 2.1 miles of Old Hwy 30 from the intersection of Old Oregon Trail Road to the Glens Ferry Highway District line. The project will also include minor shoulder improvements to the roadway.

Status: The project is ready and awaiting construction funding.

Project Manager: Dan Coonce

Construction Year: 2024

Eastside Drive Bridge, Sponsor: Valley County Key # 20230

Description: This project will reconstruct the deteriorated bridge and extend the length to push the abutments beyond the channel limits in order to minimize potential for future scouring. The bridge length would extend to approximately 120', meaning that the new abutments would extend 16' beyond the exiting abutments.

Status: Preliminary design, hydraulic design, and environmental evaluation are underway. The geotechnical foundation report has been approved.

Project Manager: Scott Wood

Construction Year: 2024

E Lake Fk Rd; E Lake Fk Cr Br To Sh55, Sponsor: Valley County Key # 20242

Description: This is a rehabilitation project of 0.55 mile long on East Lake Fork Road between Lake Fork Creek Bridge and intersection with SH 55. This project is expected to widen the roadway and lessen the vertical grade near the SH-55 intersection to bring it into compliance with current standards. Additional improvements will include replacing deteriorated culverts at an irrigation canal crossing, acquiring right-of-way, and mitigating impacts to wetlands adjacent to the roadway.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently which is programmed for FY2021.

Project Manager: Wayne Herbel

Construction Year: 2026

Int N Middleton Rd & Cornell St, Sponsor: City of Middleton Key # 20430

Description: The N Middleton Road & Cornell Street Roundabout project is located in the City of Middleton in Canyon County and will improve this intersection with the conversion of the intersection to a mini-roundabout to reduce/eliminate serious injury crashes and fatalities.

Status: The project had Plan, Specifications, and Estimate (PS&E) submitted in September 2020.

Project Manager: Kevin Kuther

Construction Year: 2021

Bike/Ped Br Over Boise River, Sponsor: City of Eagle Key # 20841

Description: This project will design and construct a bicycle and pedestrian bridge over the north channel of the Boise River adjacent to the SH-55 (Eagle Rd.) Bridge. The bicycle and pedestrian bridge will provide a critical link between the Boise River Greenbelt, planned pathways, and a rapidly growing residential and commercial core area in the City of Eagle.

Status: The project is in process of Final Design and environmental documentation.

Project Manager: Amanda LaMott

Construction Year: 2026

Simco Rd Rehabilitation, Sponsor: Mountain Home HD Key # 21981

Description: This project will rehabilitate a 5 mile stretch of Simco Road. This is a rural asphalt surface and a major collector in Elmore Co.

Status: Initial survey and geotechnical investigation have been completed. Concept report and materials report preparation have begun.

Project Manager: Muhammad Zubery

Construction Year: 2026

Greenhurst Rd; Sunnybrook to Canyon St, Sponsor: City of Nampa Key # 21999

Description: This project will provide safety improvements on Greenhurst Rd. from Sunnybrook Rd. to Canyon St. in the City of Nampa. The project will install a traffic control signal with pedestrian crossing facilities, a pedestrian-activated flashing beacon crossing light, street lighting, and a raised median to reduce or eliminate fatal and serious injury accidents for roadway users.

Status: The Final Plans, Specifications and Estimate (PS&E) Package has been submitted. Construction funding is scheduled for FY2021.

Project Manager: Amanda LaMott

Construction Year: 2021

Midway Rd; Karcher to Caldwell Blvd, Sponsor: Canyon HD Key # 22016

Description: This project will Rehabilitate pavement and construct shared-use shoulders on Midway Road between SH-55 (Karcher Road) and I-84B (Caldwell Boulevard) in Canyon County.

Status: The Concept/Charter Report has been reviewed and awaiting revised version for approval.

Project Manager: Dan Coonce

Construction Year: 2024

Cherry Ln; Franklin Blvd to 11th Ave N, Sponsor: City of Nampa Key # 22017

Description: This project will rebuild Cherry Lane from 11th Ave North to Franklin Boulevard.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. We are currently waiting for State and Local Agreement execution

Project Manager: Dan Coonce

Construction Year: 2025

Montana Ave; Ped Imprv & Widening, Sponsor: City of Caldwell Key # 22018

Description: This project will construct sidewalk from Syringa Middle School to Spruce Street on the West Side of Montana Avenue in the City of Caldwell. The project includes pedestrian crossing and rectangular rapid flashing beacon crossing at the Alder Street and Spruce Street intersections across Montana Avenue.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. We are currently waiting for design funding.

Project Manager: Amanda LaMott

Construction Year: 2026

Grimes City Pathway, Sponsor: City of Nampa Key # 22076

Description: This project is on the Grimes Pathway between Birch Ln. and Karcher Rd and between Franklin Rd. and 11th Ave. It is located in Nampa, Canyon County. The southern section of the project begins on Karcher Rd. and extends northeast between McDonagh Park and the railroad. The northern section of the project begins by connecting to the existing Grimes Pathway in Sunset Oaks Park and extends north to Birch Ln

Status: This project is currently being awarded. Construction is expected to be completed by Fall 2021.

Project Manager: Amanda LaMott

Construction Year: 2020

Peckham Rd Intersections, Sponsor: Golden Gate HD Key # 22101

Description: This project will reconstruct three intersections on Peckham Road at Travis Road, Allendale Road Van Slyke Road. Each intersection is substandard for truck turning movements. The reconstruction will provide large turning radii to eliminate truck off-tracking and reduce edge breakup. The intersection improvements will also allow trucks to maintain their own travel lane while making turns. This project is being coordinated with KN 13964, Peckham Rd, a STP-Rural project for efficiency.

Status: This project is currently in Concept development.

Project Manager: Wayne Herbel

Construction Year: 2022

Franklin Blvd & Karcher Rd Int, Sponsor: City of Nampa Key # 22102

Description: This project will construct a dual lane offset roundabout at Franklin Blvd. and Karcher Rd. in the City of Nampa. The project includes right-of-way, curb and gutter, sidewalk, lighting, pedestrian ramps and lane widening.

Status: The project has undergone negotiations and consultant contract is awaiting approval and additional funding.

Project Manager: Dan Coonce

Construction Year: 2022

Int 3rd Ave N & W Industrial Rd, Sponsor: City of Nampa Key # 22103

Description: This project will install a new signalized intersection approximately one quarter mile south of the existing Franklin Blvd. and Industrial Rd. intersection in the City of Nampa.

Status: This project is currently working on the Concept Report

Project Manager: Dan Coonce

Construction Year: 2022

Int Holly St & NW Nazarene U Rdway, Sponsor: City of Nampa Key # 22132

Description: This project will reconfigure the four-lane Holly St. roadway section (Rossevelt Ave. to Colorado Ave.) to a three-lane section and add bicycle lanes to improve vehicle, bicycle and pedestrian transportation safety issues along the Holly St. corridor adjacent to Northwest Nazarene University in the City of Nampa.

Status: This project is in the ITIP and currently scheduled for Project Development in FY2022.

Project Manager: Dan Coonce

Construction Year: 2025

Ditto Cr & Reservoir Rd, Sponsor: Mountain Home HD Key # 22405

Description: This project will be improving sections of the rural roadways by redesigning the alignments horizontal and vertical curves to current geometric standards and will add a paved surface to the roadway improving skid resistance.

Status: This project is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Brian Wright

Construction Year: 2022

Recreational Roads Signing, Sponsor: Valley County Key # 22406

Description: The scope of the Recreational Roads Signing & Delineation Safety Improvements project, located in Valley County, will be accomplished by providing extra signage to help drivers safely navigate and increase driver awareness of corners at various locations along recreational roads within Valley County.

Status: This project is in the Idaho Transportation Investment Program (ITIP) and is currently waiting for Project Development funds in FY2021.

Project Manager: Brian Wright

Construction Year: 2021

S. 4th Ave, Indian Creek Bridge, Sponsor: City of Caldwell Key # 22593

Description: Bridge replacement as part of the Bridge Bundling grant and bundled as a design package with eight bridges in southern Idaho.

Status: Preliminary design and environmental evaluation are underway.

Project Manager: Scott Wood

Construction Year: 2021

North Fork Boulder Creek Bridge, Sponsor: Owyhee County Key # 22594

Description: Bridge replacement as part of the Bridge Bundling grant and bundled as a design package with eight bridges in southern Idaho.

Status: Preliminary design and environmental evaluation are underway.

Project Manager: Scott Wood

Construction Year: 2021

Projects Under Construction/Beginning Soon (Updated Quarterly)

W 9th St: Pioneer-W Indianhead Rd, Sponsor: City of Weiser Key # 12049

Description: This project will develop plans and specifications for the intersection alignment, pavement maintenance or pavement rehabilitation services. It will replace a functionally obsolete one-lane bridge. The project may include minor widening and right-of-way acquisition.

Status: This project has been awarded and construction is anticipated to being in the Fall of 2020.

Project Manager: Megan Kautz

Construction Year: 2019

Colorado & Holly Signal, Sponsor: City of Nampa Key # 13486

Description: This project will install traffic signals and pedestrian-friendly improvements at the intersections of Colorado Avenue and Holly Street in Nampa.

Status: This project is currently at substantial completion. Outstanding items are being addressed by the contractor. The Construction Engineering and Inspection (CE&I) Consultant is currently working on Project Closeout.

Project Manager: Megan Kautz

Construction Year: 2020

Main St; Avenue C to Avenue, Sponsor: City of Kuna Key # 20143

Description: This project will extend streetscape improvements along Main Street from Avenue C to Avenue A in the City of Kuna. Improvements include; crosswalks, bulb-outs at the intersections, landscaping, decorative and functional lighting, benches, and bike racks.

Status: This project is currently in construction and is anticipated to be complete October 2020.

Project Manager: Amanda LaMott

Construction Year: 2020

Intersection Lone Star and Middleton Road Improvement, Sponsor: City of Nampa Key # 20613

Description: The Lone Star Road & Middleton Road Intersection Improvement project is located in the City of Nampa in Canyon County will improve commuter and pedestrian/bike safety and will improve traffic flow with the installation of a traffic signal and sidewalk to reduce/eliminate serious injury crashes and fatalities.

Status: The intent to award letter went out to the contractor on September 2020.

Project Manager: Amanda LaMott

Construction Year: 2020

Stoddard Path Ext PH 1, Sponsor: City of Nampa Key # 22050

Description: The Stoddard City Pathway (Iowa to Amity) project is an extension of the existing Stoddard Pathway located in Nampa, Canyon County. The current Stoddard Pathway is approximately 2-miles and connects neighborhoods to parks and schools in southeast Nampa. This extension would add approximately ½-mile to the paved trail starting at Iowa Avenue and ending at Amity Avenue.

Status: This project has been awarded and construction is anticipated to begin in February 2021 with a Summer 2021 completion.

Project Manager: Amanda LaMott

Construction Year: 2020

Stoddard Path Ext, PH 2, Sponsor: City of Nampa Key # 22070

Description: The purpose of this project is to extend the Stoddard Pathway from Amity Avenue to Sherman Avenue. The Stoddard City Pathway (Amity to Sherman) extension will provide a safe route to Sherman Elementary, which is one of Nampa's highest needs school. Students and pathway users will be able to utilize an existing crosswalk with a Rapid Flashing Beacon at the Amity Avenue crossing. The project will also tie into the proposed Stoddard City Pathway (Iowa to Amity), creating approximately 2 and ¾ miles of continuous trail.

Status: This project has been awarded and construction is anticipated to begin late February 2021 with a Summer 2021 completion.

Project Manager: Amanda LaMott

Construction Year: 2020