

District 3 Projects in Design Phase Quarterly Update April through June 2024

Old Hwy 30/Plymouth St Bridge Replacement, Sponsor: Canyon HD, Key Number: 13494

Description: This project is to construct a new bridge at a new location. The existing bridge will be left in place to serve pedestrians and cyclists, and provide connectivity for the City of Caldwell's greenbelt pathway. The project includes three canal crossings and approximately 2200 feet of new approach roadway construction.

Status: The project consultant is preparing Final Design Plans and the Environmental Document.

Project Manager: Amanda LaMott

Construction Year: 2026

N 10th Ave ITS & Overlay, Sponsor: City of Caldwell, Key Number: 13905

Description: This project is to overlay a 0.5 mile section of 10th Avenue in downtown Caldwell from the railroad overpass to I-84 to replace the roadway surface that is in poor condition. The project also includes installation of an intelligent transportation system (ITS) component to connect signals and bring pedestrian facilities to current standards.

Status: The consultant for this project has submitted the Plans, Specifications, and Estimate (PS&E) package. The project is waiting for construction funding in Fiscal Year 2026.

Project Manager: Amanda LaMott

Construction Year: 2026

Rail with Trail Pathway, Sponsor: City of Meridian, Key Number: 13918

Description: This project is to construct a multi-use pathway adjacent and/or parallel to the railroad tracks for 0.5 mile near downtown Meridian.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year: 2025

Desert Canyon Trail Bike-Ped, Sponsor: City of Mountain Home, Key Number: 18827

Description: This project is to construct sidewalks, bicycle lockers, shelters, benches, drinking fountains, lighting, and information boards on the Desert Canyon Trail in Mountain Home.

Status: The City of Mountain Home is continuing work on a revised Plan, Specifications, and Estimate (PS&E) submittal so this project can be re-advertised.

Project Manager: Lisa Popoff

Construction Year: 2024

Cove Rd Bridge, Washington Co, Sponsor: Washington County, Key Number: 19129

Description: This project is for the work to replace the 3-span steel truss bridge on Cove Road over the Weiser River with a 2-span steel girder bridge, and raise the approach grades.

Status: The Right-of-Way acquisition for this project is underway.

Project Manager: Scott Wood

Construction Year: 2025

Old Hwy 30; Sand Hollow Rd to SH-44, Sponsor: Canyon HD, Key Number: 19951

Description: The project is to rehabilitate approximately 3.4 miles of Old Highway 30, a major rural collector serving northern Canyon County, as well as southern Payette and Gem counties. This is the final phase of rehabilitating Old Highway 30 from the vicinity of Caldwell to Payette County.

Status: The Plan, Specifications, and Estimate (PS&E) package has been submitted. The project is currently waiting for 2027 funding. Project received clear Right-of-Way certificate and environmental re-evaluation has been submitted to ITD for approval.

Project Manager: Megan Kautz

Construction Year: 2027

Ola Hwy; Powerline Rd to 2nd Fork Rd, Sponsor: Gem County, Key Number: 20100

Description: The Ola Highway Improvement project is located near the unincorporated community of Ola in Gem County. The project is anticipated to overlay two miles of existing pavement and pave three miles of existing gravel road to keep paved roads in good condition and also to pave a road that exceeds the average daily traffic for a gravel type surface.

Status: The consultant has submitted a draft Plan, Specifications, and Estimate (PS&E) package to LHTAC. Utility coordination with Idaho Power continues. Currently the project is programmed for 2027 construction.

Project Manager: Muhammad Zubery

Construction Year: 2027

E Lake Fk Rd; E Lake Fk Cr Br To SH 55, Sponsor: Valley County, Key Number: 20242

Description: This is a 0.55 mile long rehabilitation project on East Lake Fork Road between Lake Fork Creek Bridge and the intersection with SH 55. This project is expected to widen the roadway and lessen the vertical grade near the SH-55 intersection to bring it into compliance with current standards. Additional improvements will include replacing deteriorated culverts at an irrigation canal crossing, acquiring Right-of-Way, and mitigating impacts to wetlands adjacent to the roadway.

Status: This project is under environmental review and field data collection. The consultant is working to identify potential wetland banking opportunities.

Project Manager: Karissa Nelson

Construction Year: 2028

Simco Rd Rehabilitation, Sponsor: Mountain Home HD, Key Number: 21981

Description: This project is to rehabilitate a 0.5 mile stretch of Simco Road. This is a rural asphalt surface and a major collector in Elmore County.

Status: This project received additional funding and the project scope has been updated. The Plans, Specifications, and Estimate (PS&E) package for the total project is being prepared.

Project Manager: Muhammad Zubery

Construction Year: 2027

Midway Rd; Karcher to Caldwell Blvd, Sponsor: Canyon HD, Key Number: 22016

Description: This project is to rehabilitate pavement and construct shared-use shoulders on Midway Road between SH-55 (Karcher Road) and I-84B (Caldwell Boulevard) in Canyon County.

Status: Plan, Specifications, and Estimate (PS&E) submittal is complete. Waiting to bid in programmed year, currently scheduled for Fiscal Year 2027.

Project Manager: Matt Koster

Construction Year: 2027

Cherry Ln; Franklin Blvd to 11th Ave N, Sponsor: City of Nampa, Key Number: 22017

Description: This project is to rebuild Cherry Lane from 11th Avenue North to Franklin Boulevard.

Status: Final permits and Plan, Specifications, and Estimate (PS&E) submittal is complete. Waiting to bid in programmed year, currently Fiscal Year 2029.

Project Manager: Jayme Coonce

Construction Year: 2029

Montana Ave; Ped Imprv & Widening, Sponsor: City of Caldwell, Key Number: 22018

Description: This project is to construct sidewalk from Syringa Middle School to Spruce Street on the west side of Montana Avenue in the City of Caldwell. The project includes a pedestrian crossing and a rectangular rapid flashing beacon crossing at the Alder Street and Spruce Street intersections across Montana Avenue.

Status: Right-of-Way is needed and a consultant is working on the documentation to help the city with acquisition. The Plan, Specifications, and Estimate (PS&E) submittal has been completed.

Project Manager: Amanda LaMott

Construction Year: 2027

Cherry Lane; 11th Avenue N to Idaho Center Blvd, Sponsor: City of Nampa, Key Number: 22438

Description: This project is to rebuild Cherry Lane between 11th Avenue North and Idaho Center Boulevard in the City of Nampa. Work includes adding a center turn lane, pedestrian/bicycle lanes and intersection improvements.

Status: The project consultant is preparing Final Design Plans and the Environmental Document.

Project Manager: Kevin Kuther

Construction Year: 2030

Pine-Featherville Rd Rehab, Mt Home HD, Sponsor: Mountain Home HD, Key Number: 22606

Description: This project is to rehabilitate the roadway surface with the use of the CRABS (Cement Recycled Asphalt Base Stabilization) process. The paved roadway currently varies between 22 feet and 26 feet wide with approximately 1 foot gravel shoulder on both sides of the road. The new design will maintain 26 feet of pavement with two foot gravel shoulders. The project will also include the replacement of one set of culverts at Dog Creek with a clear span bridge.

Status: This project has been delayed to Fiscal Year 2027. The project consultant is currently working on the Environmental Document.

Project Manager: Muhammad Zubery

Construction Year: 2027

Homedale Rd Curve Improvement, Sponsor: Canyon HD, Key Number: 22878

Description: This project is to improve safety for roadway users by widening a bridge, widening shoulders, installing white thermoplastic rumble strips and flattening side slopes. This will remove obstructions to errant vehicles, increase the recovery area on pavement, provide drivers visual guidance with an alert of lane departure, and improve recovery area with a reduction in overturning potential.

Status: The consultant has submitted the project Plan, Specifications, and Estimate (PS&E) package to LHTAC. Submittal for bidding is being prepared.

Project Manager: Brian Wright

Construction Year: 2024

Simco Road Safety Improvements, Sponsor: Mountain Home HD, Key Number: 22879

Description: This project is to improve safety for all roadway users by redesigning the alignment's horizontal and vertical curves, adding flashing LED curve warning signs, and rehabilitation of the asphalt surface.

Status: This has been combined with KN 21981. Updated Plans, Specifications, and Estimate (PS&E) package is being finalized.

Project Manager: Muhammad Zubery

Construction Year: 2024

Pine-Featherville Rd Rehab, Sponsor: Mountain Home HD, Key Number: 22889

Description: This project is to rehabilitate the Pine-Featherville Road by using a RABS (Recycled Asphalt Base Stabilization) or CRAB (Cement Recycled Asphalt Base) process in conjunction with a new layer of plant mix asphalt.

Status: This project has been delayed to Fiscal Year 2027. The project consultant is currently working on the Environmental Document.

Project Manager: Muhammad Zubery

Construction Year: 2027

Grimes City Pathway Extension, Sponsor: City of Nampa, Key Number: 23025

Description: This project is a pathway extension within the City of Nampa.

Status: This project's Plan, Specifications, and Estimate (PS&E) package has been submitted to the city to advertise.

Project Manager: Amanda LaMott

Construction Year: 2024

Signing Improvements (GS), Gem HD, Sponsor: Gem HD, Key Number: 23292

Description: This project is for the work of installing solar powered flashing traffic signs at multiple locations. Improvements include all material costs to construct 18 solar powered signs on wooden posts.

Status: The project consultant is currently working on final permits and the Plan, Specifications, and Estimate (PS&E) submittal.

Project Manager: Brian Wright

Construction Year: 2023

Strand Trail Paving and Ped/Cyclist Safety Project, Sponsor: City of Cascade, Key Number: 23896

Description: This project is for the work of improving the Pine Street Safe Route to School by installing two rectangular rapid flashing beacons on Main Street and paving almost one mile of existing wide non-motorized trail from the Pine Street connector to Kelly's Whitewater Park. The trail will be paved at a width of 10 feet and meet Americans with Disabilities Act (ADA) accessible trail guidelines.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Brian Wright

Construction Year: 2024

US-95 Sidewalk & Drainage Improv, PH 3, Sponsor: City of Cambridge, Key Number: 23909

Description: This project is for the work of improving safety by replacing deteriorated sidewalk segments that are unsafe and/or do not comply with Americans with Disabilities Act (ADA) requirements, and constructing new sidewalk segments to make sidewalks continuous.

Status: The Preliminary Design review meeting was held on 5/9/2024. The consultant is currently developing Intermediate Design Plans and working on the Environmental Document.

Project Manager: Sam Larrondo

Construction Year: 2026

Middleton Rd; SH-55 to Flamingo Ave, Sponsor: City of Nampa, Key Number: 24229

Description: This project is to rebuild Middleton Road, between State Highway 55 (Karcher Road) and Flamingo Avenue, in the City of Nampa. The project will address transportation capacity needs in the area as well as complete important bicycle and pedestrian infrastructure. The project was designed with local funds. The improvements include five travel lanes as well as curb, gutter, and sidewalk on the east side of the roadway and curb, gutter, and a 10 foot multi-use pathway on the west side of the roadway.

Status: The project consultant is currently working on the Concept Report.

Project Manager: Kevin Kuther

Construction Year: 2030

North Simco Rd Safety Improvements, Sponsor: Mountain Home HD, Key Number: 24280

Description: This project is for the work of rehabilitating the roadway with base stabilization and an asphalt overlay along with modifications to the roadway alignment by flattening vertical curvature, increasing horizontal curve radius, updating curve superelevation, and flashing LED signs to improve safety for all roadway users.

Status: This project is being developed under Simco Road project KN 21981.

Project Manager: Muhammad Zubery

Construction Year: 2024

**District 3 Projects in Construction Phase
Quarterly Update April through June 2024**

Mission Street; Southern City Limits to Deinhard Lane, Sponsor: City of McCall, Key Number: 20146

Description: The Mission Street Rehabilitation project is located in the City of McCall in Valley County. The project is scheduled to include the removal of the existing asphalt surface, widening of the road section, verifying the structural integrity of the base and sub-base, new asphalt pavement, striping, utility relocations, and the installation of storm water conveyance and treatment systems to improve the condition of the roadway. It is also anticipated to include the design of a multi-use pathway adjacent to the roadway.

Status: This project is currently in construction and approximately 10% complete. The anticipated completion date is in September 2024.

Project Manager: Megan Kautz

Construction Year: 2024

1st St Pedestrian Safety, Sponsor: City of McCall, Key Number: 22950

Description: The 1st Street Pedestrian Safety project is to construct 10 foot wide sidewalk, curb and gutter along the east and west sides of 1st Street within the City of McCall's downtown core between E. Lake Street (SH55) south to Park Street.

Status: This project is currently in construction and approximately 20% complete. The anticipated completion date is in October 2024.

Project Manager: Amanda LaMott

Construction Year: 2024

Main St Sidewalk & Beacon, Sponsor: City of Cascade, Key Number: 22953

Description: This project is to construct a 10 foot sidewalk downtown on SH-55, from Pine Street to Lake Cascade Parkway.

Status: The construction contract has been awarded and the contractor anticipates work will start in July 2024.

Project Manager: Brian Wright

Construction Year: 2023