

**District 4 Federally Funded Projects in Design Phase
Quarterly Update January through March 2026**

Kilpatrick Bridge, Sponsor: Blaine County, Key Number: 22432

Description: This project is to replace the deficient bridge over Silver Creek on Kilpatrick Bridge Road located at milepost 105.41.

Status: The low bidder letter was submitted to the contractor in April 2026.

Project Manager: Scott Wood

Construction Year (Federal): 2025

Bob Barton Road; 2200 E to 2400 E, Sponsor: Wendell HD, Key Number: 22890

Description: This project will consist of reconstructing a 32-foot wide roadway along the Bob Barton Road similar in character to the other four phases. This is necessary to repair the deteriorating roadway surface and improve the safety of the corridor.

Status: The project consultant is preparing the Final Design Plans and the Environmental Document.

Project Manager: Brian Wright

Construction Year (Federal): 2027

INT Washington St & Filer Avenue, Sponsor: City of Twin Falls, Key Number: 23329

Description: This project will improve safety at the intersection of Washington Street and Filer Avenue with updates to bring pedestrian ramps into compliance with the Americans with Disabilities Act (ADA) and build a concrete intersection to address current rutting and shoving of pavement due to heavy traffic use. The proposed concrete pavement at this intersection will adequately accommodate the heavy traffic for a longer period than asphalt pavement.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Brian Wright

Construction Year (Federal): 2030

21st St; O St to US-30 PH 2, Heyburn, Sponsor: City of Heyburn, Key Number: 23789

Description: This project is for the work of improving 21st Street with the reconstruction and widening of the roadway to accommodate traffic flow and improve intersections to accommodate larger vehicles increasing mobility and safety for all roadway users.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Sam Larrondo

Construction Year (Federal): 2027

Marey L Gooding Park Sidewalk And Crossing, Sponsor: City of Shoshone, Key Number: 23922

Description: This project will incorporate the parking area into the park about three feet to widen the narrow road, paint a crosswalk on N. Birch Street where it meets N. Rail Street, remove a small fence which obstructs access to the park from that corner, and construct a sidewalk with curb and gutter from that corner along the south side of the park to the pool where the majority of motor traffic exists to increase safety for pedestrians.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year (Federal): 2026

River Road Guardrail Improvements, Sponsor: Bliss HD, Key Number: 24343

Description: This project is for the work to upgrade and replace existing guardrail to current standards to improve safety for all roadway users.

Status: LHTAC has submitted the project Plan, Specifications, and Estimate (PS&E) package to ITD. The anticipated construction advertisement is in May 2026.

Project Manager: Kevin Kuther

Construction Year (Federal): 2026

100 East Bridge Widening at 137 North, Sponsor: Jerome HD, Key Number: 24344

Description: This project is for the work of reconstructing the bridge and widening it to approximately 30 feet to provide adequate width and improve safety for all roadway users.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Brian Wright

Construction Year (Federal): 2027

Gergen Bridge Replacement, Sponsor: Hillsdale HD, Key Number: 24348

Description: This project is for the work to reconstruct the bridge that will be designed to current standards with an increased width, improved approaches, railing, transitions and approach guardrail.

Status: Preliminary design continues. Bridge type and size options are being finalized.

Project Manager: Muhammad Zubery

Construction Year (Federal): 2028

3700 N Road; 2100 E to 2300 E, Sponsor: Filer HD, Key Number: 24350

Description: This project is for the work to rehabilitate the roadway and includes minor widening for wider gravel shoulders to improve safety for all roadway users.

Status: The consultant is currently developing Final Design Plans and working on the Environmental Document.

Project Manager: Lisa Popoff

Construction Year (Federal): 2027

1500 W Rd Rehabilitation; 800 S to 975 S, Sponsor: Murtaugh HD, Key Number: 24352

Description: This project is for the work to rehabilitate the roadway using a Cement Recycled Asphalt Base Stabilization (CRABS) operation and includes minor widening, adding a new superpave plantmix surface, and a roadway chip seal.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document. This project will be companioned with KN 23740.

Project Manager: Sam Larrondo

Construction Year (Federal): 2029

Clover Creek Bridge (S 100 E), Sponsor: Bliss HD, Key Number: 24734

Description: This project is for the work to replace the S. 100 E. Bridge over Clover Creek to create a safer, wider bridge for motorists. The current bridge has load restrictions requiring heavier loads to detour 15 miles. A new two-lane bridge is proposed to replace the existing bridge. The existing bridge deck super structure is in poor condition. The bridge does not currently have guardrail and is considered a single lane bridge.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Scott Wood

Construction Year (Federal): 2028

30 S Rd Bridge over Milner Gooding Canal, Sponsor: Shoshone HD, Key Number: 24735

Description: This project is for the work to replace the 30 South Road Bridge which is structurally deficient. The bridge substructure is in poor condition and steel columns have loss of section. Column flanges exhibit up to 50% loss and column web up to 33% loss of section. Re-analysis confirmed section loss between 16%-40% on column flanges with some areas having up to 47% loss. Column webs of 11%-40%, some isolated locations have up to 62%, and there is one area of 100% section loss. The section loss is also more severe below canal high water line.

Status: The design agreement has been finalized so that consultant design may begin.

Project Manager: Muhammad Zubery

Construction Year (Federal): 2029

District 4 Federally Funded Projects in Construction Phase Quarterly Update January through March 2026

Yale Road Stage 4; MP 12.1 to 13.7, Sponsor: Burley HD, Key Number: 19637

Description: This project includes improvement of Yale Road from MP 12.1 to MP 13.7. The pavement rehabilitation and realignment will include roadway ballast to support the increased heavy truck traffic associated with the farm to market operations, improved horizontal and vertical alignment, widened road and shoulders to meet AASHTO standards and allow for safe passage of vehicles, and improvement of shoulder slopes, ditches, and drainage structures.

Status: This construction contract is anticipated to be awarded in April 2026.

Project Manager: Jayme Coonce

Construction Year (Federal): 2026

Burley Ave; US-30 to Fruitland Ave, Sponsor: City of Buhl, Key Number: 20633

Description: This project is to reconstruct approximately 1.02 miles of Burley Avenue in the City of Buhl. It will include pavement markings and the installation of curb, gutter, and sidewalk. The project begins at Fruitland Road, the City of Buhl's north-south truck route, and ends at the intersection of US Highway 30 and State Highway 46.

Status: The project is currently in construction and approximately 5% complete. The anticipated completion date is in September 2026.

Project Manager: Jayme Coonce

Construction Year (Federal): 2025

Old Hwy 81 South, Sponsor: Raft River HD, Key Number: 22434

Description: This project is to widen the existing roadway and rehabilitate existing pavement with a Recycled Asphalt Base Stabilization (RABS) and overlay.

Status: The construction contract has been awarded and the contractor anticipates work will begin in June 2026.

Project Manager: Jayme Coonce

Construction Year (Federal): 2025

Birch Creek Road Safety Improvements, Sponsor: Oakley HD, Key Number: 23295

Description: This project is for the work of improving the existing poor horizontal geometry and reducing the existing steep grade to improve safety for all roadway users.

Status: This construction contract is anticipated to be awarded in April 2026.

Project Manager: Jayme Coonce

Construction Year (Federal): 2026

3200 N Safety Improvements, Sponsor: Murtaugh HD, Key Number: 23886

Description: This project is for the work of improving safety by widening a portion of 3200 N. to 30-foot wide and will include center line and shoulder rumble strips.

Status: The construction contract has been awarded and the contractor anticipates work will begin in May 2026.

Project Manager: Jayme Coonce

Construction Year (Federal): 2025

Improved Walkways in Rupert, Sponsor: City of Rupert, Key Number: 23907

Description: This project will construct 5-foot-wide concrete sidewalks, include Americans with Disabilities Act (ADA) ramps, replace a pedestrian bridge, and add a pedestrian crossing light. The five project locations were chosen based on the lack of sidewalks, level of sidewalk deterioration, and are locations with major pedestrian safety concerns.

Status: This construction contract is anticipated to be awarded in Spring 2026.

Project Manager: Brian Wright

Construction Year (Federal): 2025