



Projects in Design/Development (Updated Quarterly)

Old Hwy 37, Sponsor: Oneida County Key #9894

Description: This project consists of realigning the roadway as the existing alignment is in a canyon and crosses Rock Creek five times north of Holbrook, ID, with a project length of 3.5 miles. This project will be unique as ITD, FHWA and USFS will partner through the approval stages and funding of the project development. The project has a completed Feasibility Report identifying three alignments. Partnering procedures have been prepared in memorandum form. Public Lands Discretionary funds have been awarded for the project in the amount of \$390,000 to help cover the local match for the project.

Status: This project had Preliminary Design submitted in March of 2014. Currently work is being done to complete the Environmental Assessment and its approval is expected for this spring.

Project Manager: Scott Ellsworth

Construction Year: 2017

E Oneida Rd Reconst, Sponsor: Franklin County Key #11244

Description: This project will reconstruct and widen 2.781 miles of existing roadway. The project includes an urban portion in the City of Preston and a rural portion in the county, causing the city and county partnership. Two crossings of Worm Creek will have vertical sight distance improvements.

Status: The project Final Design review meeting was in March of 2014. Currently this project is in process of acquiring permit approval including environmental re-evaluation. Right-of-way has been acquired and the PS&E package will be submitted next.

Project Manager: Scott Ellsworth

Construction Year: 2016

Lewis St Bridge, Sponsor: City of Pocatello Key #12444

Description: This project will replace the existing 1948 bridge over the Portneuf River in Pocatello.

Status: This project is currently waiting for the city to complete right-of-way. Once right-of-way and permits are completed the PS&E will be submitted.

Project Manager: Scott Ellsworth

Construction Year: 2017

Groveland Rd: SH39 to US26/Pioneer Rd, Sponsor: Bingham County Key #12445

Description: This project will improve a critical intersection with poor sight distance west of Blackfoot, ID. Alternatives include realigning Groveland Road to intersect with US 26 in different locations and one concept using a roundabout.

Status: The project's Environmental documents and Materials Reports are currently being reviewed. Preliminary Design Submittal will be soon.

Project Manager: Scott Ellsworth

Construction Year: 2019

Benton St Bridge #21315, Sponsor: City of Pocatello Key #13119

Description: This project will rehabilitate Benton St. Bridge.

Status: The Concept & TS&L reports have been approved. The project is currently reviewing the bridge situation and layout drawings and working on the environmental documents.

Project Manager: Scott Ellsworth

Construction Year: 2017

Turner Road Penstock Bridge#19175 Repl, Sponsor: Caribou County Key #13563

Description: This project will rehabilitate/reconstruct Turner Road Penstock Bridge.

Status: This project is developing Preliminary Plans and working on Environmental.

Project Manager: Jerry Flatz

Construction Year: 2018

Holbrook-Stone Road Delineators, Sponsor: Oneida County Key #14016

Description: The roadway currently has curve ahead signs placed on the turns but the County would like to increase the crash reduction factor by 25 percent by adding 12 delineators to each of these curves, making it more clear to traffic exactly where the edge of the road is and just how sharp the curve is.

Status: This is a Safety Group Project for Fiscal Year 2015. The State and Local Agreement has been signed by Oneida County. Environmental work is underway. Anticipate PS&E Submittal by end of January 2015.

Project Manager: Craig Herndon

Construction Year: 2015

Old HWY 191; Utah Ln/Devil Cr, Sponsor: Oneida County Key #14017

Description: The proposed project would install advance warning curve signs and delineators in areas deemed necessary for improvement to public safety. Old Highway 191 already has some curve signs, but the delineators would be a great reduction factor in some spots and there are a few spots where additional curve signs would definitely improve the roads safety. Daniels Road is narrow and winding and currently contains no advance curve warning signs or delineators. Additionally the project will strategically place three flashing advance warning signs on Daniels Road because of the extensive use of heavy trucks on this narrow winding road.

Status: This is a Safety Group Project for Fiscal Year 2015. The State and Local Agreement has been signed by Oneida County. Environmental work is underway. Anticipate PS&E Submittal by end of January 2015.

Project Manager: Craig Herndon

Construction Year: 2015

Raised Median and Improve Inter Lighting, Sponsor: City of Pocatello Key #14018

Description: This project involves installing a raised center median on East Benton Street which partially blocks access onto East Benton from South 2nd Ave.

Status: This project is currently preparing preliminary plans. The City is completing the design of the project.

Project Manager: Scott Ellsworth

Construction Year: 2015

Improve Roadway Edge, Sponsor: Bingham County Key #14019

Description: This project will improve and widen the roadway shoulder.

Status: The charter for this project has been completed. Scope of work is being negotiated with the consultant to complete the engineering.

Project Manager: Scott Ellsworth

Construction Year: 2015

Merkley and Tanner Ln, Sponsor: Bingham County Key #18736

Description: This safety improvement project Tanner Lane-Merkley Lane intersection, a 'T' intersection, with Merkley the north south street and Tanner terminating at the intersection, will be improved by raising the intersection elevation to alleviate site obstructions and unfavorable slopes. The project will raise the intersection elevation about 4.5 feet.

Status: Funds to start Project Development will be obligated in the upcoming year. The State and Local Agreement is prepared and is being sent to Bingham County for signature.

Project Manager: Scott Ellsworth

Construction Year: 2016

Projects under Construction/Beginning Soon (Updated Quarterly)

Arbon Valley Signage Improvements, Sponsor: Power County Highway District Key #13561

Description: This local safety improvement project for the Power County Highway District will improve the safety along the Arbon Valley Highway, Lake Channel Road and along Rock Creek Road. The signing will include advanced warning signs, chevron signs, and delineators.

Status: The construction contract started on September 2, 2014. This project was grouped with 6 other projects initially. That work was completed October 15, 2014. Sponsor to install provided materials and awaiting final acceptance by LHTAC.

Project Manager: Steve Sprague

Construction Year: 2014

Arbon Valley Guardrail, Sponsor: Power County Highway District Key #13562

Description: This local safety project consists of installing nearly 500 ' of guardrail, four end treatments and advanced warning signs.

Status: The PS&E was submitted and currently waiting to bid. This project will go to construction in 2015.

Project Manager: Steve Sprague

Construction Year: 2014