

## Projects in Design/Development (Updated Quarterly)

### **Schweitzer Basin Cutoff Road Bridge, Sponsor: City of Sandpoint, Key # 09171LB**

**Description:** This project will replace the existing bridge and received dedicated bridge emergency funds for replacement.

**Status:** The project is underway and developing concept alternatives to consider.

**Project Manager:** Dan Coonce

**Construction Year:** 2017

### **Government Way, Hanley Ave. to Prairie Ave., Sponsor: City of Coeur d'Alene, Key # 12308**

**Description:** This project will widen the two-lane roadway into five-lane and install sidewalk with ADA sidewalk ramps.

**Status:** Draft PS&E submitted. Right-of-Way Certificates received from City. Requires more CN funds from STP-Urban Committee prior to bidding.

**Project Manager:** Bryan Martin

**Construction Year:** 2017

### **Ramsey Road, Wyoming Ave. to Lancaster Road, Sponsor: City of Hayden, Key # 12310**

**Description:** This project will provide a new connection of Ramsey Road from Wyoming Ave. to Lancaster Road.

**Status:** Concept Report approved February 2016. Environmental Assessment (EA) currently underway. Consultant is preparing scope for Preliminary Design and Right-of-Way Plans to fit within remaining PC budget. Will require additional PC funds to complete Final Design and PS&E.

**Project Manager:** Bryan Martin

**Construction Year:** 2020

### **Kidd Island Road, Sponsor: Worley HD, Key # 12315**

**Description:** This project will reconstruct Kidd Island Road from US 95 to Hull Loop Road.

**Status:** Right-of-Way Acquisition and permitting is underway. Project is anticipated to be turned in early for PS&E.

**Project Manager:** Dan Coonce

**Construction Year:** 2018

### **Westside Road, Trout Creek Bridge Replacement, Sponsor: Boundary County, Key # 13419**

**Description:** The project consists of repairing a structurally deficient bridge on Westside Road over Troutdale Creek.

**Status:** Hydraulics report, cultural report and TS&L approved. Concept report approval anticipated by 6/1/16.

**Project Manager:** Dan Coonce

**Construction Year:** 2019

### **Meyer Rd/Boekel Rd Intersection Improvements (U-1), Sponsor: City of Rathdrum, Key # 13864**

**Description:** This project consist of improving the intersection of Meyer Road and Boekel Road by constructing a single-lane roundabout for this intersection.

**Status:** Need a State-Local Agreement signed.

**Project Manager:** Bryan Martin

**Construction Year:** 2021

### **Mullan Ave. & Idaho Street Intersection, Sponsor: City of Post Falls, Key # 13868**

**Description:** The purpose of this audit is to provide safety enhancements by improving the signal timing, reduce rear-end crashes and install pedestrian countdown signal heads.

**Status:** New bid opening 5/3/16.

**Project Manager:** Dan Coonce

**Construction Year:** 2015

### **Bottle Bay Road Safety Audit, Sponsor: Bonner County, Key # 13869**

**Description:** This safety project involves a Road Safety Audit along Bottle Bay Road from Lignite Road to East Bottle Bay Road.

**Status:** The Road Safety Audit has been scheduled for the end of April 2016. Further information regarding the draft report, final report, submittal of report to the sponsor and response from the sponsor will be added as available. Welch-Comer scheduled RSA for 4-27-16 through 4-28-16.

**Project Manager:** Kevin Kuther

**Construction Year:** 2015

### **E Fernan Lake Road Shoulder Widening, Sponsor: Eastside HD, Key # 13870**

**Description:** The purpose of this project is to increase road friction, improve centerline striping and chip seal Fernan Lake Road.

**Status:** Bid opening 4/26/16.

**Project Manager:** Dan Coonce

**Construction Year:** 2016

### **Pine Creek Bridge Replacement, Sponsor: Shoshone County, Key # 13872**

**Description:** The purpose of this project is to repair a structurally deficient bridge on Pine Creek Road over Pine Creek.

**Status:** TS&L approved. Hydraulics and Cultural reports under review.

**Project Manager:** Dan Coonce

**Construction Year:** 2019

### **Railroad Ave., 15th to SH3 Reconstruction, Sponsor: City of St Maries, Key # 13873**

**Description:** The purpose of this project is to reconstruct Railroad Avenue between the Potlatch Mill and SH3. This includes a two-lane section with turn lanes at 10th and SH3, retaining wall and storm water improvements.

**Status:** The project is currently working on Concept Report. Discussion with pending agreement between ITD and City of St. Maries to cooperate within project limits.

**Project Manager:** Dan Coonce

**Construction Year:** 2020

### **W Riverview Drive Skalan Creek Widening, Sponsor: Post Falls HD, Key # 13874**

**Description:** This project consist of reconstructing River View Drive between Carpenter Loop (W) and Carpenter Loop (E) to provide for a wider, safer crossing of Skalan Creek. Roadway section includes 14 ft. lanes, 2 ft. shoulders, guard rails, improved slopes and a culvert extension.

**Status:** Concept Approved.

**Project Manager:** Dan Coonce

**Construction Year:** 2019

### **Cougar Gulch Road Safety Audit, Sponsor: Worley HD, Key # 18713**

**Description:** This project involves having a Road Safety Audit performed to allow an independent team of experts to examine this road and provide recommendations for roadway improvements, enforcement plans, or operational improvements to reduce the frequency and severity of crashes.

**Status:** The Engineering Consultant has been selected and approved for the project. The NTP for Project Development will be issued by ITD. Scheduling of the Audit is a priority.

**Project Manager:** Kevin Kuther

**Construction Year:** 2016

### **Spokane Street River Bridge, Sponsor: Post Falls HD, Key # 18716**

**Description:** This project includes an epoxy overlay/cathodic protection replacement to the Spokane Street Bridge that will improve a vital link to the transportation area in Spokane.

**Status:** State and Local Agreement has been sent to the sponsor.

**Project Manager:** Dan Coonce

**Construction Year:** 2021

### **E Canyon Road Guardrail, Sponsor: Eastside HD, Key # 18721**

**Description:** This safety improvement project will make improvements on Canyon Road from the Rose Lake Exit (Exit 34) on Interstate 90 to the Kootenai County Line (6.9 miles). Guardrail will be installed in areas with crash history, on curves, and where warranted and feasible along Canyon Road. This project is part of the 2016 LHSIP Group Guardrail project.

**Status:** The Final PS&E package has been submitted to LHTAC. This project is part of the Group Guardrail Project. LHTAC is waiting for the PS&E Package submittals from the three other projects before submitting the group of projects to ITD to bid. This project will be bid with the following other projects: 18825, 18873, 19015.

**Project Manager:** Kevin Kuther

**Construction Year:** 2016

### **Ramsey Road Union Pacific Railroad Crossing Upgrade, Sponsor: Lakes HD, Key # 18755**

**Description:** This safety improvement project consists of installing gates, flashing lights and sound signals to improve safety at this railroad crossing location near the City of Hayden. The ADT at this crossing is currently 1,100 vehicles per day (vpd) and is expected to increase to 6,500 vpd in the year 2035. The existing configuration is limited to signs and pavement markings, which are referred to as standalone passive controlism, providing no information to motorists to whether a train is approaching compared to flashing lights.

**Status:** This project requires an agreement to be signed between HD, Railroad and ITD. It is anticipated that this process will delay the project until next year.

**Project Manager:** Dan Coonce

**Construction Year:** 2017

### **Durable Pavement Markings and Delineators, Sponsor: Bonner County, Key # 18765**

**Description:** This project will install delineators and paint (MMA) edgeline markings as safety enhancements on nine Bonner County maintained roadways. These nine roadways have been selected due to their number and severity of accidents, traffic volume, and large number of curves: 1) E Dufort Road 2) Cocolalla Loop 3) Kelso Lake Road 4) Peninsula Road 5) East River Road 6) East Shore Road 7) Rapid Lightning Road 8) East Side Road 9) Samuels Road.

**Status:** The PS&E Submittal to ITD is being finalized. This will be submitted to ITD at the end of April 2016.

**Project Manager:** Kevin Kuther

**Construction Year:** 2016

### **Slaughter House Bridge, Sponsor: Benewah County, Key # 18813**

**Description:** The Slough Bridge on St. Joe City Road is a one-lane bridge in very poor condition. The bridge has been on the watch list for Benewah County for many years. The guardrails are substandard and because of the narrow width, the rails are damaged from many logging truck impacts.

**Status:** State and Local Agreement has been sent to sponsor.

**Project Manager:** Dan Coonce

**Construction Year:** 2021

### **Cow Creek Road Guardrail, Sponsor: Boundary County, Key # 18825**

**Description:** This project will install guardrail to address the overturns on outside curves and will also help reduce the head-on collisions that occurred within a few hundred feet of the Cow Creek/Crossport intersection. This project is part of the 2016 LHSIP Group Guardrail project.

**Status:** The Final PS&E package has been submitted to LHTAC. This project is part of the Group Guardrail Project. LHTAC is waiting for the PS&E Package submittals from the three other projects before submitting the group of projects to ITD to bid. This project will be bid with the following other projects: 18721, 18873, 19015.

**Project Manager:** Kevin Kuther

**Construction Year:** 2016

### **Ruby Creek Bridge #2, Sponsor: Boundary County, Key # 19046**

**Description:** This project will replace the Ruby Creek Bridge #2 . Bridge #2 is crucial because all traffic to a private school (formerly Rocky Mountain Academy) must cross this 15' wide structure. Once replaced, there will be two-way access up the first section of winding road all the way to Administration Lane, where the majority of traffic leaves Ruby Creek Road.

**Status:** State and Local Agreement has been sent to the Sponsor.

**Project Manager:** Dan Coonce

**Construction Year:** 2021

### **Beck Road; Seltice Way to Prairie Ave., Sponsor: Post Falls HD, Key # 19288**

**Description:** This project includes improvement to Beck Road from Seltice Way to Prairie Avenue. This project includes widening the shoulders and a structural overlay.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are awaiting design funding.

**Project Manager:** Dan Coonce

**Construction Year:** 2021

### **Main Street/Silver Valley Rd Bridge Over Pine Creek, Sponsor: City of Pinehurst, Key # 19292**

**Description:** This project includes replacing the existing Main Street Bridge located over Pine Creek between Silver Street and Seventh Street. The bridge's substructure is in critical condition; the most recent bridge inspection report shows a sufficiency rating of 7.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are awaiting design funding.

**Project Manager:** Dan Coonce

**Construction Year:** 2021

### **Intersection Sign & Marking Upgrades, Kellogg, Sponsor: City of Kellogg, Key # 19381**

**Description:** This project includes improving signing and markings at four intersections: 1) E Idaho Avenue/Oak Street 2) W Riverside Avenue/Short Street 3) W Cameron Avenue/Hill Street 4) W Cameron Avenue/Bunker Avenue

**Status:** Funds for Project Development will be obligated in FY2017. The State and Local Agreement for this Group Sign Project has been prepared and executed.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

### **St. Joe River Road; Durable Pavement Markings, Sponsor: Shoshone County, Key # 19432**

**Description:** The St Joe River Road Durable Pavement Markings project is located near Calder and Avery in Shoshone County and will install recessed durable centerline pavement markings.

**Status:** The Engineering Consultant has been selected and NTP given. The consultant has started preliminary work on Project Development.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

### **Wisconsin Street; High Street to US-2, Sponsor: City of Priest River, Key # 19513**

**Description:** This project will realign Wisconsin Street between High Street and US Highway 2.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are awaiting design funding.

**Project Manager:** Dan Coonce

**Construction Year:** 2021

**Signing & Delineation, Eastside HD, Sponsor: Eastside HD, Key # 19617**

**Description:** This project includes installing systemic and safety improvements of chevron signs, delineators and curve advance warning signs: 1) O'Gara Road 2) E Mullan Trail Road 3) Burma Road 4) Fernan Hill Road 5) French Gulch Road 6) S. Latour Creek Road 7) Sunnyside Road

**Status:** Funds for Project Development will be obligated in FY2017. The State and Local Agreement for this Group Sign Project has been prepared and executed.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**FY17 Durable Pavement Markings, Sponsor: Bonner County, Key # 19657**

**Description:** This project includes installing chevrons, delineators and durable pavement marking on thirteen roadways with higher severity crashes, higher volumes and a large number of curves.

**Status:** Funds for Project Development will be obligated in FY2017. The State and Local Agreement for this project has been executed.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**Pine Creek Rd Bridge over Pine Creek, Sponsor: Shoshone County, Key # 19718**

**Description:** This project includes replacing the existing Pine Creek Road Bridge located over Pine Creek in Shoshone County. The bridge's substructure is in critical condition, and the most recent inspection report shows an overall sufficiency rating of 16.5. The steel piles are rusted, the bridge abutments are cracking and the concrete on the southwest wing wall has spalled, exposing rebar. Significant scour has occurred and the bridge railing has also been damaged.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are awaiting design funding.

**Project Manager:** Dan Coonce

**Construction Year:** 2021

## Projects under Construction/Beginning Soon (Updated Quarterly)

### **Schweitzer Basin Cutoff Road, Sponsor: City of Sandpoint, Key # 9171**

**Description:** This project will be phased. Phase one will reconstruct roadway under this key number and phase two (yet to be funded) will replace an existing bridge with a raised, wider structure and construct a roundabout.

**Status:** Contractor has cleared trees. Remainder of construction will begin in June 2016.

**Project Manager:** Odo Grandi

**Construction Year:** 2015

### **Burma Road, Eastside HD, Sponsor: Eastside HD, Key # 9462**

**Description:** This project consists of realigning the sections of the roadway and paving the existing gravel surface.

**Status:** Pricing has been sent to the contractor for the slide repair areas at Litten Lane and Sta 70. Anticipate pricing to be received back in next 2 weeks to issue a change order. Construction will begin no sooner than June 2016 and is anticipated to be 45 working days.

**Project Manager:** Odo Grandi

**Construction Year:** 2012

### **South Fork CDA River Road Bridge, Sponsor: Shoshone County, Key # 11993**

**Description:** This project is bridge rehabilitation and roadway improvements of CDA River Road near Enaville, Idaho.

**Status:** Project is in winter shutdown. Contractor will resume work in Spring 2016 to complete waterline, embankment, bridge removal, and trail parking lot work. Completion expected by late summer 2016.

**Project Manager:** Odo Grandi

**Construction Year:** 2014

### **Eastriver Road MP11.3, Sponsor: Bonner County, Key # 12937**

**Description:** The purpose of this project is to repair a section of Eastriver Road in the slide area. Repairs are planned to return the roadway to its pre-damaged condition and include: clearing and grubbing, excavation, reshaping roadside ditches, storm/ground water drainage improvements, and roadway base and pavement replacement.

**Status:** Project will be seeded in next 30 days. Upon completion of seeding, project closeout will begin.

**Project Manager:** Odo Grandi

**Construction Year:** 2014

### **Bonner County Safety Edgeline Markings, Sponsor: Bonner County, Key # 13866**

**Description:** This safety project consist of installing delineators and paint (MMA) edgeline markings as safety enhancements on ten Bonner County maintained roadways: 1) Leclerc Road 2) Sagle Road 3) Lakeshore Drive 4) Old Priest River Road 5) Colburn-Culver Road 6) Upper Pack River Road 7) Spirit Lake Cutoff 8) Lower Pack River Road 9) Dufort Road 10) River Road.

**Status:** This project is expected start Spring 2016.

**Project Manager:** Steve Sprague

**Construction Year:** 2015