

Projects in Design/Development (Updated Quarterly)

Old Hwy 37, The Narrows, Sponsor: Oneida County Key # 9894

Description: This Old HWY 37, The Narrows roadway improvement portion of the project involves improving and/or realigning the 3.7-mile section of Old Highway 37 that is currently situated within Rock Creek Canyon. The existing roadway in the canyon is a narrow two-lane road with minimal or no shoulders, numerous substandard curves, steep embankments, flooding and undercutting of the roadway by Rock Creek and rock fall are persistent problems which will be addressed and improved as part of this project.

Status: Environmental Assessment is being finalized. Public Hearing is scheduled for January 19, 2017. Preliminary Design is being reviewed.

Project Manager: Scott Ellsworth

Construction Year: 2017

E Oneida Street Reconstruction, Sponsor: Franklin County Key # 11244

Description: This project was intended to reconstruct and widen 2.781 miles of existing roadway. Due to funding constraints, 0.75 miles of roadway will be improved creating better sight distance over the hollows. The project includes an urban portion in the City of Preston and a rural portion in the county, creating a city and county partnership. Two crossings of Worm Creek will have vertical sight distance improvements.

Status: Bids were rejected. Currently working on revisions to the design and preparing to re-bid project.

Project Manager: Scott Ellsworth

Construction Year: 2016

Portneuf River Lewis St Bridge, Sponsor: City of Pocatello Key # 12444

Description: This project will replace the existing bridge from 1948 over the Portneuf River in Pocatello.

Status: The contract for the project was sent to Cannon Builders, Inc. for signature on 12/07/2016.

Project Manager: Scott Ellsworth

Construction Year: 2017

Groveland Rd: SH39 to US26/Pioneer Rd, Sponsor: Bingham County Key # 12445

Description: This project will improve a critical intersection with poor sight distance west of Blackfoot, ID. Groveland Road will be realigned to intersect with US 26.

Status: Design Study Report has been approved. Final design is underway.

Project Manager: Muhammad Zubery

Construction Year: 2019

Benton St Bridge, Sponsor: City of Pocatello Key # 13119

Description: This project consists of rehabilitating Benton St. Bridge with fiber wrap of columns and repairing the pier caps. An impressed current cathodic protection system is going to be used for corrosion mitigation.

Status: The railroad agreement is still pending. The PS&E package can be finalized and submitted once the agreement is in place.

Project Manager: Muhammad Zubery

Construction Year: 2017

Fisher Ave - E Walker St to Bridge St, Sponsor: City of Blackfoot Key # 19247

Description: Fisher Street is an urban arterial and this project includes improving 0.89 miles of it with new curb, gutter, sidewalks, and drainage between Alice and Walker Streets.

Status: This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently programmed for FY20.

Project Manager: Scott Ellsworth

Construction Year: 2022

Bannock St Reconstruction, Malad City, Sponsor: City of Malad Key # 19622

Description: This project includes reconstructing 0.7 miles of Bannock Street, which runs through the center of the city. A major water system upgrade in the recent past has left this route with many utility patches. The roadway needs a complete reconstruction to reestablish a proper pavement section.

Status: This project is in the ITIP and currently scheduled for design in FY18 and for construction in FY21.

Project Manager: Scott Ellsworth

Construction Year: 2021

Dingle E Shore; Beach to Cemetery, Sponsor: Bear Lake County Key # 19838

Description: The Dingle East Shore Roadway Improvements project is located north of the City of Donnelly in Bear Lake County and includes Roadway reconstruction/rehabilitation with safety improvements by upgrading existing facilities with new pavement construction and other improvements.

Status: Project is included in the ITIP in Preliminary Development. Design funding is programmed for FY 2019.

Project Manager: Scott Ellsworth

Construction Year: 2022

Projects under Construction/Beginning Soon (Updated Quarterly)

Turner Road Penstock Bridge#19175 Repl, Sponsor: Caribou County Key # 13563

Description: This project consists of rehabilitating/reconstructing Turner Road Penstock Bridge.

Status: The project is complete. The records are anticipated to be delivered to LHTAC soon.

Project Manager: Matt Koster

Construction Year: 2015

Benton St & 2nd Ave Intersection, Sponsor: City of Pocatello Key # 14018

Description: This project involves installing a raised center median on East Benton Street which partially blocks access onto East Benton from South 2nd Avenue.

Status: The project is currently substantially complete. LHTAC will need to perform a final walk thru and initiate the close-out procedure.

Project Manager: Steve Sprague

Construction Year: 2016

Cinder Butte Curves Road Edge, Sponsor: Bingham County Key # 14019

Description: This project will improve and widen the roadway shoulder.

Status: All contract items have been completed. Ready for final walk-thru and start of formal close-out process.

Project Manager: Steve Sprague

Construction Year: 2016

Merkley Ln/Tanner Ln Intersection, Sponsor: Bingham County Key # 18736

Description: This safety improvement project on a 'T' intersection will raise the intersection elevation about 4.5 ft. to alleviate site obstructions and unfavorable slopes.

Status: Project is Substantially Complete as of 11/17/2016. Ready for final walk-thru and start of formal close-out process.

Project Manager: Steve Sprague

Construction Year: 2016