

## Projects in Design/Development (Updated Quarterly)

### **E Idaho St & Holly Ave, Sponsor: City of New Plymouth Key # 10555**

**Description:** This project will rehabilitate and widen a total 3,350 ft. of roadway surface to three-lanes and construct new sidewalk, curb and gutter, and storm water drainage system in the City of New Plymouth and Payette County.

**Status:** The PS&E Package has been received from the consultant. Waiting for Railroad Agreement.

**Project Manager:** Wayne Herbel

**Construction Year:** 2018

### **W 9th St: Pioneer-W Indianhead Rd, Sponsor: City of Weiser Key # 12049**

**Description:** This project will develop plans and specifications for the intersection alignment, pavement maintenance or pavement rehabilitation services. It will replace a functionally obsolete one-lane bridge. The project may include minor widening and right-of-way acquisition.

**Status:** This project is currently developing Preliminary Design plans and working on the Environmental Document.

**Project Manager:** Wayne Herbel

**Construction Year:** 2019

### **South 18th St E: 6th to American Legion Blvd, Sponsor: City of Mountain Home Key # 12382**

**Description:** This project will consist of reconstructing the roadway to facilitate a three-lane section, bike lanes, curb, gutter, and sidewalk between 6th Street and American Legion Blvd.

**Status:** The Draft PS&E submittal has been received from the consultant. Currently waiting on additional funding authorization

**Project Manager:** Wayne Herbel

**Construction Year:** 2018

### **10th Ave Bridge, Sponsor: City of Caldwell Key # 13055**

**Description:** This project consists of removing and replacing an existing deteriorating bridge over Indian Creek on 10th Avenue in Caldwell.

**Status:** The Preliminary Design Review was held on June 20, 2017. The project is in the process of the Environmental Documentation.

**Project Manager:** Wayne Herbel

**Construction Year:** 2018

### **S. Johns Street Improvements, Sponsor: City of Emmett Key # 13493**

**Description:** This project is located in the City of Emmett on S. Johns Avenue between 4th Street and 12th Street and will consist of reconstruction of S. Johns Avenue of the roadway asphalt, base materials, sidewalk, curb/gutter, and storm water improvements.

**Status:** Design Approval was granted on January 11, 2017. The project is currently in Final Design. The sponsor has begun the Right of Way acquisition process.

**Project Manager:** Wayne Herbel

**Construction Year:** 2021

**Old Hwy 30/Plymouth St Bridge Replacement, Sponsor: Canyon HD Key # 13494**

**Description:** This project will replace the existing bridge.

**Status:** Review of the Draft Concept Report is in progress.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

**Peckham Road Rehabilitation, Sponsor: Golden Gate HD Key # 13964**

**Description:** The proposed roadside improvements will increase pedestrian safety and promote traffic in the city.

**Status:** The Preliminary Design Review was held on June 12, 2017. The project is in the process of the Environmental Documentation.

**Project Manager:** Wayne Herbel

**Construction Year:** 2020

**Northside Blvd Signals, Sponsor: City of Nampa Key # 18702**

**Description:** This safety improvement project will install traffic signal crash reduction countermeasures at two traffic signals on Northside Boulevard.

**Status:** This project's PS&E package has been submitted to ITD as of April 2017. This project is currently waiting for Obligation Authority to bid.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**Cherry Ln, Linder Rd/Meridian Rd, Sponsor: Ada County HD Key # 18717**

**Description:** This project will use Safety funds to install continuous street lighting on Cherry Lane, between Linder Road and Meridian Road. This segment of roadway is part of the Fairview Corridor and vehicle traffic is projected to increase in the years to come. This street lighting project will improve driver safety and reduce nighttime accidents by up to 4.8%.

**Status:** This project's PS&E package has been submitted to ITD as of May 2017. This project is currently waiting for Bid Opening scheduled for July 11, 2017.

**Project Manager:** Wayne Herbel

**Construction Year:** 2017

**Simco Road Delineators, Sponsor: Mountain Home HD Key # 19090**

**Description:** This project includes improving Simco Road from I-84 to Grand View Road by installing delineators along the roadway.

**Status:** The Project is currently waiting on Final Permits and PS&E Submittal to obligate funds. The State and Local Agreement for Construction needs signature from the Sponsor.

**Project Manager:** Amanda LaMott

**Construction Year:** 2017

**Cove Rd Bridge, Sponsor: Washington County Key # 19129**

**Description:** The existing bridge is located on a major collector which serves as the main route west from Weiser along the south side of the Weiser River. The bridge serves as the emergency access route in the event of a temporary closure of the US 95 bridge over the Weiser River which is located approximately 3/4-mile west of the subject structure and results in a 2.75-mile detour. The Cove Road Weiser River Bridge is a 97-year old three-span steel truss structure. The bridge is posted as one-lane and has severe weight restrictions. The superstructure and substructure are both in poor condition with an overall sufficiency rating of 23.3. The width and load restrictions of this structure force agricultural truck traffic to and from the southwest side of Weiser to detour onto US95. This project will design a bridge replacement.

**Status:** The consultant selection process is complete and contract negotiations are in progress.

**Project Manager:** Wayne Herbel

**Construction Year:** 2021

**12th Ave S; Sherman to Dewey Beacons, Sponsor: City of Nampa Key # 19396**

**Description:** This project includes installing a pedestrian hybrid beacon on 12th Avenue South (SH 45) at a location between Sherman Avenue and Dewey Avenue. These improvements will increase driver awareness and protect pedestrians and bicyclists with the following improvements: 1) Pedestrian Hybrid Beacon; 2) Lighting; 3) Automatic Pedestrian Signals (APS); 4) Compliant Pedestrian Ramps and 5) Signage & Striping.

**Status:** The bids exceed the Engineer's Estimate by more than ten percent. LHTAC is awaiting direction from the Sponsor to justify the bids or reject the bids.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**12th Ave S (SH45); 10th St S to 12th St S, Sponsor: City of Nampa Key # 19600**

**Description:** This project includes installing a pedestrian hybrid beacon on 12th Avenue South (SH 45) at a location between 10th Street South and 12th Street South. These improvements will increase driver awareness and protect pedestrians and bicyclists with the following improvements: 1) Pedestrian Hybrid Beacon; 2) Lighting; 3) Automatic Pedestrian Signals (APS); 4) Compliant Pedestrian Ramps and 5) Signage and Striping.

**Status:** The bids exceed the Engineer's Estimate by more than ten percent. LHTAC is awaiting direction from the Sponsor to justify the bids or reject the bids.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**Cole Road; Spectrum to S Century Way Medians, Sponsor: Ada County HD Key # 19685**

**Description:** This project includes installing a raised concrete median to replace the existing temporary median on Cole Road between Spectrum Street and South Century Way. The raised concrete will better delineate the median, the left turn pockets and reduce crashes.

**Status:** This project's PS&E package has been submitted to ITD. The bid opening is scheduled for July 11, 2017.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**Old Hwy 30; Goodson to Oasis, Sponsor: Canyon HD Key # 19951**

**Description:** The project will rehabilitate approximately 3.4 miles of Old Highway 30, a major rural collector serving northern Canyon County, as well as southern Payette and Gem Counties. This is the final phase of rehabilitating Old Highway 30 from the vicinity of Caldwell to Payette County.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

**Horseshoe Pk Path & SW Ave Impr, New Plymouth, Sponsor: City of New Plymouth Key # 19966**

**Description:** The purpose of the project is to add safe pedestrian and bicycle facilities in Horseshoe Park (Southwest Blvd.) between S. Plymouth Ave. and Southwest Ave. and on the south side of Southwest Ave. beginning at S. Plymouth Ave. and ending at SW 1st Ave. near the west city limits boundary.

**Status:** This Transportation Alternative Program (TAP) project will start Project Development in FY2018.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

**Sand Hollow Rd; SH52 to BI Canyon, Sponsor: Payette County Key # 20019**

**Description:** This is phase 2 of the improvements on Sand Hollow Road. This phase is 4.7 miles (from Black Canyon Road to Oasis Road). The project includes rehabilitating asphalt pavement (pavement repair and overlay) and upgrading guardrail at existing structures.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

**Indian Cr Path Ext to Greenbelt, Caldwell, Sponsor: City of Caldwell Key # 20076**

**Description:** This project will construct a nearly half-mile long 10-foot wide multiple-use asphalt and concrete pathway along Indian Creek, build two (2) pedestrian bridges over Indian Creek, build a crosswalk over Simplot Blvd., and construct lighting along the entire pathway system.

**Status:** This Transportation Alternative Program (TAP) project has a signed State and Local Agreement for project development. The engineering consultant has been selected. Contract negotiation will begin July.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

**Ola Hwy; Powerline Rd to 2nd Ford Rd, Sponsor: Gem County Key # 20100**

**Description:** The Ola Highway Improvement project is located near the unincorporated Community of Ola in Gem County and is anticipated to overlay two miles of existing pavement and pave three miles of existing gravel road to keep paved roads good and also to pave a road which exceeds the ADT for a gravel type surface.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

**Indian Cr Path Ext; Taffy to Peppermint, Nampa, Sponsor: City of Nampa Key # 20141**

**Description:** This project will construct approximately 633 feet of 8-foot-wide, multi-use, asphalt trail for Indian Creek Pathway. The project will also provide for safety and ADA improvements to the crosswalk where Indian Creek Pathway crosses South Kings Road, including Rapid Flashing Beacons (RFB), street lighting, ADA pedestrian ramps, sidewalk/stormwater system repair, thermoplastic striping and signage.

**Status:** This Transportation Alternative Program (TAP) project has funds to start Project Development which will be obligated in FY2018.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

**Mission St; Sci To Deinhard Ln, McCall, Sponsor: City of McCall Key # 20146**

**Description:** The Mission Street Rehabilitation project is located in the City of McCall in Valley County and is anticipated to include the removal of the existing asphalt surface, widening of the road section, verifying the structural integrity of the base and sub-base, new asphalt pavement, striping, utility relocations and the installation of storm water conveyance and treatment systems to improve the condition of the roadway.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are currently waiting for design funding.

**Project Manager:** Bryan Martin

**Construction Year:** 2023

**Strike Dam Rd Imprv, Sponsor: Mountain Home HD Key # 20162**

**Description:** This project will improve the sight distances for the safety of motorists. This section of roadway includes improving safety features within five steep grades located between M.P. 100.8 to M.P. 104.1. Blasting is to improve the vertical and horizontal alignment of the road. The roadway will be constructed back to the existing gravel section.

**Status:** Funds to start Project Development will be obligated in FY2018.

**Project Manager:** Kevin Kuther

**Construction Year:** 2020

**Int Smith Ave & Middleton Rd Signal, Sponsor: City of Nampa Key # 20167**

**Description:** The project will install a traffic signal at the intersection of Smith Avenue and Middleton Road. The project will install crash reduction countermeasures to increase driver awareness, protect pedestrians, improve intersection efficiency and enhance vehicle safety. Improvements include a traffic signal, pedestrian facilities, street lighting, lane widening and the installation of turn lanes.

**Status:** Funds to start Project Development will be obligated in FY2018.

**Project Manager:** Amanda LaMott

**Construction Year:** 2020

**Old Hwy 30; Old Oregon Trail Rd To E 54th S St, Sponsor: Mountain Home HD Key # 20182**

**Description:** This project intends to rehabilitate approximately 2.1 miles of Old Hwy 30 from the intersection of Old Oregon Trail Road to the Glenns Ferry Highway District line. The project will also include minor shoulder improvements to the roadway.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently.

**Project Manager:** Wayne Herbel

**Construction Year:** 2022

**Offsys, Eastside Dr Br, Valley Co, Sponsor: Valley County Key # 20230**

**Description:** This project will reconstruct the deteriorated bridge and extend the length to push the abutments beyond the channel limits in order to minimize potential for future scouring. The bridge length would extend to approximately 120', meaning that the new abutments would extend 16' beyond the exiting abutments.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are currently waiting for design funding.

**Project Manager:** Bryan Martin

**Construction Year:** 2023

**STC-3945, E Lake Fk Rd; E Lake Fk Cr Br To Sh55, Sponsor: Valley County Key # 20242**

**Description:** This is a rehabilitation project of 0.55 mile long on East Lake Fork Road between Lake Fork Creek Bridge and intersection with SH 55.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are currently waiting for design funding.

**Project Manager:** Bryan Martin

**Construction Year:** 2023

**Pine St SR2S, Cascade, Sponsor: City of Cascade Key # 20246**

**Description:** This project will construct sidewalks, on-street bicycle facilities, signalization and bicycle amenities.

**Status:** The State and Local Agreement has been signed by the City of Cascade. Horrocks has been selected to complete the design. Contract negotiation began in June 2017 and PS&E is expected by the end of December 2017.

**Project Manager:** Amanda LaMott

**Construction Year:** 2018

**Safety Imprv at 62 Intersections, Sponsor: Golden Gate HD Key # 20249**

**Description:** This project includes the following safety improvements: Install larger stop signs (30" to 36"), Install stop bars (stop bar on minor roads and short segments of centerline), Install advance warning signs (30" to 36").

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are currently waiting for design funding in FY2018.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

**Walk Safe, Cross Safe, Glenss Ferry, Sponsor: City of Glenss Ferry Key # 20261**

**Description:** The proposed project will connect these vacancies in sidewalk with existing ADA accessible ramps and will install rectangular rapid flashing beacons at two of the crosswalks along N. Bannock Street, with one crosswalk at the busy intersection of Old U.S 30 and the second on the southern approach to the school. This project will improve current transportation networks by connecting to existing sidewalks and will provide a safe corridor specific to alternative commuters.

**Status:** This Transportation Alternative Program (TAP) project is currently scheduled under Preliminary Development and is waiting for design funding in FY2018.

**Project Manager:** Amanda LaMott

**Construction Year:** 2019

**State St Lighting; 16th To 23rd, Sponsor: Ada County HD Key # 20275**

**Description:** This project will install additional street lighting on State Street, between 16th Street and 23rd Street. The segments of the street in between the intersections are not lighted and have a higher nighttime crash rate than the lighted segments.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. We are currently waiting for design funding in FY2018.

**Project Manager:** Kevin Kuther

**Construction Year:** 2019

**INT Cole Rd and Overland Rd, Boise, Sponsor: Ada County HD Key # 20294**

**Description:** Reconfigure free right turn lanes on all four legs.

**Status:** The Project is currently waiting on Final Permits and PS&E Submittal to obligate funds.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

## Projects under Construction/Beginning Soon (Updated Quarterly)

### **Middle Fork Bridge, Sponsor: Boise County Key # 9521**

**Description:** The superstructure for this project has been redesigned as a steel through-truss. This project was delayed to FY2016 due to public controversy regarding the bridge design.

**Status:** Construction is complete. Final project accounting and payment is being processed.

**Project Manager:** Megan Kautz

**Construction Year:** 2015

### **Pine Rd Bridge, Sponsor: Mountain Home HD Key # 10550**

**Description:** This project will replace the existing bridge structure and bring the approaches to current standards.

**Status:** This project has been awarded and construction is anticipated to begin in June 2017.

**Project Manager:** Megan Kautz

**Construction Year:** 2016

### **Substation Rd Br., Sponsor: City of Emmett Key # 10551**

**Description:** This project will replace an existing two-lane substandard bridge with a five-lane bridge with sidewalks to cross the Last Chance canal.

**Status:** Construction is complete. Final project accounting and payment is being processed.

**Project Manager:** Megan Kautz

**Construction Year:** 2015

### **Farmway Rd/Highway 44, Sponsor: Notus-Parma HD Key # 13054**

**Description:** This project consists of repairing a deteriorating truck bypass route by reconstructing approximately 0.62 miles of the Hwy 44 extension to Farmway Road and improve the surface of approximately 0.87 miles of Farmway Road. It includes installation of guardrail on two concrete bridge crossings over canals.

**Status:** This project has been awarded and construction is anticipated to begin in November 2017.

**Project Manager:** Megan Kautz

**Construction Year:** 2017

### **E Lake Fork Rd Br, Sponsor: Valley County Key # 13056**

**Description:** This project consists of removing and replacing the East Lake Fork Road Bridge.

**Status:** This project has been awarded and construction is anticipated to begin in August 2017.

**Project Manager:** Megan Kautz

**Construction Year:** 2017