

## Projects in Design/Development (Updated Quarterly)

### **E 1300 N, Ora Bridge, Sponsor: Fremont County Key # 12122**

**Description:** This project is to replace the existing bridge located 2.5 miles west of the City of Ashton and less than 1 mile downstream of the Ashton Dam in Fremont County. The new bridge will be 484 foot 4 span prestressed concrete girder bridge over the Henry's Fork of the Snake River. Nearly 1200 feet of approach work will be required for the new bridge. The existing bridge will be removed.

**Status:** Final revised submittal has been received. Permits are approved. Anticipate bid in next month.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2018

### **Beaver Creek Rd Bridge, Sponsor: Clark County Key # 13135**

**Description:** This project consists of replacing the bridge, which was constructed in 1947. The sufficiency rating of the bridge is 46.4.

**Status:** MOA has been finalized and waiting to get all the signatures. Expecting to get the final 4(f) report within a week.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2019

### **A2 Highway Phase 1, Sponsor: Clark County Key # 14058**

**Description:** This project consists of widening the existing roadway, fixing soft spots, adding additional base and paving the roadway. This includes the replacement of culverts, and other minor drainage improvements. The project will widen the road from 22-26 ft. sections to a 30 ft. section which will require modifications to cattle guards and box culverts. This roadway has recently been classified as a "Scenic Byway" as part of the Fort Henry Historic Byway.

**Status:** Topographical survey, geo-technical field investigation and environmental field survey complete. Waiting for materials phase reports and environmental technical reports.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2020

### **N Salem Road Reconstruction, Sponsor: Fremont County Key # 14059**

**Description:** This project will widen and improve the existing Salem Road that to match section that was reconstructed in 2007. It is anticipated that a Cement Recycle Asphalt Base (CRAB) project will be performed. Salem Road is the most traveled county road in Fremont County. It is a major link to the sand dunes, City of Rexburg and US20.

**Status:** Reviewing concept/charter report. Materials reports approved. Waiting for spring for environmental completion.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2020

**Great Western Cnl Br, Sponsor: Bonneville County Key # 14060**

**Description:** This project is intended to replace the Great Western Canal Bridge which is located at 2982 West 33rd North. The existing structure is a two-lane bridge located on a rural major collector county road and the sufficiency rating indicates that replacement is needed.

**Status:** Final Design submittal has been received and review is underway.

**Project Manager:** Bryan Martin

**Construction Year:** 2020

**S 2nd West St Br, St Anthony, Sponsor: City of St Anthony Key # 14061**

**Description:** This project will reconstruct a 60-foot single-span concrete bridge over the Egin Canal, while maintaining flow to the downstream power plant.

**Status:** Design Approval was granted in October 2018. The project is in the process of Final design and environmental permitting.

**Project Manager:** Bryan Martin

**Construction Year:** 2019

**500 N Road Safety Audit, Sponsor: Fremont County Key # 18774**

**Description:** The 500 N Road Safety Audit is located near St Anthony in Fremont County and will perform a Road Safety Audit of the corridor to identify potential short term and long term safety improvements to reduce and/or eliminate Serious Injury and Fatal accidents.

**Status:** The draft Final Report is being reviewed by the Sponsor. The Final Report will be completed following final revisions and the Sponsor Response.

**Project Manager:** Kevin Kuther

**Construction Year:** none

**S. Boulevard Corridor Pedestrian Crossings, Sponsor: City of Idaho Falls Key # 18811**

**Description:** The City of Idaho Falls proposes to provide three Pedestrian Crossings to include Rectangular Rapid Flashing Beacons along S. Boulevard between Sunnyside Road and Yellowstone HWY. The rectangular rapid flashing beacon project will provide safer crossings for the public and will include ADA pedestrian ramps, striped crosswalk, signing and a flashing beacon to alert motorists of the presence of pedestrians and/or cyclists.

**Status:** This project is ready to rebid the re-evaluation is complete.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2016

**S. Boulevard Corridor Pedestrian Crossings, Sponsor: City of Idaho Falls Key # 18811**

**Description:** The City of Idaho Falls proposes to provide three Pedestrian Crossings to include Rectangular Rapid Flashing Beacons along S. Boulevard between Sunnyside Road and Yellowstone HWY. The rectangular rapid flashing beacon project will provide safer crossings for the public and will include ADA pedestrian ramps, striped crosswalk, signing and a flashing beacon to alert motorists of the presence of pedestrians and/or cyclists.

**Status:** This project is ready to rebid the re-evaluation is complete.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2016

**Garden Creek Road, Sponsor: Custer County Key # 18933**

**Description:** The purpose of this project is to rebuild Garden Creek Road from the crossing at Garden Creek to Challis's city limits. The work will include a full reconstruction of the road structure, correcting horizontal and vertical alignment deficiencies, and improving drainage.

**Status:** Charter report and combined materials report have been approved. Received preliminary design package and under review.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2021

**STC-7486, 12th St/Idaho Canal Culvert, Sponsor: City of Idaho Falls Key # 18995**

**Description:** This project is for the work of reconstructing the 12th Street bridge over Idaho Canal with a 55-foot single span concrete bridge, and minor approach work.

**Status:** The project is currently working on the Charter Report.

**Project Manager:** Bryan Martin

**Construction Year:** 2019

**Packsaddle Rd Teton River Bridge, Sponsor: Teton County Key # 19030**

**Description:** This project includes repairing and stabilizing the existing concrete on the Packsaddle Road Cache Bridge. The bridge was built in 1956 and the 2013 sufficiency rating is 58.2.

**Status:** Second phase of the design is underway. Environmental survey has been completed. A public meeting is scheduled for first week of December.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2020

**Annis Hwy; Rigby to Menan-Lorenzo HWY, Sponsor: Jefferson County Key # 19305**

**Description:** This project includes improvement to the Annis Highway from the northern Rigby City Limit to the Menan-Lorenzo Highway. This project includes an asphalt overlay, shoulder widening, geometric improvements of an unsafe horizontal curve and site clearing along the right-of-way to improve the geometric configuration of an accident prone intersection.

**Status:** Design consultant has been selected. Negotiation completed. Pre-NTP was issued to get the survey work and geotechnical investigation done before the snow while the agreement is being finalized.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2021

**Cedron Road Shoulder Widening, Sponsor: Teton County Key # 19342**

**Description:** This project includes improving the unpaved shoulders and applying 3 feet of asphalt on each side of the road. This will allow ample road section for shared bicycle and vehicle use and will bring the roadway up to Teton County minimum road standards.

**Status:** The intent to award has been sent out to the contractor.

**Project Manager:** Kevin Kuther

**Construction Year:** 2018

**45th West; 65th South to US-20, Sponsor: Bonneville County Key # 19434**

**Description:** This project includes improvements to 45th West from 65th South to US-20 in Bonneville County. The project includes roadway reconstruction/rehabilitation with pavement surface improvements. The County would like to construct a structural overlay (3 inches or more) throughout the corridor to strengthen the roadway structure and support the truck traffic appropriately.

**Status:** Design consultant has been selected. Negotiation completed. Pre-NTP was issued to get the survey work and geotechnical investigation done before the snow. Agreement was finalized on November 16.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2022

**97th South; Idaho Canal Bridge, Sponsor: Bonneville County Key # 19530**

**Description:** This project includes replacing the existing 97th South, Idaho Canal Bridge in Bonneville County. The bridge is over 64 years old and has a sufficiency rating of 27.3. It is weight restricted to a 5 ton axle limit.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2022

**Fun Farm Bridge Replacement, Sponsor: Fremont County Key # 19566**

**Description:** This project is to replace the Fun Farm Bridge in Fremont County. The bridge is located at 2663 South River Road is approximately 3 miles east of the City of St. Anthony, and crosses the Henry's Fork of the Snake River.

**Status:** Notice to proceed for design was given in December 2017. Scheduling the kick-off meeting.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2022

**Signal Head Visibility Imprv, Sponsor: City of Idaho Falls Key # 20067**

**Description:** This project will improve signalized intersection safety at traffic signals citywide by increasing signal head visibility with the following improvements: Reflectorized Back Plates with retroreflective sheeting and Side-mount Signal Heads on the signal poles.

**Status:** The Project has undergone negotiations and Project Development by this City is awaiting approval.

**Project Manager:** Kevin Kuther

**Construction Year:** 2019

**17th St Curb Medians, Sponsor: City of Idaho Falls Key # 20086**

**Description:** This project will improve safety through the installation of median curb at selected locations on 17th Street. A Road Safety Audit identified safety concerns relating to left turn movements into and out of driveways that are located in close proximity to signalized intersections in the corridor and recommended the installation of median curb to restrict turn movements.

**Status:** The Project is currently waiting on Final Permits and PS&E Submittal to obligate funds. This project is being combined with and ITD D3 project and will be submitted to ITD HQ.

**Project Manager:** Kevin Kuther

**Construction Year:** 2018

**Howard Ave Sidewalk, Sponsor: City of Driggs Key # 20157**

**Description:** This project will construct a 6ft wide sidewalk within the existing right of way of Howard Avenue, from 5th Street to 2nd Street and Rendezvous Upper Elementary, where it will also tie into the N-S Pathway.

**Status:** The Final Design Submittal has been received and reviewing submittal is underway.

**Project Manager:** Amanda LaMott

**Construction Year:** 2018

**45th E (Crowley Rd) Br, Sponsor: Bonneville County Key # 20243**

**Description:** The 45th East (Sand Creek Bridge) project is located near the City of Idaho Falls in Bonneville County and includes replacement of the existing bridge with added width to accommodate two additional lanes for future traffic.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2022

**Shoulder Widening, S 4500 W Rd, Sponsor: Teton County Key # 20292**

**Description:** This project will widen and pave shoulders and add edgeline stripe.

**Status:** The intent to award has been sent out to the contractor.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**45th E; Willow Creek Bridge, Sponsor: Bonneville County Key # 20438**

**Description:** This project will replace the Bridge over the North Fork of Willow Creek on 45th East.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development.

**Project Manager:** TBD

**Construction Year:** 2024

**W Side Frontage Rd, Sponsor: Madison County Key # 20599**

**Description:** This frontage road will provide connections to the Thornton Interchange and University Blvd.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development.

**Project Manager:** TBD

**Construction Year:** 2024

## Projects under Construction/Beginning Soon (Updated Quarterly)

### **Beacons and Signalization, Bonneville Co, Sponsor: Bonneville County Key # 20303**

**Description:** Install LED stop signs and flashing advance warning signs.

**Status:** This project was awarded on 12/8/17. Material Delivery is anticipated in end of January.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

### **Pence Bridge, Sponsor: Lost River HD Key # 11683**

**Description:** This project is to replace the existing steel thru-truss bridge, from 1918 over the Big Lost River northwest of Mackay in Custer County. The project is 0.2 miles in length.

**Status:** The project is currently in construction and about 75% complete. The anticipated completion date is July, 2018.

**Project Manager:** Matt Koster

**Construction Year:** 2016

### **BYU Crosswalks (High Visibility Crosswalks), Sponsor: City of Rexburg Key # 19483**

**Description:** This project includes installing new high visibility crosswalks around the BYU-Idaho campus for the City of Rexburg. This project will replace 12 painted crosswalks: 1) 7th South 1st West 2) 7th South Center 3) 7th South 150 East 4) 2nd East 6th South 5) 2nd East 5th South 6) 2nd East Viking Drive 7) 2nd East 345 South 8) 2nd East pt South, 9) 2nd South pt East, 10) 2nd South College, 11) 2nd South Center, 12) 1st West Campus Street. The project will consist of grinding off the current pavement markings, installation of thermoplastic crosswalks into a piano key crosswalk.

**Status:** This project was awarded on 12/8/17. Material Delivery is anticipated in end of January.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017