

Project Delays in Spring of 2020

CURRENTLY, 2 CONSTRUCTION PROJECTS WILL BE DELAYED FOR A TOTAL OF \$3,154,000.

19046	1	Off-Bridge	Ruby Creek #2 Bridge	Boundary Co	\$	944
13998	4	Rural	West Glendale Road & Bridge Improvement	Blaine Co.	\$	2,210

15 ADDITIONAL PROJECT ACTIVITIES ARE BEING DELAYED FROM FY2020 TO FY2021 FOR A TOTAL OF \$3,486,000

6 Right of Way = \$1,169,000

13873	1	Rural	Railroad Ave, 15 th to SH3 Reconstruction	City of St Maries	\$	102
18770	2	Rural	Beech/Chestnut Reconstruction	Genesse	\$	40
18933	6	Rural	Garden Creek Rd (Phase 1)	Custer Co	\$	152
19129	3	Bridge	Cove Road Bridge	Washington Co	\$	350
19513	1	Rural	Wisconsin St; High St to US-2	Priest River	\$	300
19637	4	Rural	Yale Road Stage 4; MP 12.1 to 13.7	Burley HD	\$	225

9 Designs = \$2,317,000

21983	6	Rural	N 500 W Reconstruction	Teton Co	\$	227
18933	6	Rural	Garden Creek Rd (Phase 1)	Custer Co	\$	100
19292	1	Bridge	Main Street/Silver Valley Rd Bridge / Pine Creek	City of Pinehurst	\$	383
19718	1	Bridge	Pine Creek Rd Bridge over Pine Creek	Shoshone Co	\$	260
20242	3	Rural	East Lake Fork Rd	Valley County	\$	122
20243	6	Off-Bridge	45th E. Crowley Rd. Bridge (BMPO)	Bonneville Co	\$	282
20438	6	Bridge	45th E Willow Creek Bridge (BMPO)	Bonneville Co	\$	338
21982	1	Rural	School House Rd Improvements	Boundary Co R&B	\$	200
21986	2	Off-Bridge	Sand Rd Br NR, Moscow	North Latah County	\$	405

Status of Obligation of Federal-aid Funds

In the Rural, Local Off-system Bridge and Local Bridge Programs

(shown in millions)

	<u>SOURCES</u>					<u>USES</u>			
	<u>Scheduled</u>	<u>Additional</u>	<u>Limitation</u>	<u>TOTAL</u>		<u>Obligated</u>	<u>overages</u>	<u>Cherry Ln</u>	<u>TOTAL</u>
Rural	\$ 14,796	\$ 386		\$ 15,182	\$ 9,439	\$ 2,969		\$ 12,408	
Local	\$ 5,447			\$ 5,447	\$ 1,582	\$ 568		\$ 2,150	
Off-Bridge	\$ 4,085	\$ 4,560		\$ 8,645	\$ 2,691	\$ 2,631	\$ 4,080	\$ 9,402	
	\$ 24,328	\$ 4,946	\$(2,433)	\$ 26,841	\$ 13,712	\$ 6,168	\$ 4,080	\$ 23,960	

SOURCES	\$ 26,841
USES	\$ 23,960
Sub-Total	\$ 2,881

*redistribution
expected*

Sept 1st \$ 2,433