

## **District 6 Projects in Design Phase**

### **Quarterly Update April through June 2022**

#### **Int E 17th St & S Woodruff Ave, Sponsor: City of Idaho Falls, Key #: 14024**

**Description:** This project will improve vehicle capacity, pedestrian accommodations and storm drain function at the intersection of 17th Street and Woodruff Avenue in Idaho Falls.

**Status:** This project was bid in March and received no bids. The project will be revised and rebid in the fall.

**Project Manager:** Matt Koster

**Construction Year:** 2022

#### **A2 Highway Phase 1, Sponsor: Clark County, Key #: 14058**

**Description:** This project will improve 7.45 miles of the A2 Hwy in Clark County by widening the existing roadway, fixing soft spots, adding additional base and paving the roadway. The improvement in horizontal and vertical alignment will safely accommodate a 50 mph vehicle design speed. The project will widen the road from 22 - 26 foot section to a 28 foot section with 2 feet shoulders to match the same roadway width of next sections of the roadway.

**Status:** the final Plans Specification and Estimate (PS&E) package was received. Materials source investigation discontinued. The project still needs BLM ROW permit. The programmed construction year for this project is 2023.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2023

#### **Garden Creek Road, Sponsor: Custer County, Key #: 18933**

**Description:** The purpose of this project is to rebuild Garden Creek Road from the crossing at Garden Creek to Challis's city limits. The work will include a full reconstruction of the road structure, correcting horizontal and vertical alignment deficiencies, and improving drainage.

**Status:** The final design package was reviewed. A change in alignment is needed to avoid historic property. Supplemental work continues. Revised right-of-way plan has been approved.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2023

#### **Annis Hwy; Rigby to Menan-Lorenzo HWY, Sponsor: Jefferson County, Key #: 19305**

**Description:** This project includes improvements to the Annis Highway from the northern Rigby City Limit to the Menan-Lorenzo Highway. This project includes an asphalt overlay, shoulder widening, geometric improvements of an unsafe horizontal curve and site clearing along the right-of-way to improve the geometric configuration of an accident prone intersection.

**Status:** The right-of-way has been acquired. Draft Plans, Specifications and Estimate (PS&E) package is on file. Construction year is 2024.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2024

## **District 6 Projects in Design Phase**

### **Quarterly Update April through June 2022**

#### **Fun Farm Bridge Replacement, Sponsor: Fremont County, Key #: 19566**

**Description:** This project is to replace the Fun Farm Bridge in Fremont County. The bridge is located at 2663 South River Road, is approximately 3 miles east of the City of St. Anthony, and crosses the Henry's Fork of the Snake River.

**Status:** The final design submittal has been reviewed and the project consultant is preparing the right-of-way plans.

**Project Manager:** Scott Wood

**Construction Year:** 2024

#### **Yale Kilgore Rd Improvements, Clark County, Sponsor: Clark County, Key #: 19797**

**Description:** The project is to widen the roadway to a consistent 30 feet and improve the roadway base through excavation and adding additional base aggregate and improving the roadway surface from gravel to hot mix asphalt pavement.

**Status:** This is a FLAP project at final design stage. LHTAC has been providing coordinating services.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2023

#### **Yale Kilgore Rd Improvement, Fremont County, Sponsor: Fremont County, Key #: 19798**

**Description:** New gravel trail running parallel to the road on the south side; ideally this trail would be paved but due to the size of the project, this phase will only include a gravel trail.

**Status:** This is a FLAP project at final design stage. LHTAC provides coordinating services.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2023

#### **Int 5th & Holmes Signal, Sponsor: City of Idaho Falls, Key #: 20461**

**Description:** This project will install a traffic signal at 5th and Holmes in Idaho Falls.

**Status:** This project is currently in Concept Design. The design work is being performed by the Sponsor as in-kind match.

**Project Manager:** Wayne Herbel

**Construction Year:** 2025

## **District 6 Projects in Design Phase Quarterly Update April through June 2022**

### **W Side Frontage Rd, Sponsor: Madison County, Key #: 20599**

**Description:** This frontage road will provide connections to the Thornton Interchange and University Blvd. on the west side of US-20 in Madison County.

**Status:** The Environmental Document has been approved. The design study report has been approved. Right-of-way plan design package has been approved with revisions due to change in property ownership. Appraisal work for right-of way acquisition completed and will need revision. Right of Way cost has increased exponentially. Will need additional funding.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2026

### **N 500 W Reconstruction, Sponsor: Teton County, Key #: 21983**

**Description:** This project will resurface and widen existing N500W north of ID-33 to serve residents and campers.

**Status:** Preliminary design has been completed. Environmental document preparation is in progress. Public involvement meeting has been completed. Based on comments, a design change has been initiated. The supplemental agreement has been approved. Consultant has resumed work

**Project Manager:** Muhammad Zubery

**Construction Year:** 2027

### **Moody Rd Bridge, Sponsor: Madison County, Key #: 21984**

**Description:** This project will replace the existing Moody Road Bridge over the South Fork of the Teton River. The bridge is in poor condition, and the river floods and undermines the bridge approach.

**Status:** Topographical survey has been completed. Geotechnical investigation has been completed and materials reports have been approved. Concept report and Type, Size and Location report have been approved. Hydraulic report has been approved. Public information meeting has been held.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2027

## **District 6 Projects in Design Phase**

### **Quarterly Update April through June 2022**

#### **INT 17th St & Rollandet, Sponsor: City of Idaho Falls, Key #: 22005**

**Description:** The INT 17th Street & Rollandet Left Turn Removal project, located in the City of Idaho Falls in Bonneville County, will improve safety with the installation of a median curb to address left turn movements at the intersection and left turn movements into and out of driveways to reduce/eliminate fatal and serious injury crashes for all roadway users. Additional improvements will be completed at the intersection of 19th St & Leslie Ave.

**Status:** The City has submitted the project Plan, Specifications, and Estimate (PS&E) package to LHTAC.

**Project Manager:** Brian Wright

**Construction Year:** 2022

#### **Science Center; N Blvd to Holmes, Sponsor: City of Idaho Falls, Key #: 22008**

**Description:** This project will provide an upgrade to the existing span wire signal and controller system to a pole and mast arm traffic signal at the intersection of Science Center Drive and N Blvd. This will include improved head visibility, mast arm signing and intersection lighting. Also, beginning at N Blvd and extending to Holmes Avenue on Science Center/Anderson St the pavement will be rehabilitated, replacing rutted and cracked pavement and the parabolic crown.

**Status:** This project is currently in Concept Design. The design work is being performed by the Sponsor.

**Project Manager:** Wayne Herbel

**Construction Year:** 2027

#### **Transportation Plan Bonneville County, Sponsor: Bonneville County, Key #: 22009**

**Description:** This project will fund the update to Bonneville's County's Urban Transportation Plan.

**Status:** Pavement inventory field work has been completed. First Technical advisory committee meeting has been held. First draft commission report is being prepared. Public comments are being collected.

**Project Manager:** Muhammad Zubery

**Construction Year:** 0

#### **Traffic Signal Heads, Sponsor: City of Rexburg, Key #: 22412**

**Description:** The scope of the Rexburg Traffic Signal Head Safety Improvements project, located in the City of Rexburg, will be accomplished by increasing safety at all signaled intersections in the City by utilizing safety countermeasure with the installation of yellow retro-reflective back-plates at every signal. This will increase visibility of the traffic signal lights.

**Status:** LHTAC is working on Project Development for this project.

**Project Manager:** Brian Wright

**Construction Year:** 2022

## **District 6 Projects in Design Phase**

### **Quarterly Update April through June 2022**

#### **W 5200 S Safety Improvements, Sponsor: Madison County, Key #: 22413**

**Description:** The scope of the W 5200 S Safety Improvements project, located in Madison County, will be accomplished by increasing safety of the roadway with shoulder widening and paving along with the installation of roadway striping with fog line delineation.

**Status:** The project was advertised for construction and the project bid was 10% above engineers estimate. The project needs a bid justification and approval from ITD board.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2022

#### **Signing Safety Upgrades, City of Ashton, Sponsor: City of Ashton, Key #: 22414**

**Description:** The scope of the Ashton Signing Safety Upgrades project, located in the City of Ashton, will be accomplished by increasing safety to all roadway users by making signs more predominant. The new signs will be installed per MUTCD height and offset guidelines on U-channel steel posts that conform to the Manual of Uniform Traffic Control Devices (MUTCD). All signs will be retroreflective per the MUTCD guidelines and of the correct size.

**Status:** The project is scheduled for bids to be opened on 07/12/2022.

**Project Manager:** Kevin Kuther

**Construction Year:** 2022

#### **17th St, 1st St & Lincoln Rd X-Walks, Sponsor: City of Idaho Falls, Key #: 22416**

**Description:** The High Visibility Crosswalks on 17th St, 1st St, and Lincoln Rd project, located in the City of Idaho Falls, will be accomplished by improving pedestrian safety with the installation of stop signs, thermoplastic stop bars and crosswalks at non-signalized intersections along three roadway sections. The full utilization of these crossings will require ADA upgrades as needed at roughly 30 corners.

**Status:** The City has submitted the project Plan, Specifications, and Estimate (PS&E) package to LHTAC.

**Project Manager:** Amanda LaMott

**Construction Year:** 2022

#### **Raised Curb Medians, Sponsor: City of Idaho Falls, Key #: 22886**

**Description:** This project will install median curbing at three selected locations in the City of Idaho Falls to improve safety for all roadway users.

**Status:** The project consultant is preparing Final Design plans and environmental documentation.

**Project Manager:** Kevin Kuther

**Construction Year:** 2023

## **District 6 Projects in Design Phase**

### **Quarterly Update April through June 2022**

#### **Transportation Plan City of Rigby, Sponsor: City of Rigby, Key #: 23035**

**Description:** This Project will update the City of Rigby's urban transportation plan, including their pavement management plan, sign inventory, and Capital Improvement Plan, so the city can prioritize the use of their limited resources and complete projects that will serve the residents of their city, now and in the future.

**Status:** The project has kicked off. The technical advisory committee meeting has been held. Public comments period started. The consultant needs supplemental work to collect traffic data.

**Project Manager:** Muhammad Zubery

**Construction Year:** 0

#### **SH-33 & Legrand Pierre Pathway Extension, Sponsor: City of Driggs, Key #: 23084**

**Description:** Install 10 ft wide asphalt pathway at two locations, along SH-33, LeGrand Pierre to the Driggs Elementary School.

**Status:** This construction contract has been awarded and construction is anticipated to begin on August 15, 2022  
**Project Manager:** Scott Wood

**Construction Year:** 2023

## **District 6 Projects in Construction Phase Quarterly Update April through June 2022**

### **45th West; 49th South to US-20, Sponsor: Bonneville County, Key #: 19434**

**Description:** This Project consists of rehabilitation of 2.96 miles of 45th West from M.P. 2.21 to 5.17; including plant mix, base, cement recycled asphalt base stabilization (CRABS), shoulder material, pavement marking, landscape repair, sprinkler repair, and lawn repair.

**Status:** The construction contract is anticipated to be awarded in July 2022 and work to begin in August.

**Project Manager:** Jayme Coonce

**Construction Year:** 2022

### **97th South; Idaho Canal Bridge, Sponsor: Bonneville County, Key #: 19530**

**Description:** This project includes replacing the existing 97th South, Idaho Canal Bridge in Bonneville County. The bridge is over 64 years old and has a sufficiency rating of 27.3. It is weight restricted to a 5 ton axle limit .

**Status:** Construction of this project is substantially complete. Outstanding items are being addressed by the contractor. The Construction Engineering and Inspection (CE&I) Consultant is currently working on Project Closeout.

**Project Manager:** Jayme Coonce

**Construction Year:** 2021

### **Pence Bridge Wetland Monitoring, Sponsor: Lost River HD, Key #: 20839**

**Description:** This project is the continued monitoring and maintenance of the three wetland mitigation sites for the Pence Bridge Project.

**Status:** Pre-Construction.

**Project Manager:** Karissa Nelson

**Construction Year:** 2019

### **Path Connection Plan, Sponsor: City of Idaho Falls, Key #: 22006**

**Description:** The Path Connection Plan project, located in the City of Idaho Falls in Bonneville County, will improve pedestrian accommodations. ADA access connectivity will be provided from Short St to Capital Ave, and then along Capital Ave from Pancheri Dr to Short St. The improvements will reduce/eliminate fatal and injury crashes for all roadway users.

**Status:** The project is currently in Construction. The anticipated completion date is August 2022.

**Project Manager:** Brian Wright

**Construction Year:** 2021

## District 6 Projects in Construction Phase Quarterly Update April through June 2022

### **Idaho Canal Trail, PH 1, Sponsor: City of Idaho Falls, Key #: 22069**

**Description:** This project will construct a canal trail over 1.5 miles in length from 25th and Holmes to 9th street enabling multi-modal travel along the highest priority corridor in the current edition of the 'Connecting our Community' plan.

**Status:** This project is currently at substantial completion. Outstanding items are being addressed by the contractor. The Construction Engineering and Inspection (CE&I) Consultant is currently working on Project Closeout.

**Project Manager:** Amanda LaMott

**Construction Year:** 2021

### **Idaho Canal Trail, PH 2, Sponsor: City of Idaho Falls, Key #: 22074**

**Description:** This project will construct a canal trail over 1.0 miles in length from 9th St to Lovejoy enabling multi-modal travel along the highest priority corridor in the current edition of the 'Connecting our Community' plan.

**Status:** This project is currently at substantial completion. Outstanding items are being addressed by the contractor. The Construction Engineering and Inspection (CE&I) Consultant is currently working on Project Closeout.

**Project Manager:** Amanda LaMott

**Construction Year:** 2021

### **Higbee Bridge, Sponsor: City of Idaho Falls, Key #: 22431**

**Description:** This project will replace the Higbee Drive bridge (ITD Bridge Key 31335) over the Butte Arm Canal in Idaho Falls. This bridge replacement is part of a Competitive Highway Bridge Program grant and is bundled with seven bridges in southern Idaho. The new bridge will be single-span and constructed of voided prestressed slabs with Geosynthetic Reinforced Soil-Integrated Bridge Systems abutments.

**Status:** The construction will be starting in January 2023 and is anticipated to be complete Spring 2023.

**Project Manager:** Jayme Coonce

**Construction Year:** 2021

### **E 121st S, Idaho Canal Bridge, Sponsor: Bonneville County, Key #: 22599**

**Description:** This project will replace the E 121st S bridge (ITD Bridge Key 31090) over the Idaho Canal in Bonneville County. This bridge replacement is part of a Competitive Highway Bridge Program grant and is bundled with seven bridges in southern Idaho. The new bridge will be a single-span and constructed of voided prestressed slabs with Geosynthetic Reinforced Soil-Integrated Bridge Systems abutments.

**Status:** The construction will be starting in January 2023 and is anticipated to be complete Spring 2023.

**Project Manager:** Jayme Coonce

**Construction Year:** 2021

## District 6 Projects in Construction Phase Quarterly Update April through June 2022

### **Victor Elementary Bike/Ped, Sponsor: City of Victor, Key #: 23075**

**Description:** This project will construct a 10ft asphalt pathway on Baseline Road from Old Jackson Highway Elm Street to Aspen Street and Aspen Street to Mountain Shadows Way.

**Status:** This project has been awarded and construction is anticipated to start Summer 2022.

**Project Manager:** Amanda LaMott

**Construction Year:** 2021