

District 2 Projects in Design Phase
Quarterly Update July through September 2024

Snake River Avenue; Southway Br to 11th Ave, Sponsor: City of Lewiston, Key Number: 13443

Description: This project is to widen and resurface Snake River Avenue in Lewiston from Southway Bridge to 11th Avenue. Curbs, gutters, sidewalks, storm drains, and utility adjustments will also be provided. This project is located on Snake River Avenue (SMA-7014) between mile points 1.9 and 2.9.

Status: Alternative analysis was completed in September 2024 with recommendation to update roadway geometry and intersection layout. The supplemental agreement process is underway to update Right-of-Way plans and draft Plans, Specifications, & Estimate (PS&E).

Project Manager: Sam Larrondo

Construction Year (Federal): 2025

9th St Grade; 5th Avenue to Idaho St, Sponsor: City of Lewiston, Key Number: 18938

Description: This project includes reconstructing the 9th Street grade roadway, retaining wall, and elevated sidewalk from 5th Avenue to Idaho Street. The current roadway and pedestrian railing do not meet AASHTO guidelines as they relate to roadway design, curvature, superelevation, guardrail, and pedestrian protection.

Status: The Right-of-Way acquisition for this project is underway.

Project Manager: Sam Larrondo

Construction Year (Federal): 2027

Bryden Ave Reconstruction, Stage 1, Sponsor: City of Lewiston, Key Number: 20024

Description: This project is to reconstruct Bryden Avenue from 4th Street to 7th Street. The project includes traffic signals at 7th Street & 5th Street intersections, geometric reconfiguration at non-signalized intersections, pedestrian accessibility, bicycle crossings, storm water design, and utility coordination.

Status: The Right-of-Way acquisition for this project is underway.

Project Manager: Kevin Kuther

Construction Year (Federal): 2030

Sand Rd Br NR Moscow, Sponsor: North Latah County HD, Key Number: 21986

Description: This project is to replace the Sand Road Bridge over the South Fork of the Palouse River west of Moscow.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year (Federal): 2026

Public Ave Corridor Safety Improvement, Sponsor: City of Moscow, Key Number: 22402

Description: The scope of the Public Avenue; Polk Street to Orchard Avenue Improvements project, located in the City of Moscow, will be accomplished by constructing a concrete splitter island, upgrading the road section, installing curb, gutter, and sidewalk, and widening the roadway to eliminate roadside ditches.

Status: The consultant submitted the project Plan, Specifications, and Estimate (PS&E) package to LHTAC and it is being prepared for submittal to ITD for bidding.

Project Manager: Brian Wright

Construction Year (Federal): 2024

Pedestrian Underpass, Sponsor: City of Moscow, Key Number: 22943

Description: This project includes the installation of an underpass to connect downtown, the University of Idaho campus, and surrounding neighborhoods near US95, SH8, and Sweet Avenue on the Paradise Pathway.

Status: The consultant is preparing the hydraulics report, continuing design, and the Environmental Document.

Project Manager: Lisa Popoff

Construction Year (Federal): 2024

Woodland Road Safety Improvements, Sponsor: Idaho County, Key Number: 23291

Description: This project is for the design and construction of improvements to 1400 feet of Woodland Road, including corner improvements, road widening, improvements of superelevation, and the installation of warning signs for curves.

Status: The project consultant is currently working on final permits and the Plan, Specifications, and Estimate (PS&E) submittal.

Project Manager: Kevin Kuther

Construction Year (Federal): 2025

Gun Club Rd; Lapwai Rd to Stewart Ave, Sponsor: Nez Perce County, Key Number: 23881

Description: This project is for improving safety with guardrail installation and shoulder widening in strategic locations (about 1,000 feet), improved curve delineation and signage, and six-inch-wide edge line pavement markings (fog lines) throughout the project area.

Status: The project consultant is preparing Final Design Plans and the Environmental Document.

Project Manager: Kevin Kuther

Construction Year (Federal): 2026

US Hwy 12 Sidewalk Project, PH 1 & 2, Sponsor: City of Orofino, Key Number: 23891

Description: This project includes installing five foot wide sidewalk and Americans with Disabilities Act (ADA) ramps between 108th and 117th Street, and the installation of new and/or improved sidewalk between 117th and 136th streets to meet current standards.

Status: The consultant submitted the Plans, Specifications, and Estimate (PS&E) package to LHTAC in August 2024. Construction advertisement by the local sponsor is anticipated in October 2024.

Project Manager: Sam Larrondo

Construction Year (Federal): 2024

17th St Sidewalk Infill; 13th Ave to 15th Ave, Sponsor: City of Lewiston, Key Number: 23897

Description: This project includes constructing Americans with Disabilities Act (ADA) accessible sidewalk and pedestrian ramps on 17th Street from 13th Avenue to 15th Avenue. Sidewalk infill will begin at Jenifer Junior High School and end at Clearwater Medical Clinic with residential single-family housing in between. The sidewalk will be six feet wide on the west side of the road and pedestrian ramps will be at all intersections and alleys on both sides of the road.

Status: The consultant submitted the project Plan, Specifications, and Estimate (PS&E) package to LHTAC and it is being prepared by the City for bidding.

Project Manager: Kevin Kuther

Construction Year (Federal): 2024

North Mountain View Pedestrian Improvements, Sponsor: City of Moscow, Key Number: 23902

Description: This project is for the work of closing the largest pedestrian services gap in a critical north-south corridor that has been in construction for many years over several different projects to improve the lack of pedestrian friendly infrastructure, and to facilitate a safe bus stop.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Brian Wright

Construction Year (Federal): 2025

South Mountain View Pedestrian Improvements, Sponsor: City of Moscow, Key Number: 23903

Description: This project will construct pedestrian infrastructure and sidewalks from SH8 south to northern Moscow city limits to complete the fragmented pedestrian route.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Brian Wright

Construction Year (Federal): 2025

Old Spiral Hwy Guardrail, PH 1, Sponsor: Nez Perce County, Key Number: 24342

Description: This project is to install guardrail along the outside corners and steep embankments along a 3.6 mile section of Old Spiral Highway grade to improve safety for all roadway users.

Status: The Final Design Plans submittal has been received and review is underway.

Project Manager: Kevin Kuther

Construction Year (Federal): 2026

Main St S Crossing over Jim Fords Creek, Sponsor: City of Weippe, Key Number: 24347

Description: This project will replace the existing bridge. It will be designed to current standards and will include improved approaches, railing, transitions and approach guardrail.

Status: The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

Project Manager: Amanda LaMott

Construction Year (Federal): 2030

**District 2 Projects in Construction Phase
Quarterly Update July through September 2024**

Cherrylane Bridge Construction, Sponsor: Nez Perce County, Key Number: 22638

Description: This is a bridge replacement project over the Clearwater River on Cherrylane Road off US12 in Nez Perce County. Roadway approaches, including US12, will be improved as a part of the project.

Status: Construction of this project is substantially complete. Outstanding items are being addressed by the contractor. The Construction, Engineering, and Inspection (CE&I) consultant is currently working on project close-out.

Project Manager: Megan Kautz

Construction Year (Federal): 2021

Waha & Lapwai Rd Curves, Sponsor: Nez Perce County, Key Number: 23290

Description: This project is for improving safety by improving the superelevation of the roadway, roadway widening, installation of solar powered flashing advance curve warning signs, and installation of solar powered instant feedback speed limit signs.

Status: LHTAC has submitted the project Plan, Specifications, and Estimate (PS&E) package to ITD. The anticipated construction advertisement is October 2024.

Project Manager: Jayme Coonce

Construction Year (Federal): 2024