

**District 6 Federally Funded Projects in Design Phase**  
**Quarterly Update January through March 2026**

**45th E; Sand Creek Bridge, Sponsor: Bonneville County, Key Number: 20243**

**Description:** The 45th East (Sand Creek Bridge) project is located near the City of Idaho Falls in Bonneville County and includes replacement of the existing bridge with added width to accommodate two additional lanes for future traffic.

**Status:** The project consultant is preparing Final Design plans and Right-of-Way acquisitions are underway.

**Project Manager:** Scott Wood

**Construction Year (Federal):** 2026

**45th E; Willow Creek Bridge, Sponsor: Bonneville County, Key Number: 20438**

**Description:** This project will replace the bridge over the North Fork of Willow Creek on 45th East.

**Status:** The project consultant is preparing Final Design plans and Right-of-Way acquisitions are underway.

**Project Manager:** Scott Wood

**Construction Year (Federal):** 2026

**1st St; Ammon Rd to 45th E Widening, Sponsor: Bonneville County, Key Number: 20535**

**Description:** This project is to widen 1st Street between Ammon Road and the railroad crossing.

**Status:** The Right-of-Way acquisition for this project is underway. A supplemental consultant agreement was issued recently at the request of the sponsor to update the design to five lanes from three lanes. The consultant is working toward an updated Final Design submittal.

**Project Manager:** Sam Larrondo

**Construction Year (Federal):** 2026

**W Side Frontage Rd, Sponsor: Madison County, Key Number: 20599**

**Description:** This frontage road will provide connections to the Thornton Interchange and University Boulevard on the west side of US-20 in Madison County.

**Status:** The project is being prepared for construction advertisement.

**Project Manager:** Muhammad Zubery

**Construction Year (Federal):** 2026

**Elm St; Yellowstone to South BLVD, Sponsor: City of Idaho Falls, Key Number: 23023**

**Description:** This project is to reconstruct Elm Street between Yellowstone and South Boulevard in Idaho Falls.

**Status:** The project consultant is preparing Final Design Plans and the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal):** 2026

**E 500 N Road Safety Improvements, Sponsor: Fremont County, Key Number: 23301**

**Description:** This project is for the work to improve safety along the roadway with construction of shoulders, widening of shoulders, and lengthening an existing culvert.

**Status:** The consultant is currently developing Preliminary Design Plans and working on the Environmental Document. Design work will pause soon as the irrigation district responsible for the nearby canal notified the project team they will be re-aligning a portion of the canal near the project.

**Project Manager:** Sam Larrondo

**Construction Year (Federal):** 2026

**Woodruff Ave; US-26 to Lincoln, Sponsor: City of Idaho Falls, Key Number: 23302**

**Description:** This project includes roadway reconstruction and widening along this segment. Roadway widening includes converting from two to five lanes with two thru lanes northbound, two thru lanes southbound and one center turn lane.

**Status:** The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal): 2028**

**17th St; Hitt Rd to Avocet, Sponsor: City of Ammon, Key Number: 23303**

**Description:** This project includes a mill and inlay for this roadway segment. Other project improvements include removing rutting and restoring pavement driving surface, limiting left turns by adding a directional turn lane and adding raised median curb near parking lot entrances, and upgrading existing ramps to Americans with Disabilities (ADA) standards.

**Status:** The consultant submitted the project Plan, Specifications, and Estimate (PS&E) package to LHTAC in January 2026. This project is currently waiting for 2027 construction funding.

**Project Manager:** Lisa Popoff

**Construction Year (Federal): 2027**

**INT 17th St & Curlew, Sponsor: City of Ammon, Key Number: 23304**

**Description:** This project focus is on intersection improvements including adding new vehicle signal heads, controller cabinet, pavement markings, pedestrian signals and improving pavement surface.

**Status:** The consultant submitted the project Plan, Specifications, and Estimate (PS&E) package to LHTAC in January 2026. This project is currently waiting for 2027 construction funding.

**Project Manager:** Lisa Popoff

**Construction Year (Federal): 2027**

**E Parkway; Barney Dairy Rd to 7th N, Sponsor: City of Rexburg, Key Number: 23330**

**Description:** This project includes constructing the first phase of the East Parkway which is a new arterial connecting Barney Dairy Road and 7th North. The project includes a new bridge over the South Fork of the Teton River. This will offer a second river crossing within the city, which will reduce congestion on 2<sup>nd</sup> East, minimize commute times, improve safety, and decrease emergency vehicle response times.

**Status:** The Environmental Document is being finalized and the Preliminary Design continues.

**Project Manager:** Muhammad Zubery

**Construction Year (Federal): 2026**

**Woodruff Ave; Meppen Canal to Lincoln Rd Overlay, Sponsor: City of Idaho Falls, Key Number: 23702**

**Description:** This project consists of 0.5 mile mill and overlay to address rutting and multiple transverse cracks on an arterial roadway in Idaho Falls.

**Status:** The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal): 2028**

**5th E (Holmes) & 49th S Signal, Sponsor: Bonneville County, Key Number: 23889**

**Description:** This project is for the work of installing a traffic control signal and associated intersection improvements to improve safety for all roadway users.

**Status:** The consultant submitted the project Plan, Specifications, and Estimate (PS&E) package to LHTAC in March 2026. This project is being prepared for submittal to ITD for advertisement.

**Project Manager:** Sam Larrondo

**Construction Year (Federal): 2026**

**Railroad Path; Riverside Park to Yellowstone Hwy, Sponsor: City of Rexburg, Key Number: 23893**

**Description:** This project is to construct approximately 2500 feet of paved 10-foot-wide multi-use path. It will provide an important linkage in the Rexburg Master Trails Plan by connecting the path from Sugar City that ends at 2nd East with the Rexburg downtown trail

**Status:** The consultant submitted the project Plan, Specifications, and Estimate (PS&E) package to LHTAC. The project will be advertised this spring.

**Project Manager:** Lisa Popoff

**Construction Year (Federal): 2025**

**9th St Sidewalk, Sponsor: City of Challis, Key Number: 23904**

**Description:** This project is for the work of constructing new sidewalk and replacing the pedestrian bridge along 9th Street and Bluff Avenue to connect to Challis Elementary School. The sidewalk will be 5 feet wide and approximately 1,100 feet long. In addition, six Americans with Disabilities Act (ADA) compliant curb ramps are to be installed and the current pedestrian bridge is to be removed and replaced.

**Status:** The Environmental Document has been approved, and Final Design review has been completed.

**Project Manager:** Muhammad Zubery

**Construction Year (Federal):** 2026

**49th Street Community Trail Project, Sponsor: City of Ammon, Key Number: 23914**

**Description:** This project is for the work of constructing 0.65 mile asphalt path from Thunder Drive to Woodland Hills Park on the south side of 49th Street as a main route of connectivity and will include arrows strategically painted and placed throughout the Cortland Ridge, Mountain Bend and Woodland Hills subdivisions providing safe mobility and connecting to the 49<sup>th</sup> Street main path and future development.

**Status:** The project consultant is preparing Final Design Plans and the Environmental Document.

**Project Manager:** Brian Wright

**Construction Year (Federal):** 2026

**Ped & Bike System Expansions and Improvements, Sponsor: City of Sugar City, Key Number: 23919**

**Description:** This project is for the work of connecting ALL of the schools via the pathway system. This will use new and existing pedestrian systems to "complete and join together," making one more efficient system of connectivity for the community.

**Status:** The consultant is currently developing Final Design Plans and working on the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal):** 2026

**SH-47 (Main St) Sidewalk; 4th St to 7th St, Sponsor: City of Ashton, Key Number: 23921**

**Description:** This project is for the work of replacing 1,373 feet of sidewalk, curb, and gutter to help students and business patrons travel safely.

**Status:** The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal):** 2026

**Elementary to W2000 N east to Meadows Ave - Bike Lane, Sponsor: Madison County, Key Number: 23923**

**Description:** This project is for the work of widening the existing roadway by six to eight feet and the addition of a bike lane. The addition of the bike lane will provide a safer route for school age children riding their bikes to school.

**Status:** The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal):** 2026

**Holmes; Sunnyside Rd to Taylorview Rd, Sponsor: City of Idaho Falls, Key Number: 24241**

**Description:** This project will add a center turn lane and pathway.

**Status:** The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal):** 2030

**1st Street Widening, Ammon, Sponsor: City of Ammon, Key Number: 24250**

**Description:** This project aims to reconstruct 1st Street from Hitt Road (25th) to Ammon Road (35th). It will be widened to five lanes, with two lanes in each direction and a center two-way turn lane. The project will also add curb, gutter, sidewalk and widen the bridge over Sand Creek.

**Status:** The consultant is currently preparing Final Design Plans and the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal):** 2026

**Retroreflective Signal Backplate (GS), Sponsor: City of Ammon, Key Number: 24284**

**Description:** This project is for the work to install retro-reflective signal back plates for each traffic signal head at select intersections to improve safety for all roadway users.

**Status:** The project is currently in construction and approximately 25% complete. The anticipated completion date is in the Fall of 2026.

**Project Manager:** Brian Wright

**Construction Year (Federal):** 2025

**INT 15th E and 49th S Safety Improvements, Sponsor: City of Idaho Falls, Key Number: 24285**

**Description:** This project is for the work to install a traffic control signal, left turn lanes on all legs of the intersection, and intersection illumination to improve safety for all roadway users.

**Status:** The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal):** 2027

**South Teton River Bridge, Sponsor: Fremont County, Key Number: 24341**

**Description:** This project is for the work to replace the existing bridge and will be designed to current standards including improved approaches, railing, transitions and approach guardrail.

**Status:** The Environmental Document has been approved, Final Design continues.

**Project Manager:** Muhammad Zubery

**Construction Year (Federal):** 2026

**Passasikwana Naowaide Creek Bridge Rehabilitation, Sponsor: Custer County, Key Number: 24349**

**Description:** This project is for the work to rehabilitate the bridge and will address needs of the girders, bridge railing, deck, stabilize embankment erosion and replace missing signage, and piers to prevent further deterioration to the structure.

**Status:** The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

**Project Manager:** Amanda LaMott

**Construction Year (Federal):** 2027

**Garden Cr Rd PH 2; Garden Cr to End of Pavement, Sponsor: Custer County, Key Number: 24351**

**Description:** This project is for a full reconstruction of the roadway, correcting horizontal and vertical alignment deficiencies, and improving drainage as a continuation of the improvements from Phase 1.

**Status:** Preliminary Design and Environmental Document preparation continues.

**Project Manager:** Muhammad Zubery

**Construction Year (Federal):** 2028

**2nd East Safety Improvements PH 2, Sponsor: City of Rexburg, Key Number: 24611**

**Description:** This project will widen this section of roadway to match the existing five-lane section of roadway to the north and south of this section with curbs and sidewalks on both sides, chip sealing of the road, and re-striping the road for the new center turning lane

**Status:** The consultant is currently developing Preliminary Design Plans and working on the Environmental Document.

**Project Manager:** Brian Wright

**Construction Year (Federal): 2027**

**Idaho Canal Path; Sunnyside to 49th S, Idaho Falls, Sponsor: City of Idaho Falls, Key Number: 24704**

**Description:** This project will provide for a safe alternate pedestrian and bicycle route from Sunnyside South toward 49th South where the school district is developing a practice facility. This connection will give a great alternative to the very busy arterial streets including Holmes, Woodruff and Yellowstone where traffic counts show an average daily traffic of over 20,000 vehicles per day.

**Status:** The Plan, Specifications, and Estimate (PS&E) has been submitted to LHTAC.

**Project Manager:** Lisa Popoff

**Construction Year (Federal): 2026**

**Yellowstone Avenue Sidewalk, Sponsor: City of Idaho Falls, Key Number: 24705**

**Description:** This project will provide the construction of approximately one mile of sidewalk along the west side of Yellowstone Avenue from Sunnyside Road to Pancheri Drive. The existing sidewalk along this industrial/commercial business route is substandard or nonexistent. Sidewalk grades will be Americans with Disabilities Act (ADA) compliant while providing for adequate width. Improvements will provide increased safety for non-motorized users and commercial driveway approaches for ADA access and pedestrian ramps.

**Status:** The project consultant is preparing Final Design Plans and the Environmental Document.

**Project Manager:** Lisa Popoff

**Construction Year (Federal): 2026**

**District 6 Federally Funded Projects in Construction Phase  
Quarterly Update January through March 2026**

**N 500 W Reconstruction, Sponsor: Teton County, Key Number: 21983**

**Description:** This project is to resurface and widen the existing N. 500 W. north of ID-33 to serve residents and campers.

**Status:** The project is currently in construction and approximately 98% complete. The anticipated completion date is in April 2026

**Project Manager:** Matt Koster

**Construction Year (Federal): 2028**

**Moody Rd Bridge, Sponsor: Madison County, Key Number: 21984**

**Description:** This project is to replace the existing Moody Road Bridge over the South Fork of the Teton River. The bridge is in poor condition and the river floods and undermines the bridge approach.

**Status:** The project is currently in construction and approximately 90% complete. The anticipated completion date is in April 2026.

**Project Manager:** Matt Koster

**Construction Year (Federal): 2024**

**Science Center; N Blvd to Holmes, Sponsor: City of Idaho Falls, Key Number: 22008**

**Description:** This project is to provide an upgrade to the existing span wire signal and controller system to a pole and mast arm traffic signal at the intersection of Science Center Drive and N. Boulevard. This will include improved head visibility, mast arm signing and intersection lighting. Also, beginning at N. Boulevard and extending to Holmes Avenue on Science Center/Anderson Street pavement will be rehabilitated, replacing rutted and cracked pavement and the parabolic crown.

**Status:** The project has been awarded with construction is anticipated to begin in June 2026.

**Project Manager:** Matt Koster

**Construction Year (Federal): 2025**

**Morgan Creek Road Safety Improvements, Sponsor: Custer County, Key Number: 23888**

**Description:** This project includes funding to blast away parts of the mountain side in order to widen the road to have two 12-foot lanes, correct the horizontal curves for improved sight distance, and widen the shoulder to accommodate a safe recovery zone where possible.

**Status:** Construction will begin in May 2026, with an anticipated completion date in August 2026.

**Project Manager:** Kevin Kuther

**Construction Year (Federal):** 2025

**INT 7th South & Center St HAWK Signal, Sponsor: City of Rexburg, Key Number: 24346**

**Description:** This project is for the work to replace the existing rectangular rapid flashing beacon with a High Intensity Activated Crosswalk Signal (HAWK) to improve safety for all roadway users.

**Status:** The project is currently in construction and approximately 5% complete. The anticipated completion date is in the summer of 2026.

**Project Manager:** Brian Wright

**Construction Year (Federal):** 2026