

## Projects in Design/Development (Updated Quarterly)

### **Old Hwy 37, The Narrows, Sponsor: Oneida County Key # 9894**

**Description:** This project consists of realigning the roadway as the existing alignment is in a canyon and crosses Rock Creek five times north of Holbrook, ID, with a project length of 3.5 miles. This project will be unique as ITD, FHWA and USFS will partner through the approval stages and funding of the project development. The project has a completed Feasibility Report identifying three alignments. Partnering procedures have been prepared in memorandum form. Public Lands Discretionary funds have been awarded for the project in the amount of \$390,000 to help cover the local match for the project.

**Status:** An environmental assessment is being reviewed. Due to cultural discoveries, the existing roadway will be improved using context sensitive principles.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2017

### **E Oneida Street Reconstruction, Sponsor: Franklin County Key # 11244**

**Description:** This project was intended to reconstruct and widen 2.781 miles of existing roadway. Due to funding constraints, 0.75 miles of roadway will be improved creating better sight distance over the hollows. The project includes an urban portion in the City of Preston and a rural portion in the county, creating a city and county partnership. Two crossings of Worm Creek will have vertical sight distance improvements.

**Status:** This project has been submitted to ITD for bidding.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2016

### **Portneuf River Lewis St Bridge, Sponsor: City of Pocatello Key # 12444**

**Description:** This project will replace the existing bridge from 1948 over the Portneuf River in Pocatello.

**Status:** Final Plans, Specifications, and Estimate have been received and project is ready for bidding purposes.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2017

### **Groveland Rd: SH39 to US26/Pioneer Rd, Sponsor: Bingham County Key # 12445**

**Description:** This project will improve a critical intersection with poor sight distance west of Blackfoot, ID. Groveland Road will be realigned to intersect with US 26.

**Status:** Right-of-way plans were finalized and funds were obligated. Traffic modeling for the intersection is being reviewed.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2019

### **Benton St Bridge, Sponsor: City of Pocatello Key # 13119**

**Description:** This project consists of rehabilitating Benton St. Bridge with fiber wrap of columns and repairing the pier caps. An impressed current cathodic protection system is going to be used for corrosion mitigation.

**Status:** A Plans Specifications and Estimates (PS&E) review was held and comments were returned to the consultant to address. The railroad agreement is still pending.

**Project Manager:** Muhammad Zubery

**Construction Year:** 2017

**Benton St & 2nd Ave Intersection, Sponsor: City of Pocatello Key # 14018**

**Description:** This project involves installing a raised center median on East Benton Street which partially blocks access onto East Benton from South 2nd Avenue.

**Status:** The PS&E submittal package was provided to ITD for bidding on 6/9/16. The project bid opening is scheduled for 7/26/2016.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2016

**Merkley Ln/Tanner Ln Intersection, Sponsor: Bingham County Key # 18736**

**Description:** This safety improvement project on a 'T' intersection will raise the intersection elevation about 4.5 ft. to alleviate site obstructions and unfavorable slopes.

**Status:** The project has been submitted for bidding.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2016

**Fisher Ave - E Walker St to Bridge St, Sponsor: City of Blackfoot Key # 19247**

**Description:** Fisher Street is an urban arterial and this project includes improving 0.89 miles of it with new curb, gutter, sidewalks, and drainage between Alice and Walker Streets.

**Status:** This project is in the ITIP and currently scheduled under Preliminary Development. It is waiting for design funding currently programmed for FY20.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2021

**Pole Line Rd; Alameda to Quinn, Sponsor: City of Pocatello Key # 19596**

**Description:** This Road Diet project includes installing features to reconfigure the roadway to reduce the number of overall crashes, especially rear-end and angle/turning. This project will involve applying a seal coat to remove the existing markings and installing new markings. A traffic analysis of current and projected conditions will be conducted by the City to determine the exact configuration.

**Status:** The project is starting the consultant selection process.

**Project Manager:** Kevin Kuther

**Construction Year:** 2017

**Bannock St Reconstruction, Malad City, Sponsor: City of Malad Key # 19622**

**Description:** This project includes reconstructing 0.7 miles of Bannock Street, which runs through the center of the city. A major water system upgrade in the recent past has left this route with many utility patches. The roadway needs a complete reconstruction to reestablish a proper pavement section.

**Status:** This project is in the ITIP and currently scheduled for design in FY18 and for construction in FY21.

**Project Manager:** Scott Ellsworth

**Construction Year:** 2021

## Projects under Construction/Beginning Soon (Updated Quarterly)

### **Arbon Valley Guardrail, Sponsor: Power County HD Key # 13562**

**Description:** This local safety project consists of installing nearly 500 ft. of guardrail, four end treatments and advanced warning signs.

**Status:** Construction was completed June 2016.

**Project Manager:** Steve Sprague

**Construction Year:** 2014

### **Turner Road Penstock Bridge#19175 Repl, Sponsor: Caribou County Key # 13563**

**Description:** This project consist of rehabilitating/reconstructing Turner Road Penstock Bridge.

**Status:** The project was substantially complete on 6/1/2016. Punch list and cultural mitigation items are currently being addressed.

**Project Manager:** Matt Koster

**Construction Year:** 2015

### **Holbrook-Stone Road Delineators, Sponsor: Oneida County Key # 14016**

**Description:** The roadway currently has curve ahead signs placed on the turns but the County would like to increase the crash reduction factor by 25% by adding 12 delineators to each of these curves, making it more clear to traffic exactly where the edge of the road is and just how sharp the curve is.

**Status:** 2015 Grouped Safety Project. The materials have been delivered and LHTAC is currently waiting for installation documentation to begin formal close-out.

**Project Manager:** Steve Sprague

**Construction Year:** 2015

### **Old HWY 191; Utah Ln/Devil Cr, Sponsor: Oneida County Key # 14017**

**Description:** The project includes installing advance warning curve signs and delineators in areas deemed necessary for improvement to public safety. Old Highway 191 already has some curve signs, but the delineators would be a great reduction factor in some spots and there are a few spots where additional curve signs would definitely improve the roads safety. Daniels Road is narrow and winding and currently contains no advance curve warning signs or delineators. Additionally the project will strategically place three flashing advance warning signs on Daniels Road because of the extensive use of heavy trucks on this narrow winding road.

**Status:** 2015 Grouped Safety Project. The materials have been delivered and LHTAC is currently waiting for installation documentation to begin formal close-out.

**Project Manager:** Steve Sprague

**Construction Year:** 2015

### **Cinder Butte Curves Road Edge, Sponsor: Bingham County Key # 14019**

**Description:** This project will improve and widen the roadway shoulder.

**Status:** Currently in negotiation with Forsgren Associates to preform CE&I on the project. The construction is scheduled to begin at the end of July 2016.

**Project Manager:** Steve Sprague

**Construction Year:** 2016