



Projects in Design/Development (Updated Quarterly)

N. Grape St., Sponsor: City of Shoshone Key # 9852

Description: This project was delayed to FY2015 due to historical issues with the existing bridge. We are now back on track. Right-of-Way delayed to FY2014.

Status: The project is currently waiting on Final Design Submittal.

Construction Year: 2015

21st St Reconst., Sponsor: City of Heyburn Key # 9854

Description: This project will widen the roadway, construct curb & gutter and pedestrian improvements between 500 West and 600 West in Heyburn, ID. The project is 1.0 mile in length.

Status: The PS&E was submitted in June of 2013. Currently waiting for 2015 funding for this project.

Construction Year: 2015

Cheney Dr; Washington St-N College, Sponsor: City of Twin Falls Key # 11495

Description: This project, on the CSI college campus, is the construction of a new roadway.

Status: Waiting on funding from the College to proceed further.

Construction Year: 2015

Bob Barton Rd: 1950 E-2200E, Sponsor: Wendell Highway District Key # 12084

Description: This project will widen 2.5 miles of Barton Road between S1950 E Rd and S2200 E. Rd to include shoulders and turn lanes. Right-of-Way will be acquired to accommodate the full section.

Status: Preliminary Design review was held on March 7, 2013. Currently awaiting right-of-way approval.

Construction Year: 2016

Yale Rd Stage III, Sponsor: Burley Highway District Key # 12085

Description: This project will reconstruct and widen Yale Road from Webbs Dairy (MP9.8 to 11.8) including the pipe culvert replacement, box culvert extension and shoulder slope improvements.

Status: This project is currently in the process of right-of-way acquisition. Once right-of-way is complete PS&E package can be submitted.

Construction Year: 2015

Adams Gulch Rd, Big Wood Rv Bridge, Sponsor: Blaine County Key # 12409

Description: This project consists of replacing the single span bridge on Adams Gulch Road over the Big Wood River in Blaine County.

Status: This project is currently in the process of right-of-way acquisition. This project will be ready ahead of schedule.

Construction Year: 2017

4100 N Safety Improvements, Sponsor: Buhl Highway District Key # 13539

Description: The project will reduce roadway departures in general by a visual enhancement along the pavement edge by the use of pavement markings and the installation of roadside delineators.

Status: This project is delayed per ITD Board moved to 2015.

Construction Year: 2015

US 30 & 3900 N Rd Flashing Beacons, Sponsor: Filer Highway District Key # 13991

Description: This project will install Curve Advance Warning signs and will include a sequential dynamic warning system with 36" curve warning blinker signs which are solar powered and vehicle detected with a radio transmitter to actuate a series of four 24" x 30" chevron blinker signs that notify the driver and helping move them safely around the curve.

Status: This is a Safety Group Project for Fiscal Year 2015. The State and Local Agreement has been signed by Filer Highway District. The money will be obligated October 2014.

Construction Year: 2015



Gannett Picabo Road, Sponsor: Blaine County Key # 13992

Description: This project proposes a Road Safety Audit to determine what improvements could be made on Gannett Road to reduce the number of crashes experienced, with the intent to implement recommended improvements as soon as feasible upon completion of the Road Safety Audit.

Status: The State and Local Agreement has been signed by Blaine County. The money will be obligated in October 2014.

Construction Year: 2015

200 N Rd; 500 W / US 93, Sponsor: Jerome Highway District Key # 13993

Description: This project will install countermeasures located on 200 North Road from the intersection of the 500 West Road to the intersection of US Highway 93. The countermeasures that would be installed are advance warning signs, larger stop signs and install more speed limit signs. No additional right-of-way will be required for this project.

Status: This is a Safety Group Project for Fiscal Year 2015. The State and Local Agreement has been signed by Jerome Highway District. The money will be obligated October 2014.

Construction Year: 2015

300 N Road @ 95 East, Sponsor: Jerome Highway District Key # 13994

Description: This project will replace an existing bridge that currently has an alignment problem with the channel that causes water to continually swirl at both ends. The new bridge will be skewed to allow less resistance to water flow. The current bridge is narrow and just under 20 feet. The new bridge will be 21 feet x 36 feet and will include guardrail.

Status: This is a Safety Group Project for Fiscal Year 2015. The State and Local Agreement has been signed by Jerome Highway District. The money will be obligated October 2014.

Construction Year: 2016

3700 N Road Int; US 93 / Kimberly, Sponsor: Twin Falls Highway District Key # 13995

Description: This project will improve eight intersections along a 10+ mile section of E 3700N Rd. that runs East -West from the City of Kimberly to US 93. The Twin Falls Highway District proposes to increase the size of stop signs, install stop bars and short lane markings.

Status: This is a Safety Group Project for Fiscal Year 2015. The State and Local Agreement has been signed by Twin Falls Highway District. The money will be obligated October 2014.

Construction Year: 2015

West Glendale Road & Bridge Improvement, Sponsor: Blaine County Key # 13998

Description: This project will upgrade the roadway from .7 miles west of State Highway 75 to Glendale Canal. Project includes replacing structurally deficient Glendale Canal Bridge. This is a main route to a multiple use area, including an industrial and business community, Blaine County Road and Bridge Facilities and to Bellevue's Waste Water Treatment Plant.

Status: This project is in the early stages of Project Development. The next step of this project is to get the State and Local Agreement signed by Blaine Co.

Construction Year: 2020



Projects under Construction/Beginning Soon (Updated Quarterly)

Old Hwy 81 S, Sponsor: Raft River Highway District Key # 11991

Description: This project consists of rehabilitation of 8.5 miles of Old Hwy 81 S. using recycled asphalt base after replacement of existing culverts.

Status: This project is fully constructed. Currently CE&I closeout the project. Still there are outstanding items to be received from Knife River.

Construction Year: 2013

Golf Course Rd Safety Improvements, Sponsor: Jerome Highway District Key # 13540

Description: This local safety improvement project will construct a left turn lane on Golf Course Rd at the Blue Lake Country Club Rd Intersection along with purchasing signing for installation along Golf Course Rd from 300 South to US-93.

Status: This project had bids opened on 9/09/14. The project will have to be rebid due to being 30% over the Engineer's Estimate. Construction is anticipated to start in October 2014. With an anticipated completion date of the end of November.

Construction Year: 2014

4100 N Road Intersection Improvements, Sponsor: Filer Highway District Key # 13541

Description: This local safety improvement project includes the replacement and installation of larger Stop Signs and Thermoplastic Stop Bars.

Status: The construction contract started on 9/2/14. With an anticipated completion date of the end of October 2014.

Construction Year: 2014

3900 N Road Intersection Improvements, Sponsor: Twin Falls Highway District Key # 13542

Description: This local safety improvement project consists of the installation of 15 Stop Bar markings, 15 Short Centerline markings and the replacement of 15 Stop Signs. This also includes the installation of 10 Stop Ahead Signs and the replacement of 6 Existing Stop Ahead Signs with larger 48" signs.

Status: The construction contract started on 9/2/14. With an anticipated completion date of the end of October 2014.

Construction Year: 2014

3900 N Road Roadway Improvements, Sponsor: Twin Falls Highway District Key # 13543

Description: This local safety improvement project consists of installing additional Speed Limit Signs between each main intersection along 3900 N Road.

Status: The construction contract started on 9/2/14. With an anticipated completion date of the end of October 2014.

Construction Year: 2014

Falls Avenue Intersection Improvements, Sponsor: City of Twin Falls Key # 13544

Description: This local safety improvement project consists of the installation of eight Stop Bars in Thermoplastic and eight new (48") Stop Signs at side streets that intersect with Falls Avenue from Washington Street North and Blue Lakes Boulevard.

Status: The construction contract started on 9/2/14. With an anticipated completion date of the end of October 2014.

Construction Year: 2014

Poleline Rd-Eastland Dr, Sponsor: City of Twin Falls Key # 13545

Description: The local safety improvement project is to furnish purchase and install roadway lighting on Poleline Road from 1985 Poleline Road to the Intersection of Eastland Drive/Cheney Drive.

Status: This project is scheduled to bid on 9/16/14. Construction is anticipated to start in October 2014. The anticipated completion date is November 2014.

Construction Year: 2014

**Addison and Carriage, Sponsor: City of Twin Falls Key # 13546**

Description: This local safety improvement project consists of installing a traffic control signal and constructing ADA compliant pedestrian facilities on all four corners of the intersection at Addison Ave and Carriage Ln.

Status: This project bid on 8/12/14. Currently waiting for award of contract.

Construction Year: 2014

A. St. 9th to 100 N./ B Canal Bridge, Sponsor: City of Rupert Key # 8700/9542

Description: This project consists of constructing a two lane road with curb & gutter and sidewalk. Replacing the B Canal Br with a inverted siphon culvert.

Status: The Project final walk through, punch list and misc work is needed for project completion. With an anticipated completion date of the beginning of October.

Construction Year: 2013