



## Projects in Design/Development (Updated Quarterly)

### **Old Hwy 37, Sponsor: Oneida County Key # 9894**

**Description:** This project consists of realigning the roadway as the existing alignment is in a canyon and crosses Rock Creek five times north of Holbrook, ID, with a project length of 3.5 miles. This project will be unique as ITD, FHWA and USFS will partner through the approval stages and funding of the project development. The project has a completed Feasibility Report identifying three alignments. Partnering procedures have been prepared in memorandum form. Public Lands Discretionary funds have been awarded for the project in the amount of \$390,000 to help cover the local match for the project.

**Status:** This project had the Preliminary Design submitted in March of 2014. Currently completing Environmental Approval and anticipate approval this fall.

**Construction Year:** 2017

### **E Oneida Rd Reconst, Sponsor: Franklin County Key # 11244**

**Description:** This project will reconstruct and widen 2.781 miles of existing roadway. The project includes an urban portion in the City of Preston and a rural portion in the county, causing the city and county partnership. Two crossings of Worm Creek will have vertical sight distance improvements.

**Status:** The project Final Design review meeting was in March of 2014. Once right-of-way and permits are completed the PS&E will be submitted.

**Construction Year:** 2016

### **Lewis St Bridge, Sponsor: City of Pocatello Key # 12444**

**Description:** This project will replace the existing 1948 bridge over the Portneuf River in Pocatello.

**Status:** This project is currently waiting for city to complete right-of-way. Once right-of-way and permits are completed the PS&E will be submitted.

**Construction Year:** 2017

### **Groveland Rd: SH39 to US26/Pioneer Rd, Sponsor: Bingham County Key # 12445**

**Description:** This project will improve a critical intersection with poor sight distance west of Blackfoot, ID. Alternatives include realigning Groveland Road to intersect with US 26 in different locations and one concept using a roundabout.

**Status:** Currently waiting on Environmental Submittal and Preliminary Design Approval.

**Construction Year:** 2019

### **Benton St Bridge #21315, Sponsor: City of Pocatello Key # 13119**

**Description:** This project will rehabilitate Benton St. Bridge.

**Status:** Currently reviewing Concept & TS&L. Once complete then approval will be given.

**Construction Year:** 2017

### **Turner Road Penstock Bridge#19175 Repl, Sponsor: Caribou County Key # 13563**

**Description:** This project will rehabilitate/reconstruct Turner Road Penstock Bridge.

**Status:** This project is developing Preliminary Plans and working on Environmental.

**Construction Year:** 2018

### **Holbrook-Stone Road Delineators, Sponsor: Oneida County Key # 14016**

**Description:** The roadway currently has curve ahead signs placed on the turns but the County would like to increase the crash reduction factor by 25 percent by adding 12 delineators to each of these curves, making it more clear to traffic exactly where the edge of the road is and just how sharp the curve is.

**Status:** This is a Safety Group Project for Fiscal Year 2015. The State and Local Agreement has been signed by Oneida County. The money will be obligated October 2014.

**Construction Year:** 2015

**Old HWY 191; Utah Ln/Devil Cr, Sponsor: Oneida County Key # 14017**

**Description:** The proposed project would install advance warning curve signs and delineators in areas deemed necessary for improvement to public safety. Old Highway 191 already has some curve signs, but the delineators would be a great reduction factor in some spots and there are a few spots where additional curve signs would definitely improve the roads safety. Daniels Road is narrow and winding and currently contains no advance curve warning signs or delineators. Additionally the project will strategically place three flashing advance warning signs on Daniels Road because of the extensive use of heavy trucks on this narrow winding road.

**Status:** This is a Safety Group Project for Fiscal Year 2015. The State and Local Agreement has been signed by Oneida County. The money will be obligated October 2014.

**Construction Year:** 2015

**Raised Median and Improve Inter Lighting, Sponsor: City of Pocatello Key # 14018**

**Description:** This project involves installing a raised center median on East Benton Street which partially blocks access onto East Benton from South 2nd Ave.

**Status:** This project is currently preparing the Charter to be submitted. Then will proceed onto a consultant agreement for engineering.

**Construction Year:** 2015

**Improve Roadway Edge, Sponsor: Bingham County Key # 14019**

**Description:** This project intends to improve the roadway shoulder by width widening.

**Status:** This project is currently preparing the Charter to be submitted. Then will proceed onto a consultant agreement for engineering.

**Construction Year:** 2015

## Projects under Construction/Beginning Soon (Updated Quarterly)

**Arbon Valley Signage Improvements, Sponsor: Power County Highway District Key # 13561**

**Description:** This local safety improvement project for the Power County Highway District will improve the safety along the Arbon Valley Highway, Lake Channel Road and along Rock Creek Road. The signing will include advanced warning signs, chevron signs, and delineators.

**Status:** The construction contract started on 9/2/14. With an anticipated completion date of the end of October 2014.

**Construction Year:** 2014

**Arbon Valley Guardrail, Sponsor: Power County Highway District Key # 13562**

**Description:** This local safety project consists of installing nearly 500' of guardrail, four end treatments and advanced warning signs.

**Status:** The PS&E was submitted and currently waiting to bid. Funding will be available in October 2014. This project will go to construction in 2015.

**Construction Year:** 2014